

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

Cognizant Engineer: _____

Electrical Engineer: _____

LHC Project Engineer: _____

Magnet Test Group: _____

Quality Assurance: _____

J.P. Lynch

John Eddie

Richard Blate

John C. Laro

C. Powell 3/19/02

Reference Documents:

RHIC-MAG-Q-1004 Rev. C

SERIAL NO.	Deviation & Waiver #:
D1L _____	

OP	AREA	OPERATION DESCRIPTION	REFERENCE PROCEDURE	NAME /LIFE #	DATE	DR No.
10	902	Cognizant Electrical Engineer to determine need for additional electrical checks prior to Testing. If additional testing is required, obtain copy of traveler 749 from MDC for insertion into traveler book. That work is to be performed prior to this traveler. Cognizant Engineer to initial: Required: _____ NOT Required: _____				
20	902	Install lead and spool piece to magnet. Install magnet on alignment pins in bay. Perform portable end can mechanical connections.				
30	902	Perform Lead End electrical preparations				
40	902	Complete lead can electrical connections.				
50	902	Temporarily close lead end can connections (upper & lower).				

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

100	902	Perform Warm Up Heater Resistance test on each connected pair of heaters.					
				Ω			
		Circuit 1					
		Circuit 2					
110	902	Perform DC resistance checks per RHIC-MAG-R-7320 to measure voltage drops @ 1.0 amp DC. Complete measurements of RLQ per RHIC-MAG-R-7228.					
		MVT Pin #	Voltage				
		+					
		1					
		2					
		3					
		4					
		5					
		6					
		7					
		8					
		9					
		10					
		11					
		12					
		13					
		14					
		-					
		Temp:					
		L					
		Q					

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

120	902	Perform resistance check of all tap circuits and record below.						
		From	To MVT Pin #					Ω
		+ Lead 	1					
			2					
			3					
			4					
			5					
			6					
			7					
			8					
			9					
			10					
			11					
			12					
			13					
14								

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

130	902	Perform resistance check of yoke temperature sensors. <i>To avoid possible damage to the probe, do not exceed manufacturers voltage & current limits while testing</i>					
		Sensor 1					
		FT5 Pins	Ω				
		5-6					
		7-8					
		5-7					
		6-8					
		4 - Wire					
		Sensor 2					
		FT5 Pins	Ω				
		9-10					
		11-12					
		9-11					
10-12							
4 - Wire							
140	902	Perform resistance test of Yoke temperature sensor /lead wire combination → ground. <i>To avoid possible damage to the probe, do not exceed manufacturers voltage & current limits while testing.</i> Sensor 1: _____ Sensor 2: _____					
150	902	Cognizant Electrical Engineer to review test data and sign-off traveler: "Ok to Proceed": _____					
160	902	Notify Control Room that electrical checks are done.					

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

170	902	Seal cryogenic lines. Complete portable end can and spool piece installation. Install stainless steel 1/2" vacuum line (to heat exchanger). Complete lead can internal mechanical connections.				
180	902	Vacuum leak check heat exchanger vacuum line.				
190	902	Cold Mass pressure leak check				
200	902	Insulate NLE & LE end-volume. Insulate and close non-lead end vacuum vessel. Install warm bore tube. Insulate and close lead end vacuum vessel.				
210	902	Pump down vacuum vessel. External vacuum leak check.				
220	902	Mechanical & Cryogenic Lead Men to notify Control Room				
230	902	Control Room to perform warm electrical checks prior to cool down. Record data in table 3.				
240	902	If required, complete warm harmonic measurements on cryostatted cold mass in MAGCOOL test bay. If testing is required, go to Table 5. Required (✓): ____ Not Required (✓): ____ <i>Magnet Test Supervisor to initial for bypass: _____</i>				

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

250	902	Pump and purge procedure. Cold mass to vacuum vessel leak check.				
260	902	Activate lead heaters. Check water flow.				
270	902	Notify Cryogenics to start cool-down.				
280	902	Start Cool-Down.				
290	902	Verify operation of lead heaters & water flow by cryogenics operator.				
300	902	Cryogenics operator to notify control room and vacuum group when magnet is $\leq 6^0$ K.				
310	902	Cold leak check complete. CHECK (✓) PASS ___ FAIL ___				
320	902	When $T \leq 6^0$ K & Pressure > 5 Atmosphere, control room to perform cold electrical checks. Record data in table 4.				
330	902	Verification by Cryogenic Lead Man: Magnet prepared, cold, and ready for test.				
340	902	Balance out Quench detectors when required. CHECK (✓) YES ___ NO ___				
350	902	Completion of 1000 amp Shutoff Test. Run No. _____				

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

360	902	Strip heater shutoffs: 2000A: _____ 3000A: _____ 4000A: _____ 5000A: _____ 6000A: _____				
370	902	Complete 5500 5m Flat Top Quench Run				
380	902	Complete Quench tests (20 A/s, one hour minimum recovery)				
390	902	Perform required tests as noted in Table 6 "Optional Cold Test Runs" Required (✓): ____ Not Required (✓): ____ <i>Magnet Test Supervisor to initial for bypass:</i> _____				
400	902	Notify Cryogenics to start warm-up.				
410	902	Magnet warm-up complete. Vent vacuum system with N ₂ .				
420	902	Open lead end of vacuum vessel. Remove insulation blankets.				
430	902	Remove warm bore tube.				

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

440	902	Disconnect and inspect lead can mechanical connections.				
450	902	Disconnect and inspect lead can electrical connections.				
460	902	Disconnect and inspect end can mechanical connections.				
470	902	Disconnect and remove heat exchanger vacuum line.				
480	902	Authorized approval of operations: Control Room: _____ Cryogenics: _____ Electro / Mechanical: _____ Mechanical Support: _____				
490	902	Verify all traveler operations complete				
998		Traveler Comments: _____				
999	Revision History: Rev A: Initial Release 11/9/01 Rev B: Traveler rewritten /new requirements 3/12/02.					

UNIT SERIAL #: D1L _____

LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER

Table 3 - Warm Electrical Checks - Resistance Checks

Test	Resistance (Ω)
Magnet Coil \Rightarrow Ground	
Magnet Coil: + \Rightarrow -	
Magnet Coil \Rightarrow Strip Heater	
Magnet Coil \Rightarrow Ground + Strip Heaters #1 & #2	
Magnet Coil \Rightarrow Ground + Warm Up Heaters #1 & #2	
Strip Heater #1 \Rightarrow Ground	
Strip Heater #2 \Rightarrow Ground	
Strip Heater #1: + \Rightarrow -	
Strip Heater #2: + \Rightarrow -	
Warmup Heater \Rightarrow Ground <i>IF REQUIRED</i>	
Warmup Heater #1: + \Rightarrow - <i>IF REQUIRED</i>	
Warmup Heater #2: + \Rightarrow - <i>IF REQUIRED</i>	
W1-W2	
W1-L1	
W1-L4	
W1-L5	
W1-A	
W1-B	
W1-C	
W1-L6	
W1-W4	
W1-W3	
W2-L1	
L1-A	
A-B	
B-C	
C-L6	
L6-W4	
W4-W3	

UNIT SERIAL #: D1L _____

LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER

Table 3 - Warm Electrical Checks - Voltage Drops @ 1 Amp DC Prior to Cool down

Test	Voltage	Location
Main Magnet Coil: + ⇒ -		
W1-W2		@ Bay Box
W1-L1		
W1-L4		
W1-L5		
W1-A		
W1-B		
W1-C		
W1-L6		
W1-W4		
W1-W3		
W2-L1		
L1-A		
A-B		
B-C		
C-L6		
L6-W4		
W4-W3		
A-B /100		In Horizontal Control Room
B-C /100		
AB-BC x .5		
A-C /200		
Warm 1 Amp DC level shift (✓) YES ___ NO ___		Optional
File Name: _____		

UNIT SERIAL #: D1L _____

LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER

Table 4 - Cold Electrical Checks - Resistance Checks

Test	Resistance (Ω)
Magnet Coil \Rightarrow Ground	
Magnet Coil: + \Rightarrow -	
Magnet Coil \Rightarrow Strip Heater	
Magnet Coil \Rightarrow Ground + Strip Heaters #1 & #2	
Magnet Coil \Rightarrow Ground + Warm Up Heaters #1 & #2	
Strip Heater #1 \Rightarrow Ground	
Strip Heater #2 \Rightarrow Ground	
Strip Heater #1: + \Rightarrow -	
Strip Heater #2: + \Rightarrow -	
Warmup Heater \Rightarrow Ground <i>IF REQUIRED</i>	
Warmup Heater #1: + \Rightarrow - <i>IF REQUIRED</i>	
Warmup Heater #2: + \Rightarrow - <i>IF REQUIRED</i>	
W1-W2	
W1-L1	
W1-L4	
W1-L5	
W1-A	
W1-B	
W1-C	
W1-L6	
W1-W4	
W1-W3	
W2-L1	
L1-A	
A-B	
B-C	
C-L6	
L6-W4	
W4-W3	

UNIT SERIAL #: D1L _____

LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER

Table 4 - Cold Electrical Checks - Voltage Drops @ 1 Amp AC

Test	Voltage	Location
Main Magnet Coil: + ⇒ -		
W1-W2		@ Bay Box
W1-L1		
W1-L4		
W1-L5		
W1-A		
W1-B		
W1-C		
W1-L6		
W1-W4		
W1-W3		
W2-L1		
L1-A		
A-B		
B-C		
C-L6		
L6-W4		
W4-W3		
A-B /100		In Horizontal Control Room
B-C /100		
AB-BC x .5		
A-C /200		

UNIT SERIAL #: D1L _____

Table 5 - WARM

1. Indicate point at which warm harmonic measurements were performed.

Required: _____ Not Required: _____

Prior to cold testing: _____ After completion of cold testing: _____

2. Complete warm integral field measurements. Required: _____ Not Required: _____

Record Run No. _____

3. Complete warm Z-Scan, attach summary sheets, transfer data. Required: _____ Not Required: _____

Record Run No. _____

Position #1, Z=0.00 (✓): _____

Position #2, Z=39.37 (✓): _____

Position #3, Z=78.74 (✓): _____

Position #4, Z=118.11 (✓): _____

Position #5, Z=157.48 (✓): _____

Position #6, Z=196.85 (✓): _____

Position #7, Z=236.22 (✓): _____

Position #8, Z=275.59 (✓): _____

Position #9, Z=314.96 (✓): _____

Position #10, Z=354.33 (✓): _____

4. Install quench antenna as available. Seal and evacuate warm bore tube.

Required: _____ Not Required: _____

Install antenna: (✓) YES _____ NO _____

Warm bore tube heaters OFF: (✓) _____

5. Close WBT and vacuum pump on WBT.

(✓) Yes _____ No _____

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

Table 6 - COLD

1. Quench magnet with warm bore tube at room temp. Required: _____ Not Required: _____
Run No. _____

2. Perform 5 power cycles. Required: _____ Not Required: _____

3. Warm up warm bore tube. Required: _____ Not Required: _____

4. When the warm bore tube is warm, remove antenna. Required: _____ Not Required: _____

5. Install integral coil and complete non-rotating coil measurements.
Required: _____ Not Required: _____
Record Run No. _____

6. Install mole.
Required: _____ Not Required: _____

Test Step	✓	FileName
Permanent Magnet calibrations check of measuring coil prior to testing.		
Install measuring coil into warm bore tube and establishes mole reference position with the transporter.		
Ac Cycle to 5900 amps @ 10amps/sec Runfile:1D1_LHC_AC_5900.RUN		
Dc Loop upside to 5900 amps in position #1, Z=0.00 <i>See Notes 1 and 2</i>		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position. <i>See Note 3</i>		
Dc Loop upside to 5900 amps in position #2, Z=39.37		

UNIT SERIAL #: D1L _____

**LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER**

Test Step	✓	FileName
Ramp down from 5900 amps @ 10 amps/sec to 25 amps.		
Move mole to next position		
Dc Loop upside to 5900 amps in position #3, Z=78.74		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #4, Z=118.11		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #5, Z=157.48		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #6, Z=196.85		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #7, Z=236.22		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #8, Z=275.59		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		

UNIT SERIAL #: D1L _____

LHC D1 MAGNET ASSEMBLY
BAY 'E' WARM & COLD TESTING
PRODUCTION TRAVELER

Test Step	✓	FileName
Dc Loop upside to 5900 amps in position #9, Z=314.96		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Move mole to next position		
Dc Loop upside to 5900 amps in position #10, Z=354.33		
Ramp down from 5900 amps @ 10 amps/sec to 25 amps		
Completed dc loops in 10 positions.		
Move Mole to Permanent Magnet after dc loops testing for calibration check of measuring coil. See <i>Note 4</i>		

Note 1: Ramp rate of magnet is 10 amps/sec. Dc Loop Upside current steps are as follows: 50,100,200,300,350,400 amps then 200 amp steps to 5800amps last step @ 5900 amps Runfile on VAX system: 1D1_LHC_DCLP_5900.UP. Position #5 gets Dc Loop downside, which is the same current step in reverse. Runfile on VAX system : 1D1_LHC_DCLP_5900.DN

Note 2: There are 10 Mole positions in LHC D1 magnets. The magnet has position #5 and #6 on each side of the actual cryostat center.

Note 3: If continuing in the same day testing there is no need for ac cycle to 5900 amps between dc loops. Also

Note 4: Permanent magnet checks must be done at the end of each day of testing using the measuring coil.



TESTING NOTES:

UNIT SERIAL #: D1L _____