

Department of Energy Review of the SNS Instruments -Next Generation (SING) Project

HYSPEC Instrument:

Status and Performance

Mark Hagen

Instrument Scientist




Outline

- Major Accomplishments in Last 6 Months
- Status
 - Cost and Schedule Performance
 - Milestones
 - Risks and Concerns
- Key Activities in Next 6 Months
- Response to Previous Reviews
- Summary





Overview of HYSPEC Beamline








Major Accomplishments

- Installed Core Vessel Insert in Nov. 05 (before SNS CD-4)
- Completed and reviewed MCNP-X shielding simulations
- Designed and procured bulk shield insert (install in Sept. 06)
- Designed components of primary beamline system (guides choppers & vacuum) and held design review in preparation for procurement
- Specified the focusing crystal arrays in preparation for procurement
- IDT held a workshop on Polarized Neutron Analyzers and agreed for PSI to join HYSPEC IDT and contribute supermirror polarization analyzer, while SING provides 3He polarization analyzer. Extends energy range for polarization analysis from 3.6 to ~90meV.






HYSPEC Performance by Phase









Excellent Cost and Schedule Performance











Baseline Change Table

Shielding

MCNP-X calculations revealed could use HDC instead of steel

T0 chopper

Revised budget estimate for T0 chopper much higher than in 05. By joining with ARCS & Sequoia can reduce the cost but still higher than baseline cost.

3He Analyzer

PSI joining IDT allows us to have both supermirror (low energy) & 3He (high energy) analyzers. Cost saving to baseline but different distribution of costs.

	September Review BAC	Implement FY06+ Labor Rates (\$K) (PCR SI-06-	Replace Supermirror Analyzer with 3He Polarization Analyzer (\$K)		July 06 BAC
Description	(\$K)	001)	(PCR HY-06-001)	Comments	(\$K)
rid Spectrometer	12,666.1	122.3	0.0		12,788.4
Integrated Design & System	4 ====				
Integration	1,768.3	38.7	348.2		2,155.2
Integrated Design	1,768.3	38.7	0.0		1,807.0
System Integration	0.0 1,036.4	0.0 44.3	0.0 348.2		0.0 1,428.9
Design Detectors	25.8	1.4			27.2
Detectors	25.8	1.4	0.0		21.2
			0.40	increased design costs for 3He analyzer over super	500.5
Optical Components Neutron Choppers	177.7	3.6		mirror analyzer	529.5
Sample Enviroment	155.1	5.1 2.8	0.0		160.2
Shielding	50.0 325.2	16.4			52.7 341.6
Data Acquisition & Software	0.0	0.0			0.0
Instrument Specific Support	0.0	0.0	0.0		0.0
Equipment	222.6	11.4	0.0		234.0
Instrument Infrastructure	80.1	3.7	0.0		83.7
Procurement & Fabrication	9,180.2	13.6			8,734.4
Detectors	484.1	1.3			485.4
Optical Components	2,990.4	3.2	-307.9	decreased cost of 3He anlyzer (as compared to polarizing analyzer)	2,685.7
	,			increased cost of T0	,
Neutron Choppers	965.3	1.5	163.9	chopper	1,130.7
Sample Enviroment	259.0	1.7	0.0		260.7
Shieldina	2,754.9	1.9	-315.4	Steel shielding not required; neutronics approved HD concrete	2.441.4
Data Acquisition & Software	142.3	0.2	0.0		142.6
Instrument Specific Support	2.0	0.2	0.0		2.0
Equipment	269.8	1.8	0.0		271.7
Instrument Infrastructure	1,314.4	1.9	0.0		1,316.3
Installation & Testing	681.1	25.8	111.1		818.0
Detectors	27.1	3.1	0.0		30.2
				Assembly and integration of 3He	
Optical Components	67.0	4.1	111.1		182.2
Neutron Choppers	54.0	3.6			57.6
Sample Enviroment	26.0	2.3			28.3
Shielding	269.0	6.2	0.0		275.2
Data Acquisition & Software	5.1	0.6	0.0		5.7
Instrument Specific Support Equipment	46.0	3.4	0.0		49.4
Instrument Infrastructure	187.0	2.4			
monument minastructure	187.0	2.4	0.0		_169.5





Design

Activity ID	Activity Description	Forecasted Date	% Detailed design inherited	Progress on remaining design (thru Jul 06)	Total Estimated Design Complete	Escalated Award Amount	% of Procurements Complete
HY03021020	Contract Award - Core Vessel Insert	05-Apr-05 A	100%	100%	100%	\$ 131,732	2%
HY03023020	Contract Award - Bulk Shield Liner	06-Mar-06 A	50%	100%	100%	\$ 52,531	2%
HY03024120	Contract Award - Beamguide 1a (Shutter Insert)	28-Aug-06	25%	100%	100%	\$ 44,391	3%
HY03031010	Contract Award - T0 Chopper	26-Oct-06	25%	100%	100%	\$ 77,417	4%
HY03035020	Contract Award - Chopper Box A	26-Oct-06	10%	100%	100%	\$ 21,559	4%
HY03025220	Contract Award - Polarizing Focusing Crystals	27-Nov-06	75%	100%	100%	\$ 107,793	5%
HY03021130	Contract Award - Shutter Insert	21-Feb-07	50%	100%	100%	\$ 131,327	7%
HY03031030	Award Option - T0 Chopper	12-Mar-07	25%	100%	100%	\$ 232,617	10%
HY03024204	Contract Award - Beamguide 1b	2-Jul-07	25%	100%	100%	\$ 52,928	10%
HY03025245	Exercise Option - Polarizing Focusing Crystals	27-Sep-07	75%	100%	100%	\$ 502,105	16%
HY03071120	Contract Award - U/S Vacuum Windows	25-Oct-07	50%	100%	100%	\$ 5,530	17%
HY03071125	Contract Award - U/S Vacuum System	25-Oct-07	10%	100%	100%	\$ 16,589	17%
HY03024212	Award Option - Beamguide 1c & Box A	16-Nov-07	25%	100%	100%	\$ 66,310	18%
HY03012030	Contract Award - Beam Monitors	26-Nov-07	75%	100%	100%	\$ 26,543	18%
HY03012120	Contract Award - Beam Monitor Interface Hardware	26-Nov-07	0%	100%	100%	\$ 5,530	18%
HY03032010	Contract Award - T1a Chopper	15-Jul-08	50%	100%	100%	\$ 82,947	19%
HY03036020	Contract Award- Chopper Box B	30-Sep-08	10%	100%	100%	\$ 56,736	20%
HY03032020	Award Option - T1a Chopper	24-Nov-08	50%	100%	100%	\$ 127,656	21%
HY03025120	Contract Award - Non-Polarizing Focusing Crystals	26-Nov-08	75%	100%	100%	\$ 113,472	23%
HY03033000	Award Option - T1b Chopper	21-Sep-09	50%	100%	100%	\$ 127,656	24%
HY03024220	Award Option - Beamguide 2	29-Sep-09	25%	100%	100%	\$ 411,510	29%
HY03034020	Contract Award - T2 (Fermi) Chopper	27-Oct-09	50%	100%	100%	\$ 174,632	31%
HY03034120	Contract Award - T2 (Fermi) Chopper Slit Package	27-Oct-09	50%	100%	100%	\$ 24,448	32%
HY03072220	Contract Award - D/S Vacuum Windows	27-Oct-09	50%	100%	100%	\$ 5,821	32%
HY03072225	Contract Award - D/S Vacuum System	27-Oct-09	10%	100%	100%	\$ 17,463	32%
HY03024228	Award Option - Beamguide Box B	19-Feb-10	25%	100%	100%	\$ 74,175	33%
HY03024236	Award Option - Beamguide 4	26-May-10	25%	100%	100%	\$ 70,320	34%
HY03011120	Contract Award - LPSDs	6-Oct-10	100%	0%	100%	\$ 254,425	37%

Design in progress for approx 80% of procurements (or some words like that)






Design

Activity ID	Activity Description	Forecasted Date	% Detailed design inherited	Progress on remaining design (thru Jul 06)	Total Estimated Design Complete	Escalated Award Amount	% of Procurements Complete
HY03060020	Contract Award - DAS	27-Oct-09	90%	0%	90%	\$ 139,705	38%
HY03029151	Contract Award - individual pumping cell systems	18-Sep-08	75%	0%	75%	\$ 97,572	40%
HY03011230	Contract Award - 8-Packs	24-Nov-09	75%	0%	75%	\$ 89,644	41%
HY03011430	Contract Award - Electronics	24-Nov-09	75%	0%	75%	\$ 67,524	41%
HY03051110	Contract Award - 6-15m Steel Shielding	30-Sep-08	25%	60%	70%	\$ 478,475	47%
HY03051135	Contract Award - 6-15m Concrete Shielding	29-Jul-09	25%	60%	70%	\$ 175,519	49%
HY03081120	Contract Award - External Building Design	26-Dec-07	50%	0%	50%	\$ 132,715	51%
HY03081140	Award Option - External Bldg Construction Contract	29-Sep-08	50%	0%	50%	\$ 1,077,981	64%
HY03029131	Contract Award - Duplicate cell with GE180 glass	16-Oct-08	50%	0%	50%	\$ 22,517	64%
	Contract Award- Soller Collimator (2)	27-Oct-08	50%	0%	50%	\$ 10,349	65%
HY03029121	Contract Award - NMR electronics, PS & computer control	13-Mar-09	50%	0%	50%	\$ 28,035	65%
HY03042075	Contract Award- Mezei Flipper	27-Oct-09	50%	0%	50%	\$ 11,642	65%
HY03042080	Contract Award- Guide Field	27-Oct-09	50%	0%	50%	\$ 11,642	65%
	Contract Award- Aperture	28-Oct-09	50%	0%	50%	\$ 20,956	65%
HY03041020	Contract Award - Sample Table	24-Nov-09	50%	0%	50%	\$ 81,495	66%
HY03082220	Contract Award - Interlock System	27-Oct-10	50%	0%	50%	\$ 47,779	67%
HY03083330	Contract Award - Control Cabin	27-Oct-10	50%	0%	50%	\$ 11,945	67%
HY03083335	Contract Award - Control Cabin Furniture	27-Oct-10	50%	0%	50%	\$ 5,972	67%
HY03083340	Contract Award - Control Computer&Peripherals	27-Oct-10	50%	0%	50%	\$ 14,334	67%
HY03052020	Contract Award - Shielding Drum Design	11-Aug-08	40%	0%	40%	\$ 276,489	71%
HY03052040	Award Option - Shielding Drum	29-Sep-09	40%	0%	40%	\$ 1,164,211	85%
HY03052120	Contract Award - Drum Shield Shutter	27-Oct-09	40%	0%	40%	\$ 19,209	85%
HY03051210	Contract Award - 15-33m Shielding	16-May-08	25%	15%	36%	\$ 151,665	87%
HY03053020	Contract Award - Detector Vessel Shielding	27-Oct-09	25%	0%	25%	\$ 123,406	88%
HY03054020	Contract Award - Detector Vessel Enclosure Shielding	27-Oct-09	25%	0%	25%	\$ 64,032	89%
HY03073310	Contract Award - Drives System	27-Oct-10	25%	0%	25%	\$ 47,958	90%
HY03051315	Contract Award - Chopper Box B Shielding	27-Oct-09	0%	15%	15%	\$ 238,392	93%
HY03055020	Contract Award - Beam Stop	27-Oct-09	10%	0%	10%	\$ 17,463	93%
HY03074420	Contract Award - Gas System	27-Oct-09	10%	0%	10%	\$ 5,821	93%
HY03029141	Contract Award - SEOP gas pump	24-Jun-08	25%	0%	25%	\$ 110,817	94%
HY03029111	Contract Award - coils & framework	27-Feb-09	20%	0%	20%	\$ 33,554	95%
HY03029161	Contract Award - filling station framework & procure valve sys	11-May-09	0%	0%	0%	\$ 22,517	95%
HY03011330	Contract Award - 8-Pack Mounting	27-Oct-09	0%	0%	0%	\$ 23,284	95%
HY03026020	Contract Award - Radial Collimator	27-Oct-09	0%	0%	0%	\$ 58,211	96%
HY03025310	Contract Award - Focusing Crystals Translating Mechanism	24-Nov-09	0%	0%	0%	\$ 58,211	97%
HY03029020	Contract Award - Coarse Collimator	24-Nov-09	0%	0%	0%	\$ 17,463	97%
HY03041025	Contract Award - Drum Shield to Sample Arm	24-Nov-09	0%	0%	0%	\$ 104,779	98%
HY03075520	Contract Award - Detector Vessel	24-Nov-09	0%	0%	0%	\$ 150,183	100%






Critical Path



Driven by BA profile & need to procure long lead items – building, drum shield, polarizing crystals



Overview of HYSPEC Beamline







Major Milestones on Track

WBS 1.5 Hybrid Polarized Beam Spectrometer - HYSPEC - BL 14b

MS ID	Milestone Description	Forecast	PEP
1.5-1	Core Vessel Insert - On Site	Nov-05	Nov-05
1.5-2	Internal Design Review for Primary Beam System	Jul-06	Aug-06
1.5-3	Design Review Drum Shield System	Jun-07	Sep-07
1.5-4	Integrated Design Review	Aug-08	Dec-08
1.5-5	External Building - Ready for Equipment Installatio	Aug-09	Dec-09
1.5-6	Award Option - Shielding Drum	Sep-09	Mar-10
1.5-7	Non-Polarizing Focusing Crystals - On Site	May-10	Oct-10
1.5-8	Detector Vessel - On Site	Aug-10	Jan-11
1.5-9	LPSDs - On Site	Nov-10	Apr-11
1.5-10	CD-4e	Mar-11	Sep-11

- Core Vessel Insert On-site & installed before SNS CD-4
- Design of the Primary Beamline System
 - Choppers T0, T1A & T1B disk choppers, T2 Fermi choppers
 - Beamguides & vacuum jackets/chopper boxes
 - Shutter insert





Risks and Concerns

- Value of US\$ foreign currency purchases ~ \$2.5M
- Schedule compatibility with BL15 (NSE) & BL14A
- Schedule compatibility with SNS operations
- Cost of drum shield
- Cost of external building





Key Activities in Next 6 Months

- External building requirements specification
- Procure polarizing (Heusler) crystals [Long lead time]
- Shielding designs (within target building) [6-15m, 15-33m]
- Drum shield & chopper box B shielding designs





Response to Previous Reviews

 Recommend approval of CD-2 based on proposed cost, schedule, and technical baselines.

CD-2 for HYSPEC was approved on 10/24/05

 Ensure that scientific advice from the IDT continues to be incorporated in any decision processes that impact instrument scope through the remainder of the project.

Weekly teleconferences are held with the HYSPEC PI's to discuss progress. Meetings are held with the IDT Executive Committee on a 4 to 6 monthly basis and a full meeting of the IDT on a yearly basis. A full meeting of the IDT was most recently held on April 16th - 17th, 2006, at which the full IDT considered the choices for a polarization analyzer for HYSPEC.





Response to Previous Reviews

 "Project should consider holding a workshop on polarized neutron technology to assess prospect of the development of 3He polarization technology suitable for HYSPEC."

PINS (Polarized Inelastic Neutron Scattering) Workshop + IDT Meeting April 6th & 7th Brookhaven National Lab.

Speakers from US, Japan, France, Switzerland, Australia

Topics: Science, ³He, Supermirrors, Heusler, New Instruments

IDT voted in favor of PSI joining IDT + contributing supermirror pol. analyzer.

IDT voted in favor of including ³He pol. analyzer to extend capabilities







Hazards Analysis

Type	<u>Presence</u>	<u>Unmitigated</u> <u>Level</u>	<u>Mitigation</u>	Mitigated Level
Chemical	Possible during operations; NA during fabrication	Low	OSHA standards, training and experimental safety reviews	Extremely Low
Cryogenic	Possible during operations; NA during fabrication	Low	Safety Training for Cryogenic Operations will be required	Extremely Low
Electrical	Common Industrial less than 240 VAC	Low	SNS Electrical Safety committee and following extensive LOTO procedures	Extremely Low
Fire	Routine; limited combustible shielding	Extremely Low	Any combustible materials will be enclosed; fire protection system	Extremely Low
Magnetic Field	Possible during operations around the sample station; fringe field from Heusler polarizer or supermirror analyzer	Extremely Low	Experiments will follow the magnetic field policy for the SNS	Extremely Low
Mechancial	Choppers; equipment lifts; movement of detector vessel	Low	SNS Instrument Safety Committee review of chopper design and analysis; critical lift procedures; detector vessel speed < 6 inches/s	Extremely Low
Oxygen Deficiency	Detector vessel contains Ar gas, possible leakage	Extremely Low	No routine access; lock-out procedures will be in place; monitoring devices will be used	Extremely Low
Prompt Radiation	Worker accesses detector area without secondary shutter closed	High	PPS interlocks, Beam cut off; also training and warning lights	Low
Backgroun d Radiation	Exposure from HYSPEC or neighboring instruments	Low	All external surfaces will be surveyed for compliance to the 0.25 mrem/hr requirement	Extremely Low
Vacuum and	Loss of vacuum in guide system	Extremely Low	Guides are contained within steel jacket and beam line shielding	Extremely Low
pressure	Pressurized 3He filter cell	Medium	Design shield for use when personnel access area of pressurized cell. ORNL safety reviews & training.	Extremely Low





Ready for CD-3

Task/Milestone	
CD-0 (Approve Mission Need)	5/03 🗸
CD-1 (Approve Preliminary Baseline Range)	4/04 🗸
CD-2 for (Instrument) (Approve Performance Baseline)	10/05 🗸
SING MIE Project Hazards Analysis updated	8/06 ✓
IPR (DOE-SC review)	8/06 ✓
Updated Project Execution Plan	8/06 ✓

Design completed

- Choppers + chopper boxes
- Guides [1a, 1b, 1c, 2 & 4]
- Shutter insert
- Focusing crystals
- External building
- {Dec 06} Shielding [6-15m, 15-33m] [Total = \$4.76M out of \$8.9M]


Procurements Scheduled

- T0 chopper
- Polarizing crystals (1st phase)





Acceleration Plan



Finish date = Sep-09 + 6-months float = Feb-10

- No change to design (slight re-ordering), but don't wait for BA
- External building has to be ~1 year earlier than planned





Summary

- HYSPEC is on-track with budget & schedule
- HYSPEC is attracting inward investment (PSI joining the IDT) which is expanding the capabilities of HYSPEC
- By end of calendar 2006 will have \$4.7M worth of procurements ready
- With an appropriate acceleration in BA HYSPEC can be completed in late 2009







