

Core Facility Revititilization



Activity ID	Activity Name	Start	Finish		FY2016				FY2017				FY2018				FY2019				FY2020				FY2021				FY2022				FY2023				FY2024	
				Q4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2	FQ3	FQ4	FQ1	FQ2
1 CFR CD-1		01-Sep-15	28-Aug-23																																			
1.M Milestones		01-Sep-15	28-Aug-23																																			
	MS0000	CD-0 Approve Mission Need	01-Sep-15	◆ L1																																		
	MS1000	CD-1 Approve Alternative Selection & Cost Range		28-Feb-17						◆ L1																												
	MS1050	Award A/E Design Contract		11-Dec-17										◆ L2																								
	MS1100	Award CM/GC Pre-Constructin Services - Phase 1		31-Jan-18									◆ L2																									
	MS1150	Complete Preliminary Design (30% Document)		30-Apr-18										◆ L2																								
	MS2000	CD-2 Approve Performance Balseline		28-Jun-18											◆ L1																							
	MS2250	Complete Final Design (Bid Documents)		31-Oct-18													◆ L2																					
	MS2300	Start Site Preparation Activities	02-Jan-19															◆ L2																				
	MS3000	CD-3 Approve Start of Construction		30-Nov-18														◆ L1																				
	MS3050	Award CM/GC Construction Services - Phase 2		04-Dec-18															◆ L3																			
	MS3100	Start Construction - Issue NTP	28-Dec-18																	◆ L2																		
	MS3150	Construction Substantially Complete		28-Feb-22																																		
	MS4000	CD-4 Approve Project Completeion		28-Aug-23																																◆ L2		

◆ ◆ Milestone