

## September 2004

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		
<b>Phases of the moon:</b> 6:☉ 14:☿ 21:☾ 28:☾ <b>Holidays and observances:</b> 6: Labor Day						

## October 2004

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						
<b>Phases of the moon:</b> 6:☉ 14:☿ 20:☾ 28:☾ <b>Holidays and observances:</b> 11: Columbus Day, 31: Halloween						

## Key dates:

- Star in WAH 9/24
- BP bake wk of 9/27
- Power & Water 9/29
- Int. cert. 9/29 - 10/5 ?
- Shield wall inst. 10/4-6
- Poletip inst. 10/14-15
- Ready for beam Eve. 10/15
- Ready for Mag. Test 10/15

**N.B. Period for STAR**  
**System testing & Integration**  
 is short, 9/29 to 10/15, with  
 interference from BP bake  
 and SGI cert.

## October 2004

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	← 25	26	27 →	28	29	30
31						
<b>Phases of the moon:</b> 6:☉ 14:☿ 20:☾ 28:☾ <b>Holidays and observances:</b> 11: Columbus Day, 31: Halloween						

- Int. cert. 10/4 - 10/7 ?
- Shield wall inst. 10/25-27
- West Poletip inst. 11/1
- East Poletip inst. 11/5
- Ready for Mag. Test 11/8
- Ready for beam Eve. 11/12

## November 2004

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				
<b>Phases of the moon:</b> 5:☉ 12:☿ 19:☾ 26:☾ <b>Holidays and observances:</b> 11: Veterans Day, 25: Thanksgiving Day						

### Open Question:

Earlier insertion of West Poletip to allow for EEMC work on back of Poletip.