



08/09/2018

TITLE:

XAS (17-BM) Equipment Readiness Review (ERR) Preliminary Report

REVIEWERS:

A. Ackerman, E. Cheswick, M. Cubillo, R. Farnsworth, E. Haas, T. Nehring,
E. Stavitski.

DISTRIBUTION:

Reviewers listed above.

D. Abel, M. Bebon, A. Broadbent, E. Farquhar, J. Hill, E. Johnson, R. Lee, S. McSweeney,
K. Rubino, T. Shaftan, Q. Shen, M. Sullivan, Z. Zhong, J. Zipper, P. Zschack.

The IRR Review Team has completed the on-site readiness review and document analysis for the subject instrument. This report is to provide preliminary status for the pre-start findings identified.

The Review Team identified one pre-start finding:

- The XAS equipment installation must be reviewed by the NSLS II Radiation Safety Committee.

The committee is asked to review the installation details along with Technical Note numbered NSLSII-ESH-TN-281. The committee is asked to comment on configuration control requirements for the pink beam stop and to comment on ray tracing requirements for the XAS Beryllium window.

Operation of the XAS equipment with the synchrotron beam must await closure of this item, final disposition of the Instrument Readiness Plan and approval from the NSLS II Photon Division Director.

Post-start findings and observations will be detailed in a final ERR report.