

## **CLOSEOUT REPORT**

**Former Hazardous Waste Management Facility  
Soil Remediation  
Brookhaven National Laboratory  
Upton, New York**

**Prepared for:  
Brookhaven Science Associates, LLC  
Building No. 460  
Upton, NY 11973  
Prime Contract No. DE-AC02-98CH10886**

**Prepared By:  
Envirocon, Inc.  
510 Heron Drive, Suite 208  
Swedesboro, NJ 08085  
Subcontract No. 88341**

**September 29, 2005**

## EXECUTIVE SUMMARY

The *Record of Decision – Operable Unit I and Radiologically Contaminated Soils (Including Areas of Concern 6, 8, 10, 16, 17, and 18)* (OU I ROD), dated August 1999, was developed by Brookhaven National Laboratory (BNL) for the U.S. Department of Energy (DOE). Specifically, the OU I ROD addressed contamination found at OU I and Areas of Concern (AOC)s 6, 8, 10, 16, 17 and 18. All the identified areas contained radiologically contaminated soils resultant from past waste handling operations, spills, or inadvertent use of contaminated soils for landscaping. The soils at the former Hazardous Waste Management Facility (HWMF) (AOC 1) had become contaminated with radionuclides as a result of leaks from past waste handling operations.

Soil cleanup objectives were established for this site and outlined in the OU I ROD. The soil cleanup objectives for radiological contamination were based on a dose, from remaining concentrations of all radionuclides present, of 15 millirem per year (mrem/year) above background considering 50 years of institutional control for industrial land use, per U.S. DOE Residual Radioactive Material Guideline Computer Code (RESRAD). The cleanup objective also was based on a 15 millirem per year dose to a future resident after 100 years of institutional control.

Remedial Action construction activities commenced in September 2004 and were completed during August 2005. The following summarizes the as-left conditions at the former HWMF and how they satisfy the requirements of the OU I ROD:

- The average Cs-137 and Sr-90 concentrations following remediation are 7.63 pCi/g and 1.51 pCi/g, respectively. The 95% upper confidence level (UCL) concentrations for Cs-137 and Sr-90 are 16.6 pCi/g and 5.3 pCi/g respectively.
- The dose to an industrial worker after 50 years of institutional controls is 1.8 mrem/yr and 4.0 mrem/yr using the average and 95% UCL concentrations, respectively. These annual dose projections are well below the 15 millirem per year cleanup goal in the OU I ROD.
- The dose to an industrial worker with no time for radioactive decay (i.e. present day) using the average and 95% UCL concentrations is 5.4 mrem/yr and 11.8 mrem/yr respectively. The dose to a resident after 50 years of institutional controls using average and UCL values are 6.1 mrem/yr and 14.5 mrem/yr. These additional dose projections indicate that the OU I ROD requirements are satisfied by a wide margin.

The former HWMF, AOC 1 meets all the completion requirements as specified in OSWER Directive 9320.2-09-A-P, *Closeout Procedures for National Priorities List Sites*. The affected areas were remediated in accordance with the decommissioning criteria of 10 CFR Part 834, Radiation Protection for the public and environment.

## TABLE OF CONTENTS

<b>1.0</b>	<b>INTRODUCTION .....</b>	<b>1</b>
1.1	PURPOSE .....	1
1.2	SITE HISTORY AND REGULATORY FRAMEWORK .....	2
1.3	OPERABLE UNIT I BACKGROUND .....	3
1.3.1	<i>Former HWMF - AOC I</i> .....	4
1.4	REMEDIAL INVESTIGATION/FEASIBILITY STUDY .....	5
1.4.1	<i>Supplemental Investigation Findings</i> .....	5
<b>2.0</b>	<b>SITE BACKGROUND.....</b>	<b>8</b>
2.1	OUI ROD FINDINGS.....	8
2.2	SITE CLEANUP CRITERIA.....	9
2.3	DESIGN CRITERIA.....	10
2.4	COMMUNITY RELATION ACTIVITIES .....	11
<b>3.0</b>	<b>CONSTRUCTION ACTIVITIES.....</b>	<b>11</b>
3.1	FIELD SCREENING PRIOR TO EXCAVATION .....	14
3.2	SOIL EXCAVATION .....	14
3.3	SUB-SURFACE STORAGE STRUCTURE REMOVALS .....	16
3.3.1	<i>Trenches</i> .....	17
3.3.2	<i>Slant Holes and Vertical Holes</i> .....	17
3.3.3	<i>Discovered Sub-surface Structures</i> .....	19
3.3.4	<i>Building 444 Drywell and Building 445 Septic Tank/Leach Field</i> .....	20
3.4	CONCRETE SLAB REMEDIAL ACTIONS .....	21
3.5	FINAL STATUS SURVEYS AND SAMPLING .....	21
3.5.1	<i>Acceptance Criteria</i> .....	22
3.5.2	<i>Survey Objective</i> .....	25
3.5.3	<i>Final Status Survey Design</i> .....	30
3.5.4	<i>Final Status Survey and Sampling Results</i> .....	32
3.5.5	<i>Final Status Survey Conclusions</i> .....	35
3.5.6	<i>Final Status Survey Independent Verification</i> .....	35
3.6	WASTE MANAGEMENT.....	36
3.6.1	<i>Waste Characterization and Handling</i> .....	36
3.6.2	<i>Waste Shipment and Disposal</i> .....	38
3.6.3	<i>Pollution Prevention and Waste Minimization Opportunities</i> .....	39
3.7	POST REMEDIATION DOSE ASSESSMENT .....	40
3.8	SITE RESTORATION .....	43
<b>4.0</b>	<b>PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL .....</b>	<b>43</b>
<b>5.0</b>	<b>FINAL INSPECTION AND CERTIFICATIONS.....</b>	<b>44</b>
5.1	INDUSTRIAL HYGIENE MONITORING .....	44
5.2	RADIOLOGICAL MONITORING .....	45
<b>6.0</b>	<b>OPERATION AND MAINTENANCE ACTIVITES .....</b>	<b>46</b>
<b>7.0</b>	<b>PROTECTIVENESS.....</b>	<b>46</b>
<b>8.0</b>	<b>FIVE YEAR REVIEW .....</b>	<b>46</b>

<b>9.0</b>	<b>LESSONS LEARNED .....</b>	<b>47</b>
<b>10.0</b>	<b>SUMMARY OF PROJECT COSTS .....</b>	<b>48</b>
<b>11.0</b>	<b>REFERENCES .....</b>	<b>49</b>

## FIGURES

- Figure 1-1: Location of Brookhaven National Laboratory
- Figure 1-2: Operable Units at Brookhaven National Laboratory
- Figure 1-3: Location of the former Hazardous Waste Management Facility
- Figure 1-4: Site Plan for the former Hazardous Waste Management Facility
- Figure 3-1: Planned *MARSSIM* Class 1 Survey Units
- Figure 3-2: Planned Limits of Survey Areas
- Figure 3-3: Results of Pre-Excavation Radiological Walkover Surveys
- Figure 3-4: In-Situ Count Rate vs. Gamma Spec Cs-137 Soil Concentration
- Figure 3-5: ISOCS vs. Offsite Lab Comparison for Cs-137
- Figure 3-6: Lead and Mercury Cleanup Areas
- Figure 3-7-1: Final Boundaries and Sample Locations for *MARSSIM* Class 1 and 2 Survey Units
- Figure 3-7-2: Results of Final Radiological Walkover Survey
- Figure 3-8: Decision Rule Graph
- Figure 3-9: Sr-90 Beta Scintillation Sample Locations
- Figure 3-10-1: Building 444 Concrete Slab Final Status Survey
- Figure 3-10-2: Building 445 Concrete Slab Final Status Survey
- Figure 3-10-3: Building 446 Concrete Slab Final Status Survey
- Figure 3-10-4: Building 447 Concrete Slab Final Status Survey
- Figure 3-10-5: Building 448 Concrete Slab Final Status Survey
- Figure 3-10-6: C/E Concrete Slab Final Status Survey
- Figure 3-11-1: Clean Soil Pile Final Status Survey
- Figure 3-11-2: Clean Soil Pile Walkover Survey Data

## TABLES

- Table 1-1: Detected Radionuclides and Chemical Contaminants of Concern for AOC1
- Table 3-1: Initial Radiological Survey Results for Concrete Slabs
- Table 3-2: *MARSSIM* Hot Spot Criteria for Cs-137
- Table 3-3: *MARSSIM* Hot Spot Criteria for Sr-90
- Table 3-4: Summary of Final Status Survey Soil Sample Results
- Table 3-5: Summary of EMC Test Results
- Table 3-6: Summary of Sign Test Results for Survey Units with Individual Sample Results Above the DCGL<sub>w</sub>
- Table 3-7: Summary of Statistical Tests for each Survey Unit
- Table 3-8: Chemical Soil Sample Results
- Table 3-9: Waste Confirmation Sample Results (VOCs)
- Table 3-10: Waste Confirmation Sample Results (SVOCs)
- Table 3-11: Waste Confirmation Sample Results (Metals and General Chemistry)
- Table 3-12: Waste Confirmation Sample Results (Radiochemistry)
- Table 3-13: Clean Backfill Soil Sample Results (VOC's)
- Table 3-14: Clean Backfill Soil Sample Results (SVOC's)

- Table 3-15: Clean Backfill Soil Sample Results (Pesticides, Herbicides, and PCB's)
- Table 3-16: Clean Backfill Soil Sample Results (Metals)
- Table 3-17: RESRAD Computer Monitoring Results
- Table 4-1: Quality Assurance/Quality Control Sample Results

## **PHOTOGRAPHS**

- Photograph 1: Soil removal
- Photograph 2: Excavating and surveying
- Photograph 3: Uncovering trench
- Photograph 4: Applying fixative to slant-holes
- Photograph 5: Removal of vertical hole
- Photograph 6: Discovered sub-surface structure
- Photograph 7: Stockpiled waste soils
- Photograph 8: Loading railcars with waste soil
- Photograph 9: Sealed "burrito bag" in railcar

## **APPENDICES**

- Appendix A: Final Status Survey Soil Sample Results
- Appendix B: Summary of Railcar Shipments to Envirocare
- Appendix C: RESRAD Reports
- Appendix D: Concrete Slab Survey Results Summary
- Appendix E: Oak Ridge Institute for Science and Education (ORISE) Independent Verification Survey and Sampling Report

## ACRONYM LIST

ALARA	As Low As Reasonably Achievable
AOC	Area of Concern
AOI	Area of Interest
BNL	Brookhaven National Laboratory
CPM	Counts Per Minute
CERCLA	Comprehensive Environmental Response, Compensation & Liability Act
CY	Cubic Yards
DAC-Hr	Derived Air Concentration-Hour
DCGL	Derived Concentration Guideline Level
DCGL <sub>w</sub>	Project Specific Derived Concentration Guideline Level
DCGL <sub>EMC</sub>	Elevated Measurement Comparison Derived Concentration Guideline Level
DOE	Department Of Energy
DQO	Data Quality Objective
EMC	Elevated Measurement Comparison
EPA	United States Environmental Protection Agency
GPS	Global Positioning System
HWMF	Hazardous Waste Management Facility
HASP	Health and Safety Plan
IAG	Interagency Agreement
IH	Industrial Hygiene
ISOCS	In Situ Object Counting System
IVS	Independent Verification Survey
LBGR	Lower Bound of the Gray Region
MARSSIM	Muli-Agency Radiological Survey and Site Investigation Manuel
MVA	Mercury Vapor Analyzer
NaI	Sodium Iodide
NYSDEC	New York State Department of Conservation
ORISE	Oak Ridge Institute for Science and Education
USC	United States Code
OU	Operable Unit
QA/QC	Quality Assurance/Quality Control
RCRA	Resource Conservation and Recovery Act
RCT	Radiological Controls Technician
RDIP	Remedial Design Implementation Plan
RESRAD	Residual Radioactive Materials Guidelines
RI	Remedial Investigation
ROD	Record of Decision
SI	Supplemental Investigation
STL	Severn Trent Laboratories
TCLP	Toxicity Characteristic Leaching Procedure
TLD	Thermoluminscent Dosimeter
WAC	Waste Acceptance Criteria
WCS	Waste Confirmation Sample

## 1.0 INTRODUCTION

### 1.1 Purpose

The purpose of this of this closeout report is to document the following at the former HWMF, BNL in accordance with *Closeout Procedures at National Priority List Sites, OSWER Directive 9320.2-09A-P* (EPA, June 2001):

- The excavation of contaminated soil above site cleanup goals;
- The removal of contaminated subsurface structures;
- The results of the final status survey and sampling, including Oak Ridge Institute for Science and Education (ORISE) independent verification survey and sampling results;
- The post closure dose assessment in accordance with the RESRAD;
- The characterization and disposal of soil and debris at Envirocare of Utah (Envirocare); and
- Site restoration.

BNL contracted Envirocon, Inc. to conduct the remaining remedial activities at the former HWMF, designated as AOC 1 within OU I, in accordance with the OU I ROD and the *Remedial Action Work Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2003). The scope of the remedial work was outlined in detail in the *Remedial Design Implementation Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility Remedial Action Work Plan* (BNL, March 2004) and is identified throughout this document as the Former HWMF Soils Removal Project.


Previously completed work is listed in Section 2.0. The scope of work for the Former HWMF Soils Removal Project included the following:

- Remove radiologically and chemically contaminated soils above prescribed cleanup goals;
- Remove sub-surface storage structures;
- Package on-site, transport, and dispose of radiologically and chemically contaminated soils and debris off-site at a permitted facility;
- Collect and analyze endpoint samples to ensure cleanup goals have been achieved;
- Perform Final Status Surveys;
- Perform site restoration per the BNL project specification documents; and
- Prepare a dose assessment and a closeout report.



## 1.2 Site History and Regulatory Framework

BNL site is located in Suffolk County, New York, and is comprised of approximately 5,320 acres. Approximately 900 acres are developed. The U.S. Army occupied the BNL site, formerly Camp Upton, during World Wars I and II. Between the wars, the Civilian Conservation Corps operated the site. It was transferred to the Atomic Energy Commission in 1947, to the Energy Research and Development Administration in 1975, and to the U.S. DOE in 1977. A map illustrating the location of the BNL site is presented as Figure 1-1.



**Figure 1-1. Brookhaven National Laboratory location.**

In 1980, the BNL site was placed on New York State's Department of Environmental Conservation (NYSDEC) list of Inactive Hazardous Waste Sites. On December 21, 1989, the BNL site was included on the EPA's National Priorities List because of soil and groundwater contamination that resulted from BNL's past operations. Subsequently, the EPA, NYSDEC, and DOE entered into a Federal Facilities Agreement (herein referred to as the Interagency Agreement; [IAG]) that became effective in May 1992 (Administrative Docket Number: II-CERCLA-FFA-00201) to coordinate the cleanup.

The IAG identified AOCs that were grouped into OUs to be evaluated for response actions. The IAG requires a remedial investigation/feasibility study (RI/FS) for OU I, pursuant to 42 United States Code (USC) 9601 et. seq., to meet Comprehensive Environmental Response, Compensation and Liability Act (CERCLA) requirements. An RI was performed at BNL by CDM in 1996 and IT in 1999. An FS was prepared by CDM in 1999. These studies are discussed further in Section 1.4.

BNL's *Site Baseline Report* (SAIC, 1992) grouped the identified AOCs into seven OUs; several were subsequently combined. This closeout report documents completion of the remedial action for AOC 1 (former HWMF) within OU I.

The former HWMF was used from the 1940s to 1997 as the central receiving facility for processing, limited treatment (neutralization), and storage of radioactive waste, hazardous waste, and mixed waste generated at BNL. The former HWMF operated as a Resource Conservation and Recovery Act (RCRA) permitted facility from 1992 until it underwent RCRA closure in 1998. As a result of several spills of hazardous and radioactive materials during operations at the former HWMF, the soils became contaminated with levels of cesium-137 (Cs-137), radium-226 (Ra-226), strontium-90 (Sr-90), mercury, and lead above cleanup goals established in the OU I ROD.

### 1.3 Operable Unit I Background

As part of remedial efforts at BNL, 30 AOCs were identified and grouped into seven OUs. The seven OUs were subsequently reduced to six OUs as a result of combining OU II and OU VII into OU II/VII. A map illustrating the BNL site and the OUs is presented as Figure 1-2.




Figure 1-2. BNL's Operable Units.

The OU I ROD addressed AOCs grouped under OU I, including radiologically contaminated soils from AOCs 6, 8, 10, 16, 17, and 18. OU I sites include the former HWMF (AOC 1), Ash Pit (AOC 2F), Wooded Wetland (AOC 3), Upland Recharge/Meadow Marsh (AOC 8), and Recharge Basins HS and HW (AOC 24E and 24F). Radiologically contaminated soil was the principal threat addressed in the OU I ROD. The majority of the radiologically contaminated soil containing the highest contaminant levels was located at the former HWMF.

### 1.3.1 Former HWMF - AOC I

The former HWMF is located in the southeastern portion of the BNL site (Figure 1-3). It comprises about 12 acres (Figure 1-4). There were various buildings and former operational areas within the former HWMF. Approximately three acres were paved or contained buildings, and the remaining nine acres are open space or wooded.




Figure 1-3. Former HWMF location.

In the northwestern portion of the former HWMF is a shallow wetland that seasonally ponds. It encompasses an area of approximately two acres, half of which lies inside the boundary of the former HWMF fence line. The wetland is shown on the National Wetland Inventory Mapping and was delineated as a federal wetland under Section 404 of the Clean Water Act. The NYSDEC regulates the wetland as a breeding ground for the Tiger Salamander, a New York State endangered species. The wetland received surface runoff from the former HWMF area, and as a result, the wetland sediment was contaminated with concentrations of Cs-137 above the cleanup goals established in the OU I ROD.

There were eight buildings and structures located at the former HWMF that were used for various chemical and/or radioactive operations and storage:

- 444 Building – Old Chemical Building (including the incinerator)
- 445 Building – Former HWMF Office Building/High Bay Shop
- 446 Building – Radioactive-waste Sorting Barn
- 447 Building – Rigging Shed/Equipment Storage Building
- 448 Building – Chemical Receipt Back Barn (Radioactive/Mixed waste storage)
- 483 Building – Chemical Storage Building
- 625 Structure – Detonation Area Viewing Bunker
- Sprung / Tent Structure

Above grade structures and buildings at the former HWMF were removed during the summer of 2003. Only the building slabs remain. This work is documented in the *Former Hazardous waste Management Facility Decontamination and Decommissioning Closeout Report* (BNL, November 2003). The building slabs are further discussed in Sections 3.4 and 3.5.

## **1.4 Remedial Investigation/Feasibility Study**

An RI was conducted at BNL by CDM in 1996 and IT in 1999. An FS was prepared by CDM in 1999. The former HWMF (AOC 1) was included in the OU I RI. The RI was performed to evaluate the nature and extent of contamination, as well as the potential risks associated with the areas of concern. Several investigative approaches were utilized including radiological surveys, soil/sediment sampling, surface water sampling, and test pits.

Baseline chemical and radiological risk assessments were performed as part of the RI Report. A preliminary screening of ecological risks and a focused ecological risk assessment (including an addendum to the focused ecological risks assessment) were also completed. To further delineate soil, sediment, and asphalt contamination addressed in the RI, BNL also conducted a Supplemental Investigation (SI) at the former HWMF in 2003.

### **1.4.1 Supplemental Investigation Findings**

Soil, sediment, and asphalt samples were collected based on data gaps and the radiological walkover survey results. Samples were analyzed for gamma emitting isotopes and Sr-90 using an on-site In Situ Object Counting System (ISOCS) and Beta Scintillation, respectively. In addition to ISOCS and Beta Scintillation analyses, samples were collected and analyzed for Toxicity Characteristic Leaching Procedure (TCLP), alpha isotopes, Total Lead, and polychlorinated biphenyls (PCBs).

As part of the SI, a radiological survey was performed using a Ludlum 2221 detector w/44-10 sodium Iodide probe attached to the Trimble Pro XR Global Positioning System (GPS). The results of this survey and additional pre-excavation walkover surveys are further discussed in Section 3.1.

Based on the RI and SI, Cs-137 and Sr-90 were detected in the former HWMF asphalt and soil above the cleanup goals of 67 pCi/g and 15 pCi/g, respectively. Maximum detected concentrations for Cs-137 and Sr-90 were 810,000 pCi/g and 1,300 pCi/g, respectively. Mercury was also detected above the cleanup goal of 1.84 mg/kg in soils in the vicinity of an UST and its associated piping, with a maximum concentration of 184 mg/kg. Detected radionuclides and chemical contaminants are listed in Table 1-1.

**TABLE 1-1  
Radionuclides Detected in AOC 1 Former HWMF (Including the Wetland)**

<b>Radionuclide</b>	<b>Maximum Concentration (pCi/g)</b>	<b>Representative Site Value<sup>1</sup> (pCi/g)</b>	<b>Cleanup Goal<sup>2</sup> (pCi/g)</b>
Am-241	11	4.6	160
Cs-137	810,000	3,958	67
Co-60	6.5	0.4	3,356
Pu-238	0.18	0.06	274
Pu-239/240	19	3.4	170
K-40	20	7.0	NA <sup>3</sup>
Sr-90	1,300	29	15
H-3	54	0.2	9.6x10 <sup>15</sup>
U-235	21	7.4	29
U-238	2.8	0.73	11

<sup>1</sup> Representative site values were determined as follows: 25% percentile of the difference between the maximum and minimum value chosen to represent the site value given that the data is log normally distributed.

<sup>2</sup> Remediation goals were developed from RESRAD analyses reported in the OU I FS Report, March 1999. Cs-137 and Sr-90 are the only isotopes specified in the ROD.

<sup>3</sup>Not applicable – no remediation goal established for K40.

**TABLE 1-1 Cont.  
Chemical Contaminants of Concern in Sediment/Surface Soils for  
AOC 1 Former HWMF (Including the Wetland)**

<b>Chemical</b>	<b>Maximum Concentration (mg/kg)</b>	<b>Cleanup Goal (mg/kg)</b>
Lead	4010	400
Mercury	184	1.84

## 2.0 SITE BACKGROUND

The following is a chronology of the main remedial events and the associated plans for AOC 1, the former HWMF:

- August 1999 - *OU I Record of Decision*
- October 2000 - *Remedial Design and General and Supplemental Specifications for Remedial Action, Operable Unit I Contaminated Soil and Debris*
- 2000-2002 - Aboveground waste in storage removed
- December 2001 - *Decommissioning Plan for the Former Hazardous Waste Management Facility Buildings and Structures*
- July 2002 - *Characterization and Waste Management Plan for the Former Hazardous Waste Management Facility Buildings and Structures*
- 2002 - Characterization field work for the decommissioning of the former HWMF buildings and structures
- March 2003 - *Remedial Action Work Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility*
- April 2003 - *Supplemental Investigation Plan, Former Hazardous Waste Management Facility, Soil, Asphalt, and Debris*
- May 2003 - *Former Hazardous Waste Management Facility Decontamination and Decommissioning Characterization Report*
- June-July 2003 - SI field work
- July-September 2003 - Building decommissioning and decontamination field work, including removal of contaminated asphalt and underground storage tanks (UST)
- September 2003 - *Supplemental Investigation Report, Former Hazardous Waste Management Facility, Soil, Asphalt, and Debris*
- November 2003 - *Former Hazardous Waste Management Facility Decontamination and Decommissioning Closeout Report*
- March 2004 - *Remedial Design Implementation Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility*
- September 2004–August 2005 - Excavated contaminated soil above cleanup goals and removed contaminated subsurface structures
- March-August 2005 - Performed final status survey

### 2.1 OU I ROD Findings

The OU I ROD addresses contamination at AOCs 6, 8, 10, 16, 17, and 18. These areas contained radiologically contaminated soils resultant from past waste handling operations, spills, or inadvertent use of contaminated soils for landscaping. Soils at the former HWMF (AOC 1) became contaminated as the result of waste handling operations

and spills. Contamination was present in the form of Cs-137, Sr-90, Ra-226, lead, and mercury.

As a result of the OU I ROD findings, the DOE determined that remedial actions were required for several AOCs. The remedial actions for the former HWMF (AOC 1) included the excavation and disposal of radiological, mercury, and lead contaminated soil and wetlands sediment/surface soil to meet prescribed cleanup goals, as well as the removal and disposal of out-of-service facilities, tanks, piping, and equipment.

The OU I ROD established the following remedial objectives:

- Minimize threats to human health and the environment from site contaminants;
- Prevent or minimize the leaching of contaminants from the soils into the underlying aquifer as a result of the infiltration of precipitation;
- Prevent or minimize the migration of contaminants present in surface soils via surface runoff and windblown dusts;
- Prevent or minimize human exposure including direct external exposure, ingestion, inhalation, and dermal contact (for future residents, trespassers, site workers, and construction workers) and environmental exposure to contaminants in the surface and subsurface soils; and
- Prevent or minimize the uptake of contaminants present in the soils by ecological receptors.

The OU I ROD presented six alternatives for the remediation of contaminated soils and provided a comparative analysis of each alternative. The selected remedy was the excavation and off-site disposal of radiologically contaminated soils above cleanup goals, as well as the implementation of institutional controls. In addition, some associated structures would be removed as part of remedial efforts.

## **2.2 Site Cleanup Criteria**

The radiological contaminants of concern at the former HWMF were CS-137, Ra-226, and Sr-90. The cleanup goals for specific radionuclides at the former HWMF were calculated using RESRAD, 15 millirem per year (mrem/yr) above background (*OSWER Directive 9200.4-1., EPA, 1997*), industrial land use with 50 years of institutional control, and residential land use with 100 years of institutional control by the DOE. The EPA's acceptable risk range of  $1 \times 10^{-4}$  to  $1 \times 10^{-6}$  was also set as a cleanup criterion for the former HWMF remedial action. In addition, the NYSDEC cleanup guideline of 10 mrem/yr, from Technical Administrative Guidance Memorandum (TAGM) 4003, was considered. The primary radiological isotope present at the site was Cs-137; its cleanup goal established in the OU I ROD is 67 picocuries per gram (pCi/g).

The potential for radiologically contaminated soil to impact groundwater also was considered. A soil cleanup goal for Sr-90 was calculated as 15 pCi/g, based on its potential to impact the groundwater. The goal also protects both residential and industrial uses. A 5-pCi/g-cleanup goal was selected for Ra-226 based on DOE Order 5400.5,



*Radiation Protection of the Environment and the Public.*

The chemical contaminants of concern at the former HWMF were mercury and lead. The cleanup goal established for mercury is 1.84 milligrams/kilograms (mg/kg), based on the EPA's soil screening level guidance (*OSWER Directive 9355.4-23*) for protecting groundwater and residential use. A cleanup goal of 400 mg/kg for lead was also chosen based on the EPA's soil screening level guidance; this level is protective of residential use.

### **2.3 Design Criteria**

Technical specifications and design criteria for the Former HWMF Soils Removal Project were developed in response to the evaluation of remedial actions described in the OU I ROD. The remedial approach and associated reference documents for the former HWMF were presented to Envirocon as part of BNL's contract document package.

The remedial design, presented in the *Remedial Design and General and Supplemental Specifications for Remedial Action Operable Unit I Contaminated Soil and Debris* (URS, October 2000), the *Remedial Action Work Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2003), and the *Remedial Design Implementation Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2004) was developed by BNL to satisfy the requirements specified in the OU I ROD. The remedial design was developed in compliance with federal, state, and local regulatory requirements.

The remedial design included:

- A plan and process for ensuring the total exposure from all radioisotopes does not exceed 15 mrem/yr above background following the 50-year period for institutional control for the site;
- A method for instituting an ALARA analysis to identify cost effective measures for reducing exposure to residual contamination below cleanup goals;
- Methods to reduce waste volumes that require offsite disposal;
- An evaluation of waste acceptance criteria for offsite disposal to determine whether further stabilization of mixed wastes is required;
- An approach for post-remediation sampling to confirm that cleanup goals have been achieved; and
- An evaluation of transport and shipping regulations.

## **2.4 Community Relation Activities**

A Community Relations Plan was completed for BNL in September 1991. In accordance with this plan and CERCLA sections 113 (k)(2)(B)(I-v) and 117, the community relations program focused on distribution of public information and community involvement. Community relations activities include a stakeholders' mailing list, community meetings, availability sessions, site tours, and workshops. An Administrative Record was established to document the basis for selecting the remedial actions at BNL. This record, as well as current site reports, press releases, and fact sheets are maintained at the BNL Research Library, Building 477A, Upton, N.Y., 11973.

The Administrative Record is also kept at the EPA's Region II Administrative Records Room, 290 Broadway, New York, N.Y., 10007-1866.

In accordance with CERCLA guidance and state requirements the project work plan, quality assurance plan, engineering evaluation/cost analysis, risk assessment, remedial investigation, and feasibility study were made available for public review. A full discussion of BNL's community involvement programs is presented in the OU I ROD.

## **3.0 CONSTRUCTION ACTIVITIES**

All pre-construction tasks were completed prior to excavating, including equipment mobilization, radiological walkover surveys, site inspections, excavation area mark-outs, silt fence installation, and securing the general work area.

As noted in Section 1.3.1, above grade structures and buildings at the former HWMF were removed during the summer of 2003 leaving only the building slabs. The objective of the Former HWMF Soils Removal Project was to safely characterize, remediate, and dispose of radiologically and chemically contaminated soil, sediment, and debris in accordance with the OU I ROD, as well as the project specific plans. During the course of conducting walkover surveys at the site, it was noted that several of the building slabs that remained from the previous building removal project exhibited elevated gamma count rates. Subsequently, BNL conducted additional remediation of the building slabs. Following the additional remediation activities on building slabs, a final status survey and dose assessment was performed by Envirocon. The final status survey was independently verified by ORISE. This work is further discussed in sections 3.4 and 3.5. Final status surveys were completed using the *Multi-Agency Radiological Survey and Site Investigation Manual (MARSSIM)* guidelines.

Soils and subsurface structures at the former HWMF were divided into 11 areas designated A-K. These areas were further divided into survey units in accordance with the *MARSSIM* guidelines for survey unit classification and size. A survey unit is a physical area of structure or land area of specified size and shape for which a separate decision will be made on whether or not cleanup goals are met. Soils contaminated

above cleanup goals and sub-surface structures were designated as Class 1 survey units. The maximum suggested area for Class 1 soil area survey units is 2,000 square meters (m<sup>2</sup>). Areas A and C-K were divided into nine (9) Class 1 survey units as shown on Figure 3-1. A site map showing the planned Class 1 and 2 survey units is presented as Figure 3-2. The *MARSSIM* classifications are discussed in further detail in Section 3.5.3.




Figure 3-1. Nine (9) Planned MARSSIM Class 1 excavation areas.

### **3.1 Field Screening Prior To Excavation**

During the SI work, seasonal standing water and extensive vegetation prohibited the completion of a radiological walkover survey in the wetlands area. A radiological walkover survey was performed in this area prior to the start of excavation activities. The survey was performed using Ludlum Model 2221 scaler/ratemeters used in conjunction with collimated two-inch-by-two-inch Sodium Iodide (NaI) detectors. Results from this radiological walkover survey and the SI walkover survey are presented as Figure 3-3.

### **3.2 Soil Excavation**

Prior to the start of remedial activities, survey units were surveyed and marked out by Municipal Land Survey in accordance with the *Remedial Design Implementation Plan, Operable Unit I, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2004) and the *Remedial Action Field Sampling Plan, Area of Concern 1, Former Hazardous Waste Management Facility* (Envirocon, October 2004). Soil and sediment were removed with an excavator and placed into a front-end loader bucket. Excavated materials were then either staged in an onsite soil stockpile, or direct loaded into railcars for shipment and final disposal at Envirocare of Utah (Envirocare).

According to the OU I ROD, the planned excavation volume for the Former HWMF Soils Removal Project was 35,000 CY. In process site characterization performed under the SI while the revision 6 baseline was being prepared resulted in an excavation volume estimate of 15,649 CY. An approximate total (pending Area K topographic surveys) of 13,500 cubic yards (CY) of soil and debris were shipped for disposal. Radiological surveys and onsite ISOCS analyses performed during remedial activities dictated the decreased excavation volume. In addition, an estimated 900 CY of contaminated soil was not excavated due to the planned future activities discussed below.

An area located in the northeast portion of the former HWMF was initially slated for remediation under the Former HWMF Soils Removal Project; however, a decision was subsequently made by BNL to de-scope that area, as it would be used for staging materials from other from remedial actions at BNL prior to being loaded into railcars for shipment and disposal. The estimated 900 CY of contaminated soil, designated as the Waste Loading Area on Figure 3-7-1, was not excavated as a result of this change in scope. The Waste Loading Area will be remediated in accordance with the cleanup goals specified in the OU I ROD upon the completion of waste loading activities associated with the demolition and decontamination work at BNL's reactors.



**Photograph 1 – Soil removal at the former HWMF.**

Soils contaminated above cleanup goals for Cs-137 and Sr-90 were excavated in one-foot lifts unless prescribed excavation depths were one foot or less. In these cases initial excavation lifts were slightly less than one foot. After each lift, excavations were surveyed with a collimated NaI gamma scintillation detector. Further excavations were guided by the radiological survey results.

Except in several isolated areas where Sr-90 concentrations exceeded those of Cs-137 (Refer to Section 3.5.3 for the discussion on those areas), Cs-137 was the primary radiological contaminant that drove the remediation of the site. As a result, gamma count rates using field instruments (NaI gamma scintillation detectors) were used to identify areas requiring excavation to meet the site cleanup goals. An excavation action level of approximately 20,000 counts per minutes (cpm), uncorrected for background gamma count rates, was established as the criterion for determining when excavations were complete. This criterion was determined using a correlation between data from field radiological surveys, onsite ISOCS analyses, and offsite gamma spectroscopy analyses at Severn Trent Laboratories (STL). Correlation curves for instrument response and measured soil activity are presented as Figures 3-4 and 3-5.



**Photograph 2 – Excavating and surveying at the former HWMF.**

Survey units with levels of lead and mercury above cleanup goals were excavated to prescribed depths. In areas where chemical and radiological contamination were commingled, radiological surveys determined the final excavation depth and endpoint samples were collected to ensure cleanup goals were met for chemical contaminants. If endpoint sample results were above the project cleanup goals for lead and mercury, additional excavating was performed until endpoint concentrations were below those goals. Areas where soil was contaminated with lead and mercury concentrations above cleanup goals are shown on Figure 3-6. A map showing the final dimensions of the Class 1 and Class 2 survey units is presented as Figure 3-7-1.

### **3.3 Sub-surface Storage Structure Removals**

In addition to excavating soils, several sub-surface storage structures were removed at the former HWMF. These structures included concrete and steel waste trenches, as well as corrugated, concrete, and clay pipes used for waste storage referred to as vertical holes and slant holes. Three additional structures were discovered and removed during remedial activities, referred to as discovered underground structures. Approximately 490 CY of waste debris from the removal of sub-surface storage structures was size reduced and loaded into rail cars for disposal at Envirocare. Waste debris was size reduced to

meet the Envirocare Waste Acceptance Criteria (WAC). The locations of sub-surface structures are shown on the former HWMF site plan (Figure 1-4).

### 3.3.1 Trenches

Nine trenches were removed during remedial activities at the former HWMF, designated as C1 through C9. The soil adjacent to each trench was excavated until the structure was fully exposed. Excavated soils were surveyed in accordance with project soil screening procedures. Approximately 570 CY of soil were shipped for disposal.

A concrete crusher was used to remove and dismantle each trench. In addition to concrete, several of the trenches were lined with a steel jacket. Trench debris, including steel and concrete, was segregated, surveyed, and size reduced with a shear prior to being loaded into railcars for shipment and final disposal at Envirocare. Approximately 200 CY of trench debris were shipped for disposal.



**Photograph 3 – Uncovering trench at the former HWMF.**

### 3.3.2 Slant Holes and Vertical Holes

Eight slant holes (A-1 through A-8) and sixteen vertical holes (B-1 through B-16) were removed during remedial activities at the former HWMF. The slant holes consisted of



either corrugated or steel pipe. The vertical holes consisted of either vitrified clay or concrete pipe. Prior to removal, a fixative spray was applied to the walls and bottoms of each structure, followed by an injection of a sand and cement grout to prevent the spreading of loose contamination. Overburden soils were excavated, surveyed, and segregated in accordance with project soil screening procedures. Soils contaminated above cleanup goals were either stockpiled or direct loaded in rail cars for disposal. Soils below cleanup goals were set aside and later used as backfill. Approximately 140 CY of soil were used as backfill and approximately 970 CY of soil were shipped for disposal.



**Photograph 4 – Applying fixative to slant-holes at the former HWMF.**

After each structure was exposed, it was removed with an excavator and size reduced. The waste debris, including corrugated pipe, concrete, steel, and vitrified clay was surveyed and segregated prior to being loaded into railcars for shipment and final disposal. Slant holes debris was placed in supersacks for contamination control purposes due to the presence of removable alpha activity (discussed below) prior to loading the material into railcars. Approximately 20 CY of slant holes debris and 20 CY of vertical holes debris were shipped for disposal.

Due to the presence of dispersible alpha contamination on piping associated with slant holes A-1 and A-2, additional controls were implemented during sizing and packaging operations. These controls included establishing a designated sizing area where the

ground was covered with geotextile and plastic as well as managing the dispersible alpha contamination with water during sizing and packaging activities. In addition, representative samples were collected from these pipes to ensure compliance with the Envirocare WAC. These sample results are summarized in Section 3.6.1.

Elevated gamma dose rates of 1000 mrem/hr at contact were observed at the bottom of vertical hole B-4. The source was later determined to be two small Sr-90 needles. Upon the establishment of the proper radiological controls, the two Sr-90 needles were removed from the excavation area. As a result of BNL's activity estimate for Sr-90 of 180 micro curies, it was determined the objects did not meet Envirocare's WAC. The Sr-90 needles were transferred to the BNL Waste Management Division for disposition, and later transported to Los Alamos National Laboratory for final disposal.



**Photograph 5 – Removal of vertical hole at the former HWMF.**

### **3.3.3 Discovered Sub-surface Structures**

Three additional sub-surface structures were encountered during remedial activities in Excavation Areas C and D, as shown on Figure 1-4. Each structure consisted of a steel trench approximately 22 feet (ft) long, 2 ft wide and 3 ft deep. The tops of the structures were at or just below grade. A four-course concrete block wall surrounded the sub-surface portions of the structures. The structures were filled to grade with soil.



**Photograph 6 – Discovered sub-surface structure as the former HWMF.**

The soils inside and adjacent to each structure were excavated until the four walls were fully exposed. Excavated soils were surveyed and in accordance with project soil screening procedures. Approximately 160 CY of soil adjacent to the structures were shipped for disposal.

The structures were removed and dismantled with a concrete crusher. Structure debris, including steel and concrete, was size reduced with a shearer and segregated prior to being loaded into railcars for shipment and final disposal. Approximately 50 CY of debris were shipped for disposal from the discovered sub-surface structures.

### **3.3.4 Building 444 Drywell and Building 445 Septic Tank/Leach Field**

The Building 444 drywell and Building 445 septic tank were previously removed during the building decommissioning and decontamination field work. This work is documented in the *Former Hazardous Waste Management Facility Decontamination and Decommissioning Closeout Report* (BNL, November 2003). The Building 444 drywell was included in the final status survey as part of Excavation Area A, and included in the ORISE independent verification survey. The final status survey is discussed further in Section 3.5.

The Building 445 leach field, located southwest of Building 445 (see Figure 3-6), was excavated as part of the Former HWMF Soils Removal Project. The clean soil above the percolation pipes was excavated and stockpiled to the south of the leach field. Approximately one foot of contaminated soil was excavated from the leach field and

stockpiled inside the former HWMF for disposal with other waste soil from the site. Post-excavation samples were collected and analyzed for total mercury. Hot spots that were above the project cleanup goal for mercury were re-excavated and re-sampled until the results were below the project cleanup goal. The associated endpoint sample results are presented in Table 3-8.

### 3.4 Concrete Slab Remedial Actions

Radiological surveys of the five building slabs (444, 445, 446, 448, and 447) and the concrete slab between excavation areas C and E (C/E Concrete Slab) were performed with a Ludlum Model 2221 scaler/ratemeter with a collimated two-inch-by-two-inch NaI detector in accordance with the project surveying procedures. Initial survey results indicated elevated gamma count rates that are summarized below in Table 3-1. Locations of the building slabs are illustrated on Figure 1-4.

**Table 3-1  
Initial Concrete Slab Radiological Survey Results**

<b>Building Slab No. or Description</b>	<b>Approx. Surface Area (ft<sup>2</sup>)</b>	<b>Approximate Range of Gamma Count Rate (NaI 2x2)</b>
444	1628	10,000 to 200,000 cpm
445	3774	5,000 to 30,000 cpm
446	1650	35,000 to 70,000 cpm
447	576	2,000 to 6,000 cpm
448	1575	30,000 to 300,000 cpm
C/E Concrete Slab	192	7,000 to 46,000 cpm

Portions of buildings slabs 444, 445, 446, 448 were determined to require further remedial action. The initial remedial action consisted of scabbling the surface (approx. one-quarter to three-quarter inch) of the concrete slabs. Isolated residual contamination was evident on a portion of the Building 448 slab after scabbling. This area of concrete was removed with a jackhammer. In addition, a small section of the northwest corner of the Building 445 slab was removed with the use of a backhoe. Approximately 10 CY of concrete slab debris was removed, loaded into railcars, and shipped to Envirocare for final disposal.

### 3.5 Final Status Surveys and Sampling

This section describes the methodology used for evaluating the concentrations of radiological and chemical contaminants of concern after completion of remediation activities. In addition, results of radiological surveys and analytical results for radionuclides and chemical contaminants are provided from soil sampling activities conducted during the course of the remediation of the site.

The primary scope of the project was remediation of contaminated soils, asphalt road areas, and removal of subsurface structures that were radiologically impacted from previous operations at the former HWMF.

As indicated in Section 3.2, excavation of radiologically contaminated soils was controlled by conducting excavation surveys with collimated gamma scintillation detectors. Gamma count rates were used to determine when the excavations were complete in each area. During excavation activities walkover surveys were performed and samples were collected and analyzed for Cs-137 using the onsite ISOCS unit. In addition, areas known to contain elevated Sr-90 concentrations were sampled and analyzed by beta scintillation or gas flow proportional counting methods to confirm that cleanup goals were met prior to initiating the final status survey. Following completion of the excavation surveys, a complete (100% coverage) GPS-based walkover survey was conducted using the collimated NaI scintillation detectors to document that radiological status of the survey unit.

Following completion of the walkover survey in each area, soil sampling was conducted to determine the post-remediation concentrations for the radionuclides of concern and to verify that the dose-based criteria established for the site had been met. For areas where chemical contaminants, i.e., mercury and lead, were present (based on SI data), soil sampling was also conducted to verify that cleanup goals for these contaminants were met. All soil samples were collected at depth of 0 to 6 inches from the bottom of the excavation in accordance with BNL EM-SOP-601, *Collection of Soil Samples, Rev. 1* (BNL, March 2003).

The residual radiological contamination that was present on concrete building foundations and structures within the fenced portion of the former HWMF was also evaluated. Final status surveys and dose assessments conducted for the building slabs are described in this section, as well as Section 3.7. The Waste Loading Area described in Section 3.2 was not included in the final status survey design; however the site conditions in this area were documented upon completion of the Former HWMF Soils Removal Project.

### **3.5.1 Acceptance Criteria**

This section provides the radionuclide-specific acceptance criteria for the land areas at the former HWMF. The following references were used to develop the FSSP, acceptance criteria and ALARA analysis:

- MARSSIM, NUREG-1575, Rev.1, August 2000.
- NUREG-1549, July 1998, Decision Methods for Dose Assessment to Comply With Radiological Criteria for License Termination, NRC.

- NUREG/CR-5512, October 1999, Vol. 3, Residual Radioactive Contamination From Decommissioning. Parameter Analysis. Draft Report for Comment, NRC.
- RG DG-4006, August 31, 1999, Demonstrating Compliance with the Radiological Criteria for License Termination.
- NUREG-1727, September 15, 2000, NMSS Decommissioning Standard Review Plan.
- NUREG-1757, September 2002, Consolidated NMSS Decommissioning Guidance. Decommissioning Process for Materials Licensees.
- Argonne National Laboratory (ANL), July 2001, User's Manual For RESRAD Version 6, ANL/EAD-4, Argonne, IL.
- ANL, 1993, Data Collection Handbook to Support Modeling the Impacts of Radioactive Material in Soil, ANL/EAIS-8, Argonne, IL.

### **Radionuclides of Concern**

A review of the *Remedial Action Field Sampling Plan, Area of Concern 1, Former Hazardous Waste Management Facility* (Envirocon, October 2004), RESRAD models previously performed for the site, former HWMF operational monitoring, and other historical documents and procedures was performed to identify all of the radionuclides potentially used at the site. The primary radionuclides of concern, based on exposure potential, were Sr-90, Cs-137 and Ra-226. Other radionuclides of concern that were monitored include Am-241, Pu-238, Pu-239/240, U-234, U-235, U-238 and tritium.

### **Derived Concentration Guideline Level (DCGL) for Soil**

The cleanup goal for radionuclides in soil was based on a total effective dose equivalent limit of 15 millirem per year above background as suggested in *Establishment of Cleanup Levels for CERCLA Sites with Radioactive Contamination* (OSWER Directive 9200.14-18) (EPA, August 1997). Cleanup levels were calculated using the RESRAD computer code, 15 millirem per year, the assumed future land use, and 50 to 100 years of continued DOE control.

The results of the radiological soil analyses for each survey unit were subjected to a hierarchy of analyses and statistical testing to determine whether the survey unit met the cleanup goals established for the site. First, survey units were identified that had 100% of the individual sample results below the DCGL<sub>w</sub>. Second, the average value for each of the primary radionuclides was determined and compared to the DCGL<sub>w</sub>. Third, a determination of whether Ra-226 was present in concentrations above normal background levels was performed. Fourth, the analytical data for each survey unit was evaluated to determine if the sum of the fractions was below 1.

For survey units with one or more individual sample results above the  $DCGL_w$ , additional statistical evaluations were used to determine whether the survey units met the specified cleanup goals. The Elevated Measurements Comparison (EMC) test was applied first. If the data set did not pass the EMC test, the Sign test was then used to determine whether the survey unit met the cleanup goals.

*MARSSIM* provides release criteria adjustments for elevated localized total contamination based on dose modeling of smaller areas. Such adjustments are made by applying “area factors” in an EMC test. This has also been referred to as “Hot Spot Criteria”. Table 3-2 presents area factors (based upon *MARSSIM* guidance) to be used for elevated measurement comparisons and to determine sampling requirements in situations where the scan instrument’s minimum detectable concentration is greater than the appropriate  $DCGL_w$ . The appropriate  $DCLG_{EMC}$  values are calculated by multiplying the appropriate  $DCGL_w$  and the area factors presented in Table 3-2.

$$DCGL_{EMC} = \text{Area Factor} * DCGL_w$$

The elevated measurement criterion is only applicable to Class 1 areas since elevated activity exceeding the  $DCGL_w$  is not expected in Class 2 areas. For Class 1 soil survey units, individual activity measurements above the  $DCGL_w$  may be allowed, providing the appropriate statistical evaluations are successfully completed.

One of these statistical tests to be performed for survey units with individual measurements above the  $DCGL_w$  is the EMC or “sigma” test. The survey unit is considered to meet the EMC test if the formula meets the criterion specified in the following formula:

$$\frac{\delta}{DCGL} + \frac{(\text{average concentration in elevated area} - \delta)}{(\text{area factor for elevated area})(DCGL)} < 1$$

The value of  $\delta$  is the average of the measurements outside of any elevated areas. A separate term is included for each elevated reading exceeding the  $DCGL_w$ .

Based on the development of hot spot criteria for the site, small areas of elevated radioactivity (above the  $DCGL_w$ ) were allowed to remain, provided the levels of contamination and the size of the areas of elevated radioactivity fell within the hot spot criteria. Table 3-2 lists the hot spot criteria for Cs-137. Table 3-3 lists the hot spot criteria for Sr-90.

**TABLE 3-2  
MARSSIM Hot Spot Criteria for Cs-137**

<b>Max. Area (m<sup>2</sup>)<sup>1</sup></b>	<b>Area Factor<sup>2</sup></b>	<b>Allowable Hot Spot Soil Conc. (pCi/g Cs-137)</b>
<b>1000 m<sup>2</sup></b>	<b>1.1</b>	<b>74 pCi/g</b>
<b>300 m<sup>2</sup></b>	<b>1.3</b>	<b>87 pCi/g</b>
<b>100 m<sup>2</sup></b>	<b>1.4</b>	<b>94 pCi/g</b>
<b>30 m<sup>2</sup></b>	<b>1.7</b>	<b>114 pCi/g</b>
<b>10 m<sup>2</sup></b>	<b>2.4</b>	<b>161 pCi/g</b>
<b>1 m<sup>2</sup></b>	<b>3.0</b>	<b>200 pCi/g</b>

<sup>1</sup> Assumes a total survey unit area of 10,000 m<sup>2</sup>

<sup>2</sup> From *MARSSIM* Table 5.6

**TABLE 3-3  
MARSSIM Hot Spot Criteria for Sr-90**

<b>Max. Area (m<sup>2</sup>)<sup>1</sup></b>	<b>Area Factor<sup>2</sup></b>	<b>Allowable Hot Spot Soil Conc. (pCi/g Sr-90)</b>
<b>1000 m<sup>2</sup></b>	<b>1.23</b>	<b>18.5 pCi/g</b>
<b>300 m<sup>2</sup></b>	<b>4.07</b>	<b>61.1 pCi/g</b>
<b>100 m<sup>2</sup></b>	<b>11.9</b>	<b>179 pCi/g</b>
<b>30 m<sup>2</sup></b>	<b>38.2</b>	<b>573 pCi/g</b>

<sup>1</sup> Assumes a total survey unit area of 10,000 m<sup>2</sup>

<sup>2</sup> For Sr-90, area factors were not available in the *MARSSIM*; therefore area factors were calculated using the same methodology as described therein for the other nuclides.

The release criteria for land areas are the average activity concentrations in soil (pCi/g) that correspond to the dose-based radiological criteria of 10 CFR, part 834. The limits are radionuclide specific and the sum of fractions (unity rule) must be applied to show compliance with the acceptance criteria. Tables 3-2 and 3-3 present the area factors (based on *MARSSIM* guidance) to be used for EMC for Cs-137 and Sr-90, respectively. The appropriate DCGL<sub>EMC</sub> values are calculated by multiplying the appropriate DCGL<sub>w</sub> by the appropriate area factors provided in these tables.

### 3.5.2 Survey Objective

The final status survey of each Class 1 and Class 2 survey units were designed in accordance with Chapter 5 of the *MARSSIM* and employed a triangular grid system. In the discussion that follows, the number of soil samples in a given survey unit is n.

The mean survey unit Cs-137, Ra-226 and Sr-90 concentrations were determined for each survey unit by calculating the weighted average of the n samples from that unit. If  $x_i \pm$



$\sigma_i$  is the Cs-137 concentration and its uncertainty for the  $i$ th sample in a survey unit, then the mean  $\bar{x}$  and its uncertainty  $\overline{\sigma_x}$  for that survey unit are:

$$\bar{x} = \frac{1}{n} \sum_{i=1}^n x_i \text{ and } \overline{\sigma_x} = \frac{1}{n} \sqrt{\sum_{i=1}^n \sigma_i^2}$$

All uncertainties are determined at the 95 percent confidence level (two standard deviations).


The mean survey unit Sr-90 concentration average  $\bar{y}$  and its uncertainty  $\overline{\sigma_y}$  and the mean survey unit Ra-226 concentration average  $\bar{z}$  and its uncertainty  $\overline{\sigma_z}$  were determined similarly.

The value  $D$  for use in applying the unity rule and its uncertainty  $\sigma D$  are:

$$D = \frac{\bar{x}}{67 \text{ pCi/g} - 1} + \frac{\bar{y}}{15 \text{ pCi/g} - 1}; \text{ and}$$

$$\sigma D = \sqrt{\left(\frac{\overline{\sigma_x}}{67 \text{ pCi/g} - 1}\right)^2 + \left(\frac{\overline{\sigma_y}}{15 \text{ pCi/g} - 1}\right)^2}$$

**Error! Reference source not found.**3-8 (from *MARSSIM* Figure D.3) illustrates the decision rule, except that the value 1 substitutes for the DCGL in the figure. The measurement distribution of  $D$ ,  $f(\delta)$ , is centered at  $D$ , the true value of the application of the unity rule. This distribution is shown in the lower graph of Figure 3-8.



**Figure 3-8. Decision Rule Graph.**

As stated in *MARSSIM* Appendix D, “If  $f(\delta)$  lies far to the left (or to the right) of  $[D = 1]$  [see *MARSSIM* Figure 5-1], a decision of whether or not the survey unit demonstrates compliance can be easily made. However, if  $f(\delta)$  overlaps  $[D = 1]$ , statistical decision rules are used to assist the decision maker.”

Therefore, application of the results of the above calculations and the alternative actions leads to the following decision rules:

- If  $\sigma D \leq 1 - D$  for a survey unit, then that survey unit meets the unity rule criterion at the 95 percent confidence level. No further action is required.
- If  $-\sigma D \leq 1 - D \leq +\sigma D$  for a survey unit, then the survey of that survey unit is inconclusive at the 95 percent confidence level. An additional statistical test (the Sign test) is then used, as described in the *MARSSIM*. If the Sign test is also inconclusive, BNL personnel, in coordination with stakeholders and regulatory authorities, will decide the next course of action. Suggested further actions include spot remediation with or without periodic monitoring, or periodic monitoring until contamination has decayed and met the unity rule criterion.

- If  $1 - D \leq -\sigma D$  for a survey unit, then that survey unit does not meet the unity rule criterion at the 95 percent confidence level. BNL personnel, in coordination with stakeholders and regulatory authorities, will decide the next course of action. Either land use restrictions with periodic monitoring until contamination has decayed and met the unity rule criterion or additional remediation followed by a another final status survey may be required.

The measured gamma count rates, exposure rates, and BetaScint™ results were compiled and analyzed similarly to provide additional information for the decision-making process. However, soil sample analytical results provided the primary data for decision-making.

Final status surveys were performed to demonstrate that average residual radioactivity levels within each survey unit meet the applicable acceptance criteria. The principal features of the final status survey land area protocol applied at the area are discussed in this report and include:

- Hypothesis Testing;
- Acceptable Decision Error Rates;
- Sign test;
- Establishing Radiological Background;
- Locating Discrete Soil Samples; and
- Scanning.

### **Hypothesis Testing**

To provide statistically robust decisions regarding survey unit acceptability with respect to achieving the unrestricted use acceptance criteria approved for the survey area, the paired hypothesis testing approach was used. The paired hypotheses are the null,  $H_0$ , and alternative,  $H_A$  statements. The null hypothesis  $H_0$  poses that the measured average residual contamination in a survey unit *exceeds* the remedial objective (i.e., the DCGL<sub>w</sub> activity concentration). The complementary alternative hypothesis  $H_A$  presumes that the measured average residual contamination in a survey unit is *at or below* the remedial objective. The outcome of hypothesis testing was used to ascribe a statistically based level of confidence or probability to the decision made regarding the “true” as-left condition of a survey unit.

A Type I decision error occurs when the null hypothesis is rejected when it is true and is sometimes referred to as a false positive error. The probability of making a Type I decision error, or the level of significance, is denoted by alpha ( $\alpha$ ). Alpha reflects the amount of evidence the decision maker would like to see before abandoning the null hypothesis and is also referred to as the size of the test.

A Type II decision error occurs when the null hypothesis is accepted when it is false. This is sometimes referred to as a false negative error. The probability of making a Type

If decision error is denoted by beta ( $\beta$ ). The term  $(1 - \beta)$  is the probability of rejecting the null hypothesis when it is false and is also referred to as the power of the test.

Decisions made from the results of the final status survey were based primarily on radioanalysis of soil samples for Cs-137, Ra-226 and Sr-90 concentrations. Experience indicates that uncertainties in the analytical data are significantly less than the DCGL<sub>WS</sub>. This means that application of the decision rules with uncertainties at the 95 percent confidence level provides a 5 percent probability for both alpha and beta, neglecting the uncertainty in the DCGL<sub>WS</sub>.

### Decision Error Rates

Survey unit radiological measurement data were used to objectively determine the success or failure of the remediation work, i.e., whether the “true” as-left radiological condition is at or below (“success”), or above (“failure”), the applicable remedial objective. This final status survey determination framework for the cleanup area are depicted in the matrix below.

#### Hypothesis Testing Matrix for Survey Unit Final Status Survey Measurement Decisions

		<u>Survey Unit Decision</u>	
		<u>“Success” (Reject H<sub>0</sub>)</u>	<u>“Failure” (Accept H<sub>0</sub>)</u>
“True” Condition of the Survey Unit	<b>H<sub>A</sub></b> Meets remedial objective (e.g., at or below DCGL <sub>W</sub> value)	No decision error (probability = $1 - \alpha$ )	Incorrectly fail to release survey unit (Type II error with probability = $\beta$ )
	<b>H<sub>0</sub></b> Exceeds remedial objective (e.g., exceeds DCGL <sub>W</sub> value)	Incorrectly release survey unit (Type I error with probability = $\alpha$ )	No decision error (probability = $1 - \beta$ )

“Success” means that the null hypothesis H<sub>0</sub> can be rejected and, therefore, the alternative hypothesis H<sub>A</sub> is to be accepted at a decision error confidence interval of  $(1 - \alpha)$ . The rejection of H<sub>0</sub> also means that there is a very small likelihood (equal to the interval  $\alpha$ ) that the “success” decision is incorrect. Similarly, “failure” means that H<sub>0</sub> is accepted (and H<sub>A</sub> rejected) at a decision error confidence interval of  $(1 - \beta)$ , with again a small likelihood (equal to  $\beta$ ) that the failure decision is incorrect.

The error control Data Quality Objective (DQO) confidence intervals selected for the remediation area are  $\alpha = 0.05$  for Type I errors and  $\beta = 0.05$  for Type II errors. The Type

I error control DQO was selected because decisions regarding the success of remediation efforts directly affect the sustained protection of human health and environmental resources. The same DQO is used to cap conservative Type II decision errors because it is also important to limit unwarranted remediation.

The results of the statistical analysis are presented in Section 3.5.4.

### 3.5.3 Final Status Survey Design

Based on the size of the former HWMF and the duration of radiological operations that were conducted there, the entire portion of the site was considered as radiologically impacted. Those areas known or subsequently found to contain contamination levels above the cleanup goals (described below) were designated as Class 1 survey units in accordance with the *MARSSIM* guidelines. Remaining areas within the fenced portion of the site were designated as Class 2 survey units. This determination is supported by previous site characterization data and the presence of isolated hot spots in various areas throughout the site.

A two-step approach to cleanup confirmation for radiological soil contamination was followed using the *MARSSIM* approach at the former HWMF. The first step consisted of a GPS-based gamma scintillation walkover survey of remediated areas. Gamma walkover surveys were conducted using collimated two-inch-by-two-inch NaI detectors in conjunction with a Ludlum Model 2221 scaler/ratemeters, in accordance with the project soil screening procedures. The second step involved the collection of soil samples for on-site and offsite analysis to verify that residual radiological contamination levels were sufficiently low to meet the cleanup goals established for the site.

Class 1 survey units were established for soil remediation areas that contained radiological contamination above the cleanup goals prior to remedial activities. These were comprised of areas where soils and sub-surface structures were removed. The suggested maximum size area for a Class 1 survey unit is 2000 m<sup>2</sup> for soil areas. A total of 15 Class 1 survey units were established for the final status survey of soil excavation areas.

Class 2 survey units included areas that had the potential to become contaminated, but were not expected to exceed cleanup goals. A conservative survey approach was taken by classifying all areas inside of the fenced in former HWMF as Class 1 or Class 2 survey units even though not all of these areas were considered potentially contaminated. The suggested maximum size area for a Class 2 soil survey unit is 10,000 m<sup>2</sup>. A total of 3 Class 2 survey units were established for the final status survey.

A random-start triangular grid patten for establishing the sample locations was set up in each survey unit. The spacing and number of sample locations in each survey unit was established using *MARSSIM* guidelines and Visual Sampling Plan (VSP) software.

Based on a series of ISOCS measurements of soil samples collected at the former HWMF during the early part of the project, the sample variability sigma ( $\sigma$ ) was expected to be

18 pCi/g for Cs-137 soil contamination measurements in the Class 1 survey units. The Cs-137 DCGL<sub>w</sub> is 67 pCi/g and the Lower Bound of the Gray Region (LBGR) is 6.7pCi/g (Scan MDC value). The delta ( $\Delta$ ) is therefore 60.3. This corresponds to a relative shift ( $\Delta/\sigma$ ) of 3.35 and sample size of 14 using *MARSSIM* Table 5.5, using an error rate of 0.05 for both  $\alpha$  and  $\beta$ . In accordance with the *MARSSIM* guidelines, an additional 20% was added to this value, which results in a sample density of approximately 17 samples per survey unit. Based on the size and configuration of the individual survey unit, slight adjustments in sample size were made for selected Class 1 survey units. Using the identical methodology as used for the Class 1 survey units, a sample size of 14 samples was calculated for Class 2 survey units.

Initial (starting point) sample locations for each survey unit were identified in the field with the aid of site landmarks. Subsequent sample locations were determined by taking field measurements with a tape measure or rope that had been cut to length to identify the proper spacing. The boundaries of the Class 1 and Class 2 survey units, as well as the associated sample locations are presented as Figure 3-7-1.

Surface soil samples were collected from the land surface to 6 inches (15 centimeters) below the surface in accordance with BNL EM-SOP-600, *Collection of Soil Samples, Rev. 1* (BNL, March 2003). The minimum volume per sample was one liter. Samples were thoroughly mixed and manually compacted as they were containerized into Marinelli beakers. Vegetation, animal matter, and rocks were excluded from the samples as much as reasonably possible.

Samples were immediately identified and labeled. The attached label included the sample ID number and date.

The sample identification code was SS05YYZZ, where "SS" denoted "surface soil sample," "05" refers to the year 2005, "YY" is the designator for the survey unit or reference area sampled, and "ZZ" is the sequential number to designate the samples. The location where each sample was collected was immediately cross-referenced with its sample identification code in project onsite records to assure proper correlation between analytical results and locations when the project report is prepared.

Sample results were averaged over a survey unit, samples were relatively large, disposable sample equipment was used, and any contribution of cross-contamination to uncertainties were negligible in comparison with statistical uncertainties in analysis results. Therefore, extensive cleaning of sampling equipment was not required. However, care was taken to prevent the transfer of sample material between samples from the same survey unit. No sample preparation steps were performed during the collection of the surface soil samples other than removal of non-soil material (grass, sticks, rocks, etc.).

Each sample collected to represent the final status of each survey unit was analyzed for Cs-137, Sr-90, and Ra-226. In addition, a single composite sample (composed of equal-sized aliquots from each of the discrete grab sample locations for each survey unit) was also prepared and analyzed for Am-241, Pu-238, Pu-239/240, U-234, U-235, U-238 and tritium.

In addition, there were several smaller areas within the former HWMF where characterization data indicated that Sr-90 was present in soil at higher concentrations than Cs-137. Additional Sr-90 sampling was performed in these areas to verify that additional excavation for Sr-90 was not required. These sample locations are illustrated on Figure 3-9.

Samples collected during the SI indicated that concentrations of Sr-90 could be found below the design excavation depth in the SB-37, SB-38, and SB-40 areas presented on Figure 3-9. Samples were collected in these areas with the use of a hand auger at the excavation depth indicated in the *Remedial Design Implementation Plan, Operable Unit 1, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2004). Sr-90 results for these samples were 0.01 pCi/g, 0.12 pCi/g, and 0.07 pCi/g respectively.

The survey plan for concrete building slabs included fixed-point gamma count rate measurements at a distance of 1 meter above the surface of the slabs to approximate the whole body dose. The number and spacing of measurement locations was determined in accordance with *MARSSIM* guidelines. A total of 13 Class 1 survey units were established for the final status survey of the concrete slabs. The dimensions of the concrete slabs and the associated radiological survey points are presented as Figures 3-10-1 through 3-10-6. A summary of the radiological survey results is included as Appendix D.

A Class 1 survey was also performed on a soil pile containing material that was segregated during excavation activities to be later used as backfill for site restoration. In accordance with *MARSSIM* guidelines, the pile (65'x 30') was considered a single Class 1 survey unit. The sampling locations and dimensions for the clean soil pile are presented as Figure 3-11-1. The walkover survey results are presented as Figure 3-11-2.

Endpoint sample locations for Mercury and Lead were chosen in accordance with the *Remedial Design Implementation Plan, Operable Unit 1, Area of Concern 1, Former Hazardous Waste Management Facility* (BNL, March 2004) and the *Remedial Action Field Sampling Plan, Area of Concern 1, Former Hazardous Waste Management Facility* (Envirocon, October 2004). These samples were shipped to STL for offsite analyses. Mercury and Lead sample locations are presented as Figure 3-6.

#### **3.5.4 Final Status Survey and Sampling Results**

The results of the final status radiological walkover survey exhibit count rates below 20,000 cpm for nearly all areas within the former HWMF and are less than 15,000 cpm for approximately 95% of the area. The 20,000 cpm count rate was determined to approximate the cleanup goal for Cs-137 in soil (67 pCi/g). Areas remaining that exceed 20,000 cpm, which were all less than 1 m<sup>2</sup> in size, are well within the hot spot criteria described above. The results from the final status radiological walkover survey are presented as Figure 3-7-2.

The results of soil sample results for each Class 1 and Class 2 survey unit are summarized in Table 3-4. According to the final status survey sample results, average concentrations for Cs-137 and Sr-90 are well below the cleanup goals of 67 pCi/g and 15 pCi/g, respectively. In addition, no sample results exceeded the cleanup goal of 5 pCi/g for Ra-226. Further, the results of the Ra-226 analyses indicate concentrations are at background levels. The site background level was previously determined to be 0.56 pCi/g (CDM, 1996). The average concentration measured at the former HWMF (based on 333 measurements) was 0.49 pCi/g.

All of the survey units also met the unity rule, i.e., the average Cs-137 concentration divided by its cleanup goal, plus the average concentration of Sr-90 divided by its cleanup goal was less than unity.

Of the fifteen Class 1 survey units, nine survey units had 100% of the individual sample results fall below the cleanup criteria for the three primary radionuclides of concern. Of the three Class 2 survey units, two survey units had 100% of the individual sample results fall below the cleanup criteria for the three primary radionuclides of concern.

There were seven survey units that had one or more individual sample locations that exceeded the cleanup goals for Cs-137 or Sr-90. The EMC test was run for survey units A, C3, D3, D4, K3, K4 and Z3. The size of the elevated measurement concentration area was determined by the ratio of the number of the total sample measurements that exceeded the DCGL<sub>w</sub> divided by the total number of sample locations times the area of the survey unit. This value was divided by the area factor in Table 3-2 (for Cs-137) or Table 3-3 (for Sr-90) to determine Sigma. The results of the EMC test are shown in the Table 3-5 below. As indicated in the table, some of the survey units failed this test. Consequently, they were subjected to the Sign test in order to determine whether these survey units met the applicable cleanup goals.

**Table 3-5  
Summary of EMC Test Results**

Survey Unit	Radionuclide	Size of EMC Area (m <sup>2</sup> )	Size of Survey Unit (m <sup>2</sup> )	Area Factor	Sigma <sup>1</sup>
A	Sr-90	63	2000	3.9	.48
C3	Cs-137	45	675	1.2	.95
D3	Cs-137	80	1436	1.2	.90
D3	Sr-90	80	1436	2.2	1.01
D4	Sr-90	224	2014	1.2	1.87
K3	Cs-137	78	1405	1.2	.91
K4	Cs-137	44	741	1.2	1.23
Z3	Cs-137	416	5829	1.2	1.22

<sup>1</sup>Pass criteria is any value less than or equal to one.

Survey unit C3, D3, K3, K4 and Z3 each had a single Cs-137 result that was above 67 pCi/g. The Cs-137 concentrations above the cleanup goal were 74 pCi/g, 71 pCi/g, 72



pCi/g, 96 pCi/g and 95 pCi/g, respectively. The average Cs-137 concentration for each of these survey units was well below the Cs-137 cleanup goal. Although these results are well within the Cs-137 hot spot criteria specified in Section 3.5.1, further statistical analysis of the data was performed.

In accordance with the *MARSSIM* guidelines, the Sign test was used to determine whether the survey units met the cleanup goal as a whole. Each of the five survey units had a critical value that was greater than the critical value specified in Table I.3 of *MARSSIM* for  $\alpha = 0.05$ . Since the critical values exceed the specified critical value for the sample size used, the null hypothesis (that the survey unit does not meet the cleanup goal) is rejected. Therefore further remediation of these survey units was not warranted.

There were three survey units that had one or more sample results that were greater than the cleanup goal of 15 pCi/g for Sr-90. Concentrations detected above the remediation goal were as follows. Survey unit A had a single sample result of 20.1 pCi/g. Survey unit D3 had a single sample result of 32.1 pCi/g. Survey unit D4 had two Sr-90 sample results above the cleanup goal. One sample result was 43.5 pCi/g and the second was 81.1 pCi/g. The average Sr-90 concentration for each of these survey units was well below the Sr-90 cleanup goal; however, further statistical analysis of the data was performed.

For survey units A, D3 and D4, a Sign test was performed in accordance with the *MARSSIM* guidelines. Survey unit A had a sample size of N=32. The critical value for this sample size at an Alpha value of 0.05 (95 percent confidence interval), is 21, per *MARSSIM* Table I.3. Both survey units D3 and D4 had a sample size of N=18. The critical value for this sample size is 12. The critical value for survey unit A was 31. Critical values for survey units D3 and D4 were 17 and 16, respectively. Since the critical values exceed the specified critical value for the sample size used, the null hypothesis (that the survey unit does not meet the cleanup goal) is rejected. Therefore further remediation of these survey units was not warranted. The Sign test results are summarized in Table 3-6 below.

**Table 3-6**  
**Summary of Sign Test Results for Survey Units with Individual Sample Results**  
**Above the DCGL<sub>w</sub>.**

Survey Unit	Sample Size (N)	Radionuclide	Critical Value	MARSSIM Table I.3 Criterion
A	32	Sr-90	31	21
C3	15	Cs-137	14	11
D3	18	Cs-137, Sr-90	17	12
D4	18	Sr-90	16	12
K3	18	Cs-137	17	12
K4	17	Cs-137	16	12
Z3	14	Cs-137	13	10

A summary of the statistical tests for each survey unit is presented as Table 3-7.

In addition, composite sample results for alpha-emitting isotopes Am-241, Pu-238, Pu-239/240, U-238, U-235 and U-234, and tritium were present below detection limits or at very low concentrations, i.e., less than 1 pCi/g. The composite samples were created by taking an equal size aliquot from each soil sample within the survey unit. Each composite sample was homogenized prior to analysis. While specific cleanup goals were not established for these isotopes, the resultant concentrations for all radionuclides for which sampling was conducted (excluding Ra-226 and other uranium series radionuclides, which are at background concentrations) were included as input to the RESRAD computer code used to conduct the radiological dose assessment for the project. This dose assessment is further discussed in Section 3.7.

Radioanalytical results for each sample collected are provided in Appendix A.

Chemical results for soil samples analyzed for mercury and lead also indicated that residual soil concentrations for these contaminants are within the respective cleanup goals for these contaminants, i.e., 400 mg/kg for lead and 1.84 mg/kg for mercury. The results of the chemical soil sampling are provided in Table 3-8.

### **3.5.5 Final Status Survey Conclusions**

As indicated above, results of the final status survey and sampling following the completion of the remediation of the site demonstrate conformance to the site cleanup goals established in the OU I ROD and the former HWMF project plans. For each of the eighteen survey units, the average concentrations were within the specified  $DCGL_w$  values for Cs-137, Sr-90 and Ra-226. Each survey unit also met the sum of the fractions criteria established as specified in The RI/FS and OU I ROD documents. Finally, the concentrations of isolated sample results that exceeded the  $DCGL_w$  were shown to meet the  $DCGL_{EMC}$  criteria and/or they passed the Sign test. Based on these results, each survey unit is determined to meet the cleanup goals established for the site.

Conformance with the radiological dose objective of 15 mrem/yr and the NYSDEC TAGM cleanup guideline of 10 mrem/yr is discussed in Section 3.7.

### **3.5.6 Final Status Survey Independent Verification**

Independent Verification Surveys (IVSs) were conducted by an ORISE survey team. The ORISE survey team conducted surveying and sampling during three separate trips that were designed to support BNL by performing in process surveys of the completed survey units.

The first site visit occurred on April 17, 2005. During this visit, samples were collected from Survey Unit A. Seven samples were collected of the sediment from the bottom of the wetlands area.

A second ORISE site visit occurred from June 13-17, 2005. During this site visit, a complete walkover survey was conducted of Class 1 Survey Units A, C-1, C-2, C-3, D-1, D-2, D-3, D-4, D-5, D-6, and L and Class 2 survey units Z-1 and Z-2. In addition a total of 65 samples were collected.

A final ORISE site visit occurred from August 9-11, 2005. During this site visit, a complete radiological walkover survey was conducted of Class 1 Survey Units K1 through K4, Class 2 Survey Unit Z-3, and remediated hot spot locations within Class 1 Survey Unit C-1.

Results from these sampling events are presented in a separate ORISE Report included as Appendix E.

### **3.5.3.6 Waste Management**

#### **3.5.13.6.1 Waste Characterization and Handling**

The waste management strategy, waste characterization, packaging, handling, and storage were performed in accordance with the *EM Waste Management Plan* (BNL, January 2002), the *Remedial Design Implementation Plan* (PWGC, March 2004), the *Waste Management Plan for the Former Hazardous Waste Management Facility Soil Remediation* (Envirocon, August 2004), and the *BNL Standard Based Management System*. Excavated soil and debris contaminated above cleanup goals were either stockpiled or direct loaded into railcars for shipment to Envirocare for final disposal. Small quantities of contaminated water were solidified with Waste Lock 770 or Zap Zorb and mixed with waste soils to be loaded and shipped for final disposal at Envirocare. Lime was temporarily used as a drying/solidifying agent for moist waste soils, however this practice was discontinued due to the resulting increase in soil pH levels. This issue is further discussed in Section 9.0.



**Photograph 7 – Stockpiled waste soils at the former HWMF.**



**Photograph 8 – Loading railcars with waste soil at the former HWMF.**

Waste verification sampling for soil and debris disposal was performed, in accordance with the *EM Waste Management Plan* (BNL, January 2002), at a frequency of 1 sample per five railcars (approximately 1 sample per 340 CY of soil). Samples were analyzed for

the Envirocare suite of parameters, which includes complete TCLP, gamma spectroscopy, Strontium-90 analysis, alpha spectroscopy, gross beta, PCBs/Pesticides, and physical parameters (pH, Reactivity, flashpoint). Since 339 railcars were shipped from the former HWMF, a total of 62 waste verification samples were collected and analyzed by STL. According to these sample results, the soil and debris shipped met Envirocare's WAC. Waste verification sample results are provided in Tables 3-9 through 3-12.

Due to the presences of dispersible alpha contamination in Slant Holes A-1 and A-2 (discussed in Section 3.3.2), representative waste confirmation samples were collected from soil and debris contained within the pipes to ensure compliance with Envirocare's WAC. These samples were shipped to STL and analyzed by alpha spectroscopy. Maximum concentrations reported by STL were as follows: 1,950 pCi/g Cs-137; 10,800 pCi/g Sr-90; 9,200 pCi/g Pu-239/240; and 2,110 pCi/g Am-241. According to these results, debris from Slant Hoes A-1 and A-2 meet Envirocare's WAC.

The Former HWMF Soils Removal Project also received, loaded, and shipped approximately 3,900 CY of waste soil and debris from the Waste Concentration Facility – 811 Underground Tank Removal and Soil Remediation Project (811 Project). Waste confirmation sample data was received from the 811 Project prior to the shipment of this soil and debris. Waste confirmation data from the 811 Project is presented in *Closeout Report, Brookhaven National Laboratory, Operable Unit 1 Area of Concern (AOC) 10, Waste Concentration Facility, Volumes 1 & 2* (Weston Solutions, June 2005).

### **3.5.23.6.2 Waste Shipment and Disposal**

MHF, Incorporated; ECDC Logistics, LLC; and Cavanagh Services Group, LLC provided railcars for transportation of the waste soil and debris to Envirocare. After the railcars arrived on site, they were inspected and released for loading. The bottom of the inside of each railcar was covered with a geotextile liner and a Black Stallion<sup>®</sup> railcar liner was placed within each railcar prior to loading. Approximately 95-100 tons of waste was placed into each rail car. The weights of the soil and debris were determined utilizing a bucket scale on the front-end loader. After the waste was loaded into the railcar, the liner was closed/secured using tie wraps and bungee hooks for transport and secured into position. In addition, either a hard or soft tarp cover was secured over each railcar for shipment.



**Photograph 9 – Sealed Black Stallion® liner in railcar at the former HWMF.**

A total of 339 railcars were loaded and transported to Envirocare for final disposal, which equates to approximately 32,200 tons of material (including material from the 811 Project). Waste loading and shipping was initiated on October 20, 2004 and was completed on September 8, 2005. Waste soil and debris shipments tables are included in Appendix B.

### **3.5.33.6.3 Pollution Prevention and Waste Minimization Opportunities**

Waste minimization and pollution prevention methods employed during remedial activities at the former HWMF include:

- Operating equipment outside of the controlled areas as much as possible to minimize contact with contaminated areas;
- Lining loader buckets with spill sheets to reduce the spread of contamination;
- Constructing roads of reusable material for equipment traffic and minimizing the use of blue stone;
- Constructing run-on berms around excavations;
- Constructing a berm and raised fence at the north side of the railcar loading area to contain storm water inside the work site;

- Surveying and segregating clean and contaminated soils during sub-surface structure removals;
- Performing a Class 1 *MARSSIM* survey of a stockpile to ensure that it could be used as backfill;
- Size reducing waste to meet Envirocare's WAC; and
- Judicious use of consumables.

### **3.63.7 Post Remediation Dose Assessment**

A dose assessment was conducted to evaluate radiological dose impacts from residual radioactive materials remaining following the completion of the Former HWMF Soils Removal Project. The dose assessment for the soil excavation areas was conducted using the RESRAD computer code, version 6.3. The average site concentration for each radionuclide was used as input to the model (see Table 3-4). In addition, the code was run at the 95% upper confidence level (mean plus two standard deviations) as an additional measure of conservatism. In accordance with the RI/FS and OU I ROD, two potential radiological dose scenarios were evaluated following remediation. The first assessment considered the radiation dose to a hypothetical industrial worker after 50 years of institutional control. The second assessment considered the radiation dose to a future resident, assuming 100 years of institutional control.

Based on the results of the RESRAD model runs for the soil areas, the most significant contribution (>99 percent) of the projected radiation dose to the industrial worker was external gamma radiation from residual Cs-137. Therefore, in lieu of using RESRAD to evaluate project radiation doses to a hypothetical industrial worker, actual gamma dose rate measurements were used to develop the projected radiation dose from the building slabs. Gamma dose rates were measured with a gamma scintillation detector at a distance of one meter above the building slab surfaces. Survey units were established and measurements were taken using *MARSSIM* guidelines as discussed in Section 3.5. The results were then averaged to determine the average radiation dose for each building slab under current conditions. The results of the radiation survey measurements for the building slabs are provided in Figures 3-10-1 through 3-10-6. Radiation doses were then adjusted based on the 30.0 year half-life of Cs-137 to evaluate the future dose rates at 50 and 100 years post remediation.

Input parameters were identical to those used in the risk assessments performed as part of the RI/FS process.

For the industrial exposure scenario, a combined indoor/outdoor scenario was also evaluated, assuming 17% of the time outdoors and 6% of the time indoors. In addition, it was assumed that 50% of water consumption was from a groundwater well located at the remediated site.

Occupancy factors for the residential scenarios assumed 50% occupancy indoors and 25% occupancy outdoors.

Finally, an additional dose assessment was performed, which evaluated dose contributions from residual radioactive material in soils and the average dose from the building slabs. For this evaluation, the calculated dose was the average of the industrial worker dose (assuming average site soil concentrations) and the dose from working on the building slabs.

The results of the dose assessment indicate that the maximum projected dose to an industrial worker at Year 50 and the maximum projected dose to a resident at Year 100 at the former HWMF would be well below the dose objective of 15 mrem/yr established for the Former HWMF Soils Removal Project. The results also indicate that the NYSDEC TAGM guideline of 10 mrem/yr would also be met under each of the two scenarios described above. The results of the RESRAD computer modeling for each scenario are summarized in Table 3-17 below. Summary reports from the individual RESRAD code runs are provided in Appendix C.



**Table 3-17  
RESRAD Computer Modeling Results Summary**

<b>Exposure Scenario</b>	<b>Soil Concentration Data</b>	<b>Occupancy Factors<sup>1</sup></b>	<b>Former HWMF Location</b>	<b>Projected Dose at Year 0 (mrem/yr TEDE)</b>	<b>Projected Dose at Year 50 (mrem/yr TEDE)</b>	<b>Projected Dose at Year 100 (mrem/yr TEDE)</b>
Industrial	Average	17% Indoor 6% Outdoor	Soils	5.4	1.8	0.6
Industrial	95% UCL	17% Indoor 6% Outdoor	Soils	11.8	4.0	1.4
Residential	Average	50% Indoor 25% Outdoor	Soils	19.1	6.1	2.0
Residential	95% UCL	50% Indoor 25% Outdoor	Soils	44.9	14.5	4.7
Industrial	Average	23% Indoor	Building Slab 444	17.0	5.4	1.7
Industrial	Average	23% Indoor	Building Slab 445	9.0	2.8	0.9
Industrial	Average	23% Indoor	Building Slab 446	14.8	4.7	1.5
Industrial	Average	23% Indoor	Building Slab 447	2.6	0.8	0.3
Industrial	Average	23% Indoor	Building Slab 448	13.6	4.3	1.4
Industrial	Average	23% Indoor	C/E Slab	18.6	5.9	1.8
Industrial	Average	23% Indoor	Building Slabs (Avg.)	12.6	4.0	1.3
Industrial	Average	11% on Building Slabs 6% in Non-contaminated Buildings 6% Outdoors	Soils and Building Slab Surfaces	9.0	2.9	1.0

<sup>1</sup>Based on 8760 hours per year.

### **3.8 Site Restoration**

The excavation areas were backfilled with material from off-site sources as well as the on-site BNL Research Support Building Construction Project. All fill material was analyzed to ensure it complied with the NYSDEC TAGM 4046 guidelines. These results are summarized in Tables 3-13 through 3-16.

Backfill material was placed and compacted in 12-inch lifts to at least 90 percent of the maximum density as determined by ASTM D698. The material was placed in sufficient quantities to ensure drainage would not significantly accumulate in any area and potentially create a wetland. Topsoil was placed following the placement of backfill material. The topsoil was tested to ensure it complied with the NYSDEC TAGM 4046 guidelines. These results are summarized in Table 3-13 through 3-16.

Site restoration was completed in accordance with the *Remedial Design Implementation Plan* (PWGC, March 2004) with two exceptions:

- The site was seeded with native grass seed (at a rate of 2 pounds of seed per 1,000 ft<sup>2</sup> of disturbed soil area) instead of winter rye seed; and
- Three (3) inches of topsoil cover was placed instead of six (6) inches.

Wetland restoration was completed in accordance with the NYSDEC Wetlands Permit to support a habitat for the Tiger Salamander. Restoration consisted of backfilling the excavated portion of the wetland with nutrient-rich soil in areas where standing water was less than eight (8) inches in depth and replanting it with vegetation common to the area, including Sedges and Tussock Sedge. The seed mixture spread in the wetlands area included Little Bluestem, Switch Grass, Tioga Deer Tongue, Red Top, and Barnyard Grass. In areas where the standing water level was lower than what was projected, sedges were not planted and the seed mixture was supplemented with winter rye seed at a rate of 2 pounds of seed per 1,000 ft<sup>2</sup> of area. The backfill soil characteristics were chosen to ensure that the wetland could retain water and supply necessary nutrients to support the existing ecological habitat.

## **4.0 PERFORMANCE STANDARDS AND CONSTRUCTION QUALITY CONTROL**

As discussed in Section 3.0, the average concentrations for Cs-137, Sr-90, and Ra-226 were well below the cleanup goals. The calculated radiological doses from all radioisotopes were also well below the levels stipulated in the OU I ROD. The isolated areas with mercury and lead contamination were excavated until the concentrations in those areas were below the cleanup goals of 1.84 mg/kg and 400 mg/kg respectively.

Physical and radiological inspections were conducted on both incoming and outgoing railcars. Inspections were also conducted on stormwater control measures as well as

excavation operations. Excavation monitoring and field sampling procedures were also reviewed periodically.

Quality control/quality assurance (QA/QC) samples were collected in accordance with the Remedial Action Field Sampling Plan, Area of Concern 1, Former Hazardous Waste Management Facility (Envirocon, October 2004) and Collection and Frequency of Field Quality Control Samples, EM-SOP-200 (BNL, March 2003). A total of 19 field duplicates were collected. QA/QC results are summarized on Table 4-1.

## **6.05.0 FINAL INSPECTION AND CERTIFICATIONS**

As described in Section 3.5.4, IVSs were performed by ORISE upon the completion of final status surveys performed by Envirocon. These IVSs confirmed that the cleanup criteria were met for the Former HWMF Soils Removal Project.

A health and safety plan (HASP), the *Former Hazardous Waste Management Facility Soil Remediation Health and Safety Plan* (Envirocon, October 2004), was developed to address hazards associated with the Former HWMF Soils Removal Project. The information presented in the HASP was reviewed by the site employees prior to initiating the project work activities. A copy of the HASP was available onsite at all times for site employees to thoroughly review.

In addition to the HASP, Activity Hazard Analyses (AHAs) were written to highlight controls for specific tasks. The AHAs served as the primary procedure tool for ongoing hazard assessment and adjusting controls based upon employee suggestions, inspection findings, lessons learned, modification to work plans and procedures, and newly identified hazards. Site employees were expected to be familiar with and comply with all aspects of the AHAs.

Industrial hygiene (IH) and radiological monitoring were conducted in accordance with the *Community Air Monitoring Plan for the Former Hazardous Waste Management Facility Soil Remediation* (PWGC, January 2004), the *Former Hazardous Waste Management Facility Soil Remediation Health and Safety Plan* (Envirocon, October 2004), and the BNL Radiological Work Permit (RWP ERD04-06).

### **5.1 Industrial Hygiene Monitoring**

IH monitoring was conducted by Envirocon personnel. A designated Site Health and Safety Officer was onsite during remedial activities. IH monitoring included real-time particulate air monitoring with MIE, Inc. DataRAMs (DataRAM), since contaminant-laden dust was seen to offer the greatest exposure potential to the chemical contaminants of concern. Personal DataRAMs were deployed whenever the planned remedial activities were perceived to have the potential to produce dust (excavating, size reducing, loading). DataRAMs were also placed at the north, south, east, and west perimeters of the former

HWMF (work zone), as well as immediately downwind of remedial activities. The action level of  $0.150\text{mg}/\text{m}^3$ , established in the *Community Air Monitoring Plan for the Former Hazardous Waste Management Facility Soil Remediation* (PWGC, January 2004), was not exceeded during the remedial activities.

Additional real-time IH monitoring instruments that were maintained onsite during remedial activities included a MultiRAE monitor with sensors for volatile organics, oxygen level, combustible gases, carbon monoxide, and nitrogen dioxide, as well as a Jerome Mercury Vapor Analyzer (MVA). The MultiRAE was maintained onsite to be deployed in the event of a site discovery that had the potential to produce volatiles. The MultiRAE was not utilized during this project. The MVA was used when remedial activities were carried out in areas of known mercury contamination, however there were no mercury vapor detections.

In addition to real-time air monitoring, air samples were also collected for metals and silica (as quartz). There were no metal detections and silica sample results were below the applicable permissible exposure limit. IH analytical data, real-time monitoring data sheets, and equipment analytical logs are available from Envirocon upon request.

### **6-25.2 Radiological Monitoring**

Radiological monitoring was conducted by BNL Radiological Control Technicians (RCT)s. Continuous RCT coverage was provided during remedial activities. Radiological monitoring included both general area and personal lapel air sample collection. General area air samples were collected with SAIC low volume air samplers positioned downwind of remedial activities and at the soil and debris dumping/railcar loading area. Each individual entering the work zone, or one individual in each work group (individuals working together on a similar task), wore an AIRCHEK personal lapel air sampler. General area and personal lapel air sample results were used to track derived air concentration-hour (DAC-Hr) exposures. A hold point for DAC-Hr exposures was determined by calculating 20 percent of the DAC-Hr hold point for Americium-241. All general area and personal lapel air sample results were below this hold point (4 E-13 micro Ci/cubic centimeter).

Thermoluminescent dosimeters (TLD) were worn by each individual entering the work zone. Alarming dosimeters were worn in instances when workers had the potential to be exposed to high radiation. The ALARA goal for individual dose for the Former HWMF Soils Removal was 250 mrem. No worker received a dose exceeding 12 percent (30 mrem) of this goal over the duration of the project.

Workers entering the work zone were also required to have a whole body count prior to starting work on the project and at the end of the project, or on an annual basis. In addition workers were required to complete a whole body monitoring using a PCM-1B or equivalent hand held instrument each time they exited the site, in accordance with FS-SOP-4027, *Entry/Egress Requirements For Areas Controlled For Radiological Purposes* (BNL, January 2003).

In addition to personal and general area monitoring, equipment used during remedial activities was monitored for radiological contamination. All equipment that was released from the work zone was surveyed in accordance with FS-SOP-1005, *Radiological Surveys Required For Release Of Materials From Areas Controlled For Radiological Purposes* (BNL, October 2004).

## **7.06.0 OPERATION AND MAINTENANCE ACTIVITIES**

Post remediation operation and maintenance activities at the former HWMF will be performed in accordance with the *Operable Unit 1 Soils and Operable Unit V Long-Term Monitoring and Maintenance Plan* (BNL, 2005) to ensure that land uses remain protective of public health and the environment. These activities will include inspections of site fencing, Tiger Salamander habitat monitoring and surveys, and institutional controls (warning notices, entry and access restrictions, land-use and real property controls, notifications and restrictions, digging permits, and government ownership). The clean fill and topsoil cover, placed during site restoration, will also be inspected for signs of erosion.

BNL's Long-Term Response Action Group (LTRA) will perform operation and maintenance activities. The LTRA Group Manager will ensure that the controls listed above are in place and routine monitoring is performed.

## **8.07.0 PROTECTIVENESS**

The removal of contaminated soils and associated structures at the former HWMF, as well as the implementation of monitoring and institutional controls will protect human health and the environment. The removal of these wastes has minimized both the risk of exposure to on-site workers and the risks associated with future-use scenarios by decreasing radiation dose levels at the site. These remedial actions have also minimized the potential for the migration of contaminants into the underlying groundwater. In addition, removal of contaminated soils in the wetlands area reduced the risk of exposure to the Tiger Salamander.

## **9.08.0 FIVE YEAR REVIEW**

Five-year reviews will be conducted to determine whether the remedy implemented continues to be protective of human health and the environment. These reviews will be performed in accordance with the *Comprehensive Five-Year Review Guidance, OSWER No. 9355.7-03B-P* (EPA, June 2001). The former HWMF will be included in the second sitewide Five-Year Review in 2010.

## 10.09.0 LESSONS LEARNED

The following is a summary of the lessons learned from this project and the corrective actions for future projects:

- The excavation process was most efficient when excavation proceeded in one area until the cleanup goal was reached rather than moving the excavation to another area to allow a walkover survey map to be generated between each excavation lift.
- The moisture content of soils, including frozen soils, to be loaded should be closely monitored to prevent liquids from leaking from railcars during transit. Lime should not be used as a solidifying/drying agent because it may increase the soil pH to levels that are unacceptable for the disposal facility. These lessons learned were shared throughout the DOE as part of the Transportation Improvement Review on Rail Shipments held on May 18-19, 2005 in Oak Ridge, Tennessee.
- Soft covers for railcars, if properly installed, can be used instead of hard covers. They are as effective in protecting the load from wind and precipitation during transit.
- A geophysical survey with ground penetrating radar should be considered during the investigation phase for sites of this size with several buildings that had been in use for decades. The results of this survey could be used to help identify borehole locations.
- The railcar loading process was modified to require covering the loaded cars the day they were loaded if inclement weather was forecasted. The National Weather Services web site, [www.nws.noaa.gov](http://www.nws.noaa.gov), was an extremely effective tool for forecasting weather conditions. This procedural change minimized precipitation falling into loaded, but uncovered railcars.
- The railcar liners were upgraded from a system with ropes, to secure the liner between each of the nylon cable ties, to the Black Stallion® railcar liner with ratchet type nylon straps. The nylon straps proved to be superior to the rope in both the efficiency and quality of installation.
- For railcars loaded with substantial amounts of debris, a non-woven geotextile was placed under the liner and above the Black Stallion® railcar liner. In addition, a second liner, fabricated of non-woven geotextile, was placed inside the liner package. Prior to loading the car with debris, a soil layer was placed in the railcar. The debris was topped off with another soil layer. These measures were effective in preventing damage to the liner package from the debris.

## 10.0 SUMMARY OF PROJECT COSTS

The remediation of soils and underground structures at the former HWMF cost approximately \$9,700,000 to complete. This was just one part of the total cost of \$27,860,000 estimated in the OU I ROD for radiologically contaminated soils. The cost summary presented in the OU I ROD included the remediation of the Building 811 UST's and soils, the Building 650 sump and outfall, chemical holes, landscape soils, and the building demolition at the former HWMF. The actual cost to complete these projects was approximately \$31,000,000.

## 11.0 REFERENCES

- ANL, 1993. *Manual for Implementing Residual Radioactive Material Guidelines Using RESRAD, Version 5.0*, Environmental Assessment Division, Argonne National Laboratory, Draft ANL/EAD/LD-2, 1993.
- BNL, 1992. Interagency Agreement, May 1992.
- BNL, 2001. FS-SOP-1040, *Airborne Radioactivity Sampling and Analysis*, December 2001.
- BNL, 2003. EM-SOP-601, *Collection of Soil Samples, Rev. 1*, March 2003.
- BNL, 2003. FS-SOP-4027, *Entry/Egress Requirements for Areas Controlled for Radiological Purposes*, January 2003.
- BNL, 2004. FS-SOP-1005, *Radiological Surveys Required for Release of Materials from Areas Controlled for Radiological Purposes*, October 2004.
- BNL, 2003. EM-SOP-200, *Collection and Frequency of Field Quality Control Samples*, March 2003.
- BNL, 1999. *Proposed Plan for Operable Unit I and Radiologically Contaminated Soils*, 1999.
- BNL, *Record of Decision, Operable Unit I and Radiologically Contaminated Soils*, August 1999.
- BNL, 2003. *Former Hazardous Waste Management Facility Decontamination & Decommissioning Characterization Report*, May 2003.
- BNL, 2003. *Remedial Action Work Plan, Operable Unit I, Area of Concern I, Former Hazardous Waste Management Facility*, March 2003
- BNL, *Standards Based Management System*, as amended.
- BNL, *Supplemental Investigation Report, Former Hazardous Waste Management Facility, Soil, Asphalt, and Debris*, September 22, 2003.
- BNL, 2003. *Former Hazardous Waste Management Facility Decontamination & Decommissioning Closeout Report*, November 2003.
- BNL, 2004. *Remedial Design Implementation Plan, Operable Unit I, Area of Concern I, Former Hazardous Waste Management Facility Remedial Action Work Plan*, March 2004.



- BNL, 2002. *Characterization and Waste Management Plan for the Former Hazardous Waste Management Facility Buildings and Structures*, July 2002.
- BNL, 2002. *EM Waste Management Plan*, January 2002.
- BNL, 2005. *Operable Unit 1 Soils and Operable Unit V Long-Term Monitoring and Maintenance Plan*, May 2005.
- CDM, 1996. *Final Remedial Investigation and Risk Assessment Report for Operable Unit I/VI*, 1996.
- CDM, 1999. *Final Feasibility Study Report for Operable Unit I Radiologically Contaminated Soils*, 1999.
- Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), Title 42, U.S. Code, Sec. 9620 et seq.
- Department of Energy, DOE Order 5400.5, *Radiation Protection of the Environment and the Public*, as amended.
- Envirocon, 2004. *Waste Management Plan for the Former Hazardous Waste Management Facility Soil Remediation*, August 2004.
- Envirocon, 2004. *Remedial Action Field Sampling Plan, Area of Concern 1, Former Hazardous Waste Management Facility*, October 2004.
- Envirocon, 2004. *Former Hazardous Waste Management Facility Soil Remediation Health and Safety Plan*, October 2004.
- EPA, 1997. *Establishment of Cleanup Levels for CERCLA Sites with Radioactive Contamination* (OSWER Directive 9200.14-18), 1997.
- EPA, 2000. *Close Out Procedures for National Priorities List Sites* (OSWER Directive 9320.2-09A-P), January 2000.
- EPA, 2000. *Multi-Agency Radiological Survey and Site Investigation Manual, Revision 1*, August 2000.
- EPA, 2001. *Comprehensive Five-Year Review Guidance* (OSWER Directive 9355.7-03B-P), June 2001.
- NYSDEC, 1993. *New York State Department of Environmental Conservation TAGM 4003: Cleanup Guideline for Soils Contaminated with Radioactive Materials*, September, 1993.

NYSDEC, 1994. *New York State Department of Environmental Conservation TAGM 4046: Determination of Soil Cleanup Objectives and Cleanup Levels*, January, 1994.

RESRAD, Residual Radioactive Material Guideline Computer Code

SAIC, 1992. *Brookhaven National Laboratory Site Baseline Report*, 1992.

URS, 2000. *Remedial Design and General Supplemental Specifications for Remedial Action, Operable Unit I Contaminated Soil and Debris*, October 2000.

Weston Solutions, 2005. *Closeout Report, Brookhaven National Laboratory, Operable Unit 1 Area of Concern (AOC) 10, Waste Concentration Facility, Volumes 1 & 2*, June 2005.



**TABLE 3-7**  
**Former Hazardous Waste Management Facility**  
**Screen Test and Statistical Test Report**

Survey Unit	MARSSIM Class	Cs-137		Sr-90		Ra-226		Sum of Fractions	Cleanup Goals Met	
		DCGL <sub>w</sub>	EMC	DCGL <sub>w</sub>	EMC	DCGL <sub>w</sub>	EMC			
A	1	Pass	Pass	Failed	Pass	Pass	Pass	Pass	Pass	Yes
C-1	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
C-2	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
C-3	1	Failed	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
D-1	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
D-2	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
D-3	1	Failed	Pass	Failed	Pass	Pass	Pass	Pass	Pass	Yes
D-4	1	Pass	Pass	Failed	Pass	Pass	Pass	Pass	Pass	Yes
D-5	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
D-6	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
L	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
Z-1	2	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
Z-2	2	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
K-1	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
K-2	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
K-3	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
K-4	1	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes
Z-3	2	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Pass	Yes

established as specified in The RI/FS and ROD documents. Finally, the concentrations of isolated sample results that exceeded the DCGL<sub>w</sub> were shown to meet the DCGL<sub>exc</sub> criteria and/or they passed the Sign test. Based on these results, each survey unit is determined to meet the cleanup goals established for the site.

**TABLE 3-8**  
Former Hazardous Waste Management Facility  
Mercury and Lead Sample Results

Sample ID	Date	Mercury results (mg/kg) <sup>1</sup>	Lead results (mg/kg) <sup>2</sup>	Chain of Custody
A-17	6/6/2005	0.054	N/A	21202
A-18	6/6/2005	1.1	N/A	21202
A-27	6/6/2005	0.056	N/A	21202
A-28	6/6/2005	0.45	N/A	21202
A-29	6/6/2005	0.095	N/A	21202
C2-04	3/14/2005	0.03	N/A	20299
C2-12	3/14/2005	ND	N/A	20299
445-02	1/14/2005	0.33	N/A	19820
445-04	1/14/2005	0.55	N/A	19820
445-07	1/14/2005	ND	N/A	19820
445-08	1/14/2005	0.025	N/A	19820
445-09	1/14/2005	0.06	N/A	19820
445-10	1/14/2005	0.026	N/A	19820
445-01A	7/6/2005	0.061	N/A	20748
445-03A	7/6/2005	0.18	N/A	20748
445-05D	9/7/2005	0.14	N/A	21370
H6-100A	7/21/2005	1.3	N/A	20751
445-06B	7/22/2005	0.012	N/A	20751
K4-04	7/29/2005	0.025	N/A	20920
K4-03	7/29/2005	0.12	N/A	20920
K4-02	7/29/2005	0.15	N/A	20920
K4-01	7/29/2005	0.0075	N/A	20920
K4-05	7/29/2005	0.04	N/A	20920
B-04-SW	8/9/2005	0.47	N/A	20922
B-05-SE	8/9/2005	0.78	N/A	20922
B-06-NW-B2	8/18/2005	0.85	N/A	20923
B-06-NW-A4	8/20/2005	0.23	N/A	20924
B-07-NE	8/9/2005	0.17	N/A	20922
A-17	6/6/2005	N/A	7.8	21202
A-18	6/6/2005	N/A	11.9	21202
A-27	6/6/2005	N/A	169	21202
A-28	6/6/2005	N/A	68.1	21202
A-29	6/6/2005	N/A	12.3	21202
D-23	7/11/2005	N/A	6.6	20749

<sup>1</sup>Mercury analyzed per EPA SW-846 Method 7471A

<sup>2</sup>Lead analyzed per EPA SW-846 Method 3050B

TABLE 3-9  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Volatiles

Parameter	Allowable Conc.	WCS01	WCS02	WCS03	WCS04	WCS05	WCS06	WCS07	WCS08	WCS09	WCS10	WCS11	WCS12
Benzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Butanone	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Carbon Tetrachloride	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Tetrachloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	ND	ND	.015 J	ND	.015 J	.001 J	ND	ND	ND	ND	ND	ND	ND
Vinyl chloride	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Parameter	Allowable Conc.	WCS13	WCS14	WCS15	WCS16	WCS17	WCS18	WCS19	WCS20	WCS21	WCS22	WCS23	WCS24
Benzene	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2-Butanone	NA	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Carbon Tetrachloride	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Chlorobenzene	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Tetrachloroethene	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	0.009	ND	ND
Trichloroethene	ND	ND	ND	ND	NA	ND	ND	0.009	0.009	ND	ND	ND	ND
Vinyl chloride	NA	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppm

**TABLE 3-9**  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Volatiles

Parameter	Allowable Conc.	WGS25	WGS26	WGS27	WGS28	WGS29	WGS30	WGS31	WGS32	WGS33	WGS34	WGS35	WGS36
Benzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Butanone	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Carbon Tetrachloride	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Tetrachloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Vinyl chloride	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Parameter	Allowable Conc.	WGS37	WGS38	WGS39	WGS40	WGS41	WGS42	WGS43	WGS44	WGS45	WGS46	WGS47	WGS48
Benzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Butanone	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Carbon Tetrachloride	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Tetrachloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Vinyl chloride	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppm

TABLE 3-9  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Volatiles

Parameter	Allowable Conc.	WCS49	WCS50	WCS51	WCS52	WCS53	WCS54	WCS55	WCS56	WCS57	WCS58	WCS59	WCS60
Benzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Butanone	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Carbon Tetrachloride	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Tetrachloroethene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene	ND	ND	ND	0.011 J	ND	ND	ND	ND	ND	ND	ND	ND	ND
Vinyl chloride	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppm

Parameter	Allowable Conc.	WCS61	WCS62
Benzene	ND	ND	ND
2-Butanone	NA	ND	ND
Carbon Tetrachloride	ND	ND	ND
Chlorobenzene	ND	ND	ND
Chloroform	ND	ND	ND
1,2-Dichloroethane	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND
Tetrachloroethene	ND	ND	ND
Trichloroethene	ND	0.016 J	ND
Vinyl chloride	NA	ND	ND

Concentrations in ppm



TABLE 3-10  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Parameter	Allowable Conc.	WCS011	WCS03	WCS04	WCS05	WCS06	WCS07	WCS08	WCS09	WCS10	WCS11	WCS12
Pyridine	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,4-Dichlorobenzene	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
3-Methylphenol & 4-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Nitrobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobutadiene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,6-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-Dinitrotoluene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Pentachlorobenzol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arucloar 1016	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arucloar 1221	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arucloar 1232	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arucloar 1242	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arucloar 1248	NA	ND	ND	ND	ND	ND	ND	ND	0.16	ND	ND	ND
Arucloar 1254*	0.228	ND	ND	0.069	ND	0.054	0.26	ND	0.22	ND	ND	ND
Arucloar 1260*	4.10 E	0.0001	ND	ND	ND	0.084	0.2	0.048	0.33	ND	ND	ND
Chlordane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Endrin	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hydantolur epoxide	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Methoxychlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Toxaphene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-D	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-TP (Silvest)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppb

\*PCB values referenced in Waste Management Plan

TABLE 3-10  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Parameter	WCS13	WCS14	WCS15	WCS16	WCS17	WCS18	WCS19	WCS20	WCS21	WCS22	WCS23	WCS24
Parameter	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Alloable Conc.	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Pyridine	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
1,4-Dichlorobenzene	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2-Methylphenol	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
3-Methylphenol & 4-Methylphenol	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorethane	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Nitrobenzene	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobutadiene	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2,4,6-Trichlorophenol	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-Trichlorophenol	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2,4-Dinitrotoluene	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobenzene	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Pentachlorophenol	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1016	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1221	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1232	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1242	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1248	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1254	0.028	ND	ND	NA	0.26	ND	ND	ND	ND	ND	ND	ND
Aroclor 1260	4.10 E	ND	ND	NA	0.22	0.044	0.057	0.051	ND	ND	ND	ND
Chlordane	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Endrin	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor epoxide	NA	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Methoxychlor	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Toxaphene	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2,4-D	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-TP (Silvex)	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppb

\*PCB values referenced in Waste Management Plan

TABLE 3-10  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Pollutant Name	WCS7			WCS8			WCS9			WCS10			WCS11			WCS12			WCS13			WCS14			WCS15														
	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9	WCS7	WCS8	WCS9						
Pyridine	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND			
1,4-Dichlorobenzene	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
2-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
3-Methylphenol & 4-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
Hexachlorocyclopentadiene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND		
Nitrobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Hexachlorobutadiene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
2,4,6-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
2,4,5-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
2,4-Dinitrotoluene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Hexachlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Pentachlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1016	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1221	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1232	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1242	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1248	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arachlor 1254	0.928	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Arachlor 1260	-4.10 E	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	
Chlordane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Endrin	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor epoxide	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Nonachlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Toxaphene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-D	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-TT (SIXES)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppb

\* PCB values referenced in Waste Management Plan

TABLE 3-10  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Parameter	Adairville Conc.	WCS1	WCS2	WCS3	WCS4	WCS5	WCS6	WCS7	WCS8	WCS9	WCS10	WCS11	WCS12	WCS13	WCS14	WCS15	WCS16	WCS17	WCS18	
Pyridine	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,4-Dichlorobenzene	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
3-Methylphenol & 4-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Nitrobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobutadiene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,6-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-Dinitrotoluene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Pentachlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1016	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1221	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1232	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1242	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1248	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Arnelor 1254	0.928	0.11	0.240	0.065	0.450	0.500	1.6 E	2.6 D	1.30	0.72	0.31	0.37	0.39							
Arnelor 1260	4.10 E	0.898	0.130	0.150	0.500	1.6 E	2.6 D	1.30	0.72	0.31	0.37	0.39								
Cyfluthrin	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Endrin	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor epoxide	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Methoxychlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Toxaphene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-D	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-TP (Silvex)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in µg/g

\*TCH values referenced in Waste Management Plan

TABLE 3-10  
 Former Hazardous Waste Management Facility  
 Waste Confirmation Sample Results  
 TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Parameter	WC549	WC550	WC551	WC552	WC553	WC554	WC555	WC556	WC557	WC558	WC559	WC559	WC559	WC560
	WC549	WC550	WC551	WC552	WC553	WC554	WC555	WC556	WC557	WC558	WC559	WC559	WC559	WC560
Parameter	WC549	WC550	WC551	WC552	WC553	WC554	WC555	WC556	WC557	WC558	WC559	WC559	WC559	WC560
Pyridine	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,4-Dichlorobenzene	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
3-Methylphenol & 4-Methylphenol	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorethane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Nitrobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobutadiene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,6-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-Trichlorophenol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-Dinitrotoluene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Hexachlorobenzene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Pentachlorobenzol	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1016	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1221	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1232	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1242	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1248	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Aroclor 1254	0.028	0.076	ND	ND	ND	ND	ND	ND	0.044	0.044	0.88	0.34	ND	ND
Aroclor 1260	4.10 E	0.16	30 D	0.59	0.52	0.109	ND	0.067	0.070	0.73	0.45	0.45	2 D	2 D
Chlordane	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Endrin	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Heptachlor epoxide	NA	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Methoxychlor	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Toxalilene	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4-D	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
2,4,5-TF (Silvex)	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppm

\* PCB values referenced in Waste Management Plan

TABLE 3-10  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
TCLP Semi-volatiles, PCBs, Herbicides/Pesticides

Parameter	Allowable Conc.	WC561	WC562
Pyridine	ND	ND	ND
1,4-Dichlorobenzene	NA	ND	ND
2-Methylphenol	NA	ND	ND
3-Methylphenol & 4-Methylphenol	NA	ND	ND
Hexachlorethane	ND	ND	ND
Nitrobenzene	ND	ND	ND
Hexachlorobutadiene	ND	ND	ND
2,4,6-Trichlorophenol	ND	ND	ND
2,4,5-Trichlorophenol	ND	ND	ND
2,4-Dinitrotoluene	ND	ND	ND
Hexachlorobenzene	ND	ND	ND
Pentachlorophenol	ND	ND	ND
Arachlor 1016	NA	ND	ND
Arachlor 1223	NA	ND	ND
Arachlor 1232	NA	ND	ND
Arachlor 1242	NA	ND	ND
Arachlor 1248	NA	ND	ND
Arachlor 1254	0.928	ND	ND
Arachlor 1260	4.10 E	0.38	0.69
Chlordane	ND	ND	ND
Endrin	ND	ND	ND
gamma-BHC (Lindane)	NA	ND	ND
Heptachlor	ND	ND	ND
Heptachlor epoxide	NA	ND	ND
Methoxychlor	ND	ND	ND
Toxaphene	ND	ND	ND
2,4-D	ND	ND	ND
2,4,5-TD (Silvex)	ND	ND	ND

Concentrations in ppm

\*PCB values referenced in Waste Management Plan

TABLE 3-11  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
Metals General Chemistry

Parameter	Allowable Conc.	WCS01	WCS02	WCS03	WCS04	WCS05	WCS06	WCS07	WCS08	WCS09	WCS10	WCS11	WCS12
Arsenic	0.027	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Barium	0.76	.089 B	.118 B	.136 B	.310 B	.079 B	.142 B	.103 B	.206 B	.139 B	.125 B	.115 B	.102 B
Cadmium	0.49	ND	ND	ND	.009 B	ND	ND	.010 B	.004 B	ND	ND	ND	ND
Chromium	0.206	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Lead	0.56	ND	ND	ND	ND	ND	ND	ND	.018 B	0.103	ND	ND	ND
Silver	0.011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Selenium	0.029	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Copper	NA	.017 B	.012 B	ND	ND	ND	ND	.036 B	ND	ND	ND	ND	ND
Zinc	1840	.085 B	.031 B	.023 B	0.598	.018 B	0.044	0.273	.124 N	.095 BN	0.044B	1.00 B	.011 B
Mercury	0.0645	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.00028B	ND	ND
pH	5-12	6.2	8.1	7.8	7.5	8.0	7.0	6.5	7.7	6.9	7.8	7.1	7.4
Flashpoint	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F
Percent Moisture	8-14.6%	18.3	9.2	8.6	9.6	6.6	9.3	13.6	9.2	13.5	15.0	12.3	7.7
Reactive Cyanide	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Reactive Sulfide	0.1	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Parameter	Allowable Conc.	WCS13	WCS14	WCS15	WCS16	WCS17	WCS18	WCS19	WCS20	WCS21	WCS22	WCS23	WCS24
Arsenic	0.027	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Barium	0.76	.097 B	.133 B	.722 B	NA	.169 B	.137 B	.067 B	.105 B	0.044 B	0.042 B	ND	.119 B
Cadmium	0.49	ND	.014 B	0.026	NA	ND	ND	ND	ND	ND	ND	ND	ND
Chromium	0.206	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Lead	0.56	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Silver	0.011	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Selenium	0.029	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Copper	ND	ND	ND	.011 B	NA	ND	ND	ND	ND	ND	ND	ND	ND
Zinc	1840	.013 B	.116 B	.198 B	NA	.053 B	.048 B	0.019	.046 B	0.0246 B	0.0237 B	.011 B	.014 B
Mercury	0.0645	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
pH	5-12	7.5	7.5	7.6	NA	7.6	7.4	7.1	7.4	6.6	7.7	7.7	7.8
Flashpoint	>140° F	>140° F	>140° F	>140° F	NA	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F
Percent Moisture	8-14.6%	10.5	8.5	13.0	NA	14.2	16.9	9.3	12.3	9.4	7.1	9.8	14.0
Reactive Cyanide	ND	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND
Reactive Sulfide	0.1	ND	ND	ND	NA	ND	ND	ND	ND	ND	ND	ND	ND

Concentrations in ppm

N- Spiked analyte recovery is outside stated control limits.

D- Estimated Result. Result is lower than reporting limit.

TABLE 3-11  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
Metals General Chemistry

Parameter	WC515	WC516	WC517	WC518	WC519	WC520	WC521	WC522	WC523	WC524	WC525	WC526	WC527
Arsenic	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Barium	.122 B	.364 B	.386 B	.240 B	0.522 B	0.725 B	0.568 B	0.612 B	0.607 B	.194 B	.343 B	.220 B	.220 B
Cadmium	ND	ND	.007 B	.010 B	ND	ND	ND	ND	0.082	.015 B	ND	.007 B	.007 B
Chromium	ND	ND	ND	ND	ND	ND	ND	ND	0.039	ND	ND	ND	ND
Lead	ND	0.001	ND	ND	ND	0.724	ND	ND	ND	ND	ND	ND	ND
Silver	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Selenium	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Copper	ND	0.00	.020 B	.019 B	.051 B	0.302	ND	.146 B	ND	0.057 B	ND	ND	ND
Zinc	.020 B	0.001	0.209	0.153	0.159	0.544	83.9 B	0.155	0.628	0.117	0.119	0.124	0.124
Mercury	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.00 B	ND
pH	7.8	7.9	7.8	7.8	7.8	7.4	6.6	7.7	5.7	7.1	6.7	7.2	7.2
Fluoride	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F
Percent Moisture	13.9	18.9	21.9	20.7	9.3	12.3	9.4	7.1	33.1	14.8	14.1	11.9	11.9
Reactive Cyanide	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Reactive Sulfide	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Parameter	WC528	WC529	WC530	WC531	WC532	WC533	WC534	WC535	WC536	WC537	WC538
Arsenic	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Barium	.075 B	.087 B	.170 B	.120 B	.147 B	.147 B	.226 B.J	.333 B.J	0.158 B	.188 B	.167 B
Cadmium	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Chromium	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Lead	ND	ND	ND	ND	ND	ND	ND	.0151 B	ND	ND	ND
Silver	ND	ND	ND	ND	ND	ND	ND	.168 B	ND	ND	ND
Selenium	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Copper	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Zinc	0.109	0.092 B	.056 B	2.25	.987 B	.0485 B	.231 J	.169 J	.0702 B	.0513 B	.0553 B
Mercury	0.000 B	ND	ND	ND	ND	ND	0.0081 B.J	0.0084 B.J	0.0029 B	ND	ND
pH	5.8	5.8	7.9	7.8	5.3	8.1	7.4	6.6	7.3	7.5	7.6
Fluoride	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F
Percent Moisture	15.2	14.7	6.7	10.8	9.1	7.8	8.5	9.3	11.7	18.7	9.6
Reactive Cyanide	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
*Reactive Sulfide*	ND	ND	ND	ND	13.2 B	ND	ND	ND	ND	33.6	ND

Concentrations in ppm

N- Spiked analyte recovery is outside stated control limits.

B- Estimated Result. Result is lower than reporting limit.



TABLE 3-11  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
Metals General Chemistry

Parameter	Allowable Conc.	WC550	WC551	WC552	WC553	WC554	WC555	WC556	WC557	WC558	WC559	WC560
Arsenic	0.027	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Barium	0.76	0.149 B	0.119 B	0.126 B	0.121 B	0.0848 B	0.245 B	0.161 B	0.171 B	0.250 B	0.236 B	0.262 B
Cadmium	0.49	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	0.0082 B
Chromium	0.206	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Lead	0.56	0.118 B	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Silver	0.011	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Selenium	0.029	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Copper		ND	0.0276 B	0.0316 B	ND	ND	ND	ND	ND	ND	ND	ND
Zinc	1840	0.0722 B	0.0561 B	0.126	0.089	0.0807 B	0.0763 B	0.0456 B	0.0751 B	0.180	0.224	0.106
Mercury	0.0645	ND	ND	0.0025 B	ND	ND	ND	ND	ND	ND	ND	ND
pH	5-12	8	7	6.9	6.8	5.7	6.4	6.6	5.8	7.9	7.5	7.2
Flashpoint	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F	>140° F
Percent Moisture	8-14.6%	4.8	6.4	13.2	9	6.4	7.1	6.2	6.5	6.5	5.9	6.8
Reactive Cyanide	ND	ND	ND	ND	ND	0.075 B	ND	ND	ND	ND	0.032 B	ND
Reactive Sulfide	0.1	ND	ND	24.4	ND	ND	ND	ND	ND	ND	ND	29.8

Parameter	Allowable Conc.	WC561	WC562	WC563
Arsenic	0.027	ND	ND	ND
Barium	0.76	0.216 B, J	0.233 B, J	
Cadmium	0.49	ND	ND	
Chromium	0.206	ND	ND	
Lead	0.56	0.118 B	ND	
Silver	0.011	ND	ND	
Selenium	0.029	ND	ND	
Copper		ND	0.0276 B	
Zinc	1840	0.0655 B, J	0.0522 B, J	
Mercury	0.0645	ND	ND	
pH	5-12	8.7	8.9	
Flashpoint	>140° F	>140° F	>140° F	
Percent Moisture	8-14.6%	7.4	4.6	
Reactive Cyanide	ND	ND	ND	
Reactive Sulfide	0.1	ND	ND	

Concentrations in ppm

N- Spiked analyte recovery is outside stated control limits.

B- Estimated Result. Result is lower than reporting limit.

TABLE 3-12  
Former Hazardous Waste Management Facility  
Water Confirmation Sample Results  
Radiological Analyses

Parameter	Maximum Allowable Concentration	WCS01		WCS02		WCS03		WCS04		WCS05		WCS06		WCS07		WCS08		WCS09		WCS10		WCS11		WCS12		WCS13		WCS14		WCS15		WCS16		WCS17		WCS18					
		Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)	Concentration (pCi/g)	Uncertainty (%)				
Americium 241	8200	ND	0.26	ND	0.34	ND	0.91	ND	0.61	5.7	ND	4.3	ND	0.93	ND	0.63	ND	0.93	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	ND	0.63	
Beryllium 7	5000	ND	3.1	ND	3.0	ND	0.9	ND	7	ND	17	ND	0.91	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33
Cesium 134	15,000	ND	0.14	ND	0.17	ND	0.39	ND	0.39	ND	0.91	ND	0.91	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49	ND	0.49
Cesium 137	2,000E+06	133	21	315	53	12,000	1800	1800	160	6388	940	1710	270	270	720	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270	270
Cobalt 57	10,000	ND	0.091	ND	0.13	ND	0.45	ND	0.38	ND	0.68	ND	0.68	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33	ND	0.33
Cobalt 60	1000	ND	0.055	ND	0.042	ND	0.085	ND	0.1	0.41	ND	0.18	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	ND	0.057	
Europium 152	4,000E+05	ND	0.32	ND	0.37	ND	2.5	ND	0.61	ND	2.4	ND	2.4	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93	ND	0.93
Europium 154	5,000	ND	0.32	ND	0.32	ND	3.5	ND	0.8	ND	3.6	ND	3.6	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4	ND	1.4
Europium 155	5,000	ND	0.33	ND	0.47	ND	1.7	ND	1	ND	2.5	ND	2.5	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2	ND	1.2
Manganese 54	10,000	ND	0.039	ND	0.09	ND	0.52	ND	0.094	ND	0.43	ND	0.43	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17	ND	0.17
Sodium 22	10,000	ND	0.059	ND	0.041	ND	0.240	ND	0.065	ND	0.230	ND	0.230	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110	ND	0.110
Zinc 65	5000	ND	0.12	ND	0.095	ND	0.45	ND	0.19	ND	0.64	ND	0.64	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23	ND	0.23
Potassium 40	5000	5.0	1.5	5.6	1.3	ND <sup>1</sup>	2.3	ND <sup>1</sup>	6.1	1.5	1.3	4.5	ND <sup>1</sup>	1.7	7.3	ND <sup>1</sup>	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8	5.6	1.8
Plutonium 238	500	ND	0.0	ND	0.0	ND	0.0	ND	0.1	ND	0.3	ND	0.3	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0	ND	0.0
Plutonium 239/240	1000	0.54 J	0.16	0.059 J	0.054	0.08 J	0.042	0.11 J	0.16	0.5 J	4.4	ND <sup>1</sup>	4.4	0.19	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	1.08	0.26	
Strontium 90	25,000	426	0.91	1.03 J	0.43	1.49	0.73	2.8	1.1	272	18	4.34	9.8	0.73	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	9.8	1.2	

Concentration is pCi/g  
 Undetectable concentrations in bold  
 J- Result is greater than sample detection limit but less than stated reporting limit.

**TABLE 3-12**  
**Fanner Hazardous Waste Management Facility**  
**Waste Confirmation Sample Results**  
**Radiological Analyses**

Parameter	Maximum Allowable Conc. WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	WCS1	Uncertainty (%)	
Americium 241	5000	ND	0.61	ND	0.44	ND	0.29	ND	0.1	ND	0.72	ND	0.16	ND	0.12	ND	0.16	ND	0.12	ND	0.12	ND	0.05
Beryllium 7	5000	ND	5.2	ND	3.8	ND	2.4	ND	0.73	ND	6.1	ND	3.8	ND	6.1	ND	3.8	ND	6.1	ND	6.1	ND	5.0
Cesium 134	15,000	ND	0.31	ND	0.23	ND	0.15	ND	0.32	ND	0.19	ND	0.36	ND	0.05	ND	0.36	ND	0.05	ND	0.05	ND	0.29
Cesium 137	2,00E+06	ND	120	ND	70	ND	218	ND	4	ND	209	ND	120	ND	1.8	ND	120	ND	1.8	ND	770	ND	110
Cobalt 57	10,000	ND	1.9	ND	1.4	ND	0.91	ND	0.23	ND	2.3	ND	200	ND	1.8	ND	200	ND	1.8	ND	770	ND	110
Cobalt 60	10,000	ND	0.027	ND	0.018	ND	0.042	ND	74	ND	0.056	ND	0.046	ND	0.028	ND	0.046	ND	0.028	ND	0.028	ND	1.9
Europium 152	4,00E+03	ND	1.4	ND	1.0	ND	0.65	ND	1.6	ND	1.7	ND	1.5	ND	0.19	ND	1.5	ND	0.19	ND	0.19	ND	1.3
Europium 154	5,000	ND	0.85	ND	0.63	ND	0.41	ND	0.62	ND	1.1	ND	0.96	ND	0.25	ND	0.96	ND	0.25	ND	0.25	ND	0.64
Europium 155	10,000	ND	0.065	ND	0.057	ND	0.038	ND	0.92	ND	1.0	ND	0.86	ND	0.14	ND	0.86	ND	0.14	ND	0.14	ND	0.85
Manganese 54	10,000	ND	0.049	ND	0.033	ND	0.029	ND	0.079	ND	0.12	ND	0.10	ND	0.04	ND	0.10	ND	0.04	ND	0.04	ND	0.039
Sodium 22	5000	ND	1.4	ND	1.4	ND	0.90	ND	0.16	ND	0.21	ND	0.25	ND	0.10	ND	0.25	ND	0.10	ND	0.10	ND	0.15
Zinc 65	5000	ND	6.6	ND	4.8	ND	3.2	ND	0.5	ND	4.0	ND	3.8	ND	0.6	ND	3.8	ND	0.6	ND	0.6	ND	1.0
Plutonium 238	500	ND	0.12	ND	0.0	ND	0.12	ND	0.15	ND	0.45	ND	0	ND	0.14	ND	0	ND	0.14	ND	0.14	ND	0.18
Plutonium 239/240	1000	ND	0.059	ND	0.023	ND	0.018	ND	0.07	ND	0.22	ND	0.31	ND	0.0	ND	0.31	ND	0.0	ND	0.0	ND	0.38
Strontium 90	25,000	ND	0.91	ND	0.51	ND	0.27	ND	0.9	ND	0.91	ND	0.86	ND	2.9	ND	0.86	ND	2.9	ND	2.9	ND	1.9

Parameter	Maximum Allowable Conc. WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)	WCS2	Uncertainty (%)
Americium 241	2,000	ND	1.6	ND	1.0	ND	0.67	ND	0.78	ND	0.51	ND	1.0	ND	1.5	ND	1.0	ND	1.5	ND	1.5	ND	0.75	
Beryllium 7	5000	ND	14	ND	0.76	ND	0.59	ND	6.8	ND	4.1	ND	8.5	ND	6.7	ND	8.5	ND	6.7	ND	6.7	ND	6.0	
Cesium 134	15,000	ND	0.84	ND	0.7	ND	0.38	ND	0.39	ND	0.26	ND	0.53	ND	0.41	ND	0.53	ND	0.41	ND	0.41	ND	0.34	
Cesium 137	2,00E+06	ND	4,989	ND	1,410	ND	1,130	ND	170	ND	508	ND	3,660	ND	220	ND	3,660	ND	220	ND	220	ND	160	
Cobalt 57	10,000	ND	4.6	ND	2.0	ND	1.3	ND	2.2	ND	1.5	ND	3.0	ND	2.3	ND	3.0	ND	2.3	ND	2.3	ND	2.1	
Cobalt 60	10,000	ND	0.13	ND	1.17	ND	0.28	ND	0.36	ND	0.038	ND	0.060	ND	0.08	ND	0.060	ND	0.08	ND	0.08	ND	0.42	
Europium 152	4,00E+03	ND	3.5	ND	0.26	ND	1.8	ND	1.6	ND	1.1	ND	1.2	ND	1.8	ND	1.2	ND	1.8	ND	1.8	ND	1.6	
Europium 154	5,000	ND	7.1	ND	1.6	ND	1.1	ND	1.1	ND	0.48	ND	1.9	ND	1.6	ND	1.9	ND	1.6	ND	1.6	ND	0.90	
Europium 155	10,000	ND	0.43	ND	1.1	ND	0.13	ND	0.97	ND	0.67	ND	1.4	ND	1.1	ND	1.4	ND	1.1	ND	1.1	ND	0.99	
Manganese 54	10,000	ND	0.26	ND	0.70	ND	0.074	ND	0.12	ND	0.067	ND	0.23	ND	0.2	ND	0.23	ND	0.2	ND	0.2	ND	0.12	
Sodium 22	5000	ND	0.64	ND	0.12	ND	0.23	ND	0.088	ND	0.039	ND	0.12	ND	0.12	ND	0.12	ND	0.12	ND	0.12	ND	0.075	
Zinc 65	5000	ND	0.6	ND	5.4	ND	1.6	ND	1.6	ND	1.7	ND	7.6	ND	0.20	ND	7.6	ND	0.20	ND	0.20	ND	0.18	
Plutonium 238	500	ND	0.0	ND	0.0	ND	0.43	ND	4.0	ND	0.21	ND	0.24	ND	0.35	ND	0.24	ND	0.35	ND	0.35	ND	0.14	
Plutonium 239/240	1000	ND	0.96	ND	6.71	ND	1.3	ND	3.4	ND	0.21	ND	4.21	ND	0.21	ND	4.21	ND	0.21	ND	0.21	ND	0.11	
Strontium 90	25,000	ND	10	ND	7.4	ND	4.6	ND	17.6	ND	3.16	ND	4.48	ND	6.6	ND	4.48	ND	6.6	ND	6.6	ND	0.67	

Concentration in pCi/g

Defectable concentrations in bold

J- Result is greater than sample detection limit but less than stated reporting limit.

TABLE 3-12  
Former Hazardous Waste Management Facility  
Waste Confirmation Sample Results  
Radiological Analyses

Element	Maximum Allowable Conc. (pCi/g)	WCS#1	Uncertainty (%)	WCS#2	Uncertainty (%)	WCS#3	Uncertainty (%)	WCS#4	Uncertainty (%)	WCS#5	Uncertainty (%)	WCS#6	Uncertainty (%)	WCS#7	Uncertainty (%)	WCS#8	Uncertainty (%)	WCS#9	Uncertainty (%)	WCS#10	Uncertainty (%)	
Americium 241	8720	ND	1.3	ND	0.19	1.58 J	0.91	0.43 J	0.34	ND	0.31	1.58 J	0.38	ND	0.61	ND	ND	ND	0.61	2.5 J	ND	1.0
Beryllium 7	5000	ND	11	ND	2.1	ND	6.6	ND	3.4	ND	4.1	ND	3.3	ND	2.3	ND	ND	ND	2.3	ND	ND	8.1
Caesium 134	15,000	ND	0.70	ND	0.15	ND	0.37	ND	0.18	ND	0.23	ND	0.23	ND	0.32	ND	ND	ND	0.32	ND	ND	0.46
Caesium 137	1,000E+06	3370	570	157	25	848	93	445	55	402	59	316	51	960	150	1660	240	1660	150	1660	240	
Cobalt 57	10,000	ND	3.8	ND	0.68	ND	2.3	ND	0.96	ND	1.5	ND	1.3	ND	1.9	ND	ND	ND	1.9	ND	ND	3.0
Cobalt 60	1000	ND	0.001	ND	0.078	0.51	0.17	ND	0.079	ND	0.045	ND	0.043	ND	0.064	ND	ND	ND	0.064	ND	ND	0.090
Europium 152	4,000E+05	212	2.9	ND	0.53	ND	1.7	ND	0.81	ND	1.1	ND	0.86	ND	1.4	ND	ND	ND	1.4	ND	ND	2.1
Europium 154	5,000	ND	2.8	ND	0.34	ND	1.1	ND	0.65	ND	0.47	ND	0.48	ND	1	ND	ND	ND	1	ND	ND	1.5
Europium 155	5,000	ND	1.7	ND	0.29	ND	1.1	ND	0.42	ND	0.69	ND	0.57	ND	0.87	ND	ND	ND	0.87	ND	ND	1.4
Manganese 54	10,000	ND	0.33	ND	0.043	ND	0.12	ND	0.077	ND	0.036	ND	0.064	ND	0.13	ND	ND	ND	0.13	ND	ND	0.18
Sodium 22	10,000	ND	0.20	ND	0.037	ND	0.090	ND	0.072	ND	0.053	ND	0.056	ND	0.091	ND	ND	ND	0.091	ND	ND	0.095
Zinc 65	5000	ND	0.49	ND	0.12	ND	0.21	ND	0.14	ND	0.094	ND	0.11	ND	0.20	ND	ND	ND	0.20	ND	ND	0.37
Potassium 40	5000	8.4	2.3	7.8	1.9	7.6 J	2.2	6.5	1.6	5.0	1.5	5.8	1.6	6.8	1.6	5.3	1.5	6.8	1.6	5.3	1.5	
Plutonium 238	500	ND	0.11	ND	0.0	ND	0.17	ND	0.17	ND	0.150	ND	-0.19	ND	0.57	ND	ND	ND	0.57	ND	ND	0.72
Plutonium 239/240	1000	0.41	0.19	0.0 J	0.22	6.7	1.0	3.86	0.66	ND	0.097	ND	0.10	43 J	0.35	14.3	2.0	43 J	0.35	14.3	2.0	
Strontium 90	25,000	1.31 J	0.47	ND	0.46	308	40	17.0	1.9	0.0 J	0.0	0.0 J	0.0	0.0 J	0.0	0.0 J	0.0	0.0 J	0.0	0.0 J	0.0	0.9

Element	Maximum Allowable Conc. (pCi/g)	WCS#1	Uncertainty (%)	WCS#2	Uncertainty (%)	WCS#3	Uncertainty (%)	WCS#4	Uncertainty (%)	WCS#5	Uncertainty (%)	WCS#6	Uncertainty (%)	WCS#7	Uncertainty (%)	WCS#8	Uncertainty (%)	WCS#9	Uncertainty (%)	WCS#10	Uncertainty (%)	
Americium 241	8720	ND	0.3	ND	2.0	ND	0.28	ND	0.61	ND	0.22	ND	0.22	ND	0.29	ND	ND	ND	0.29	ND	ND	0.99
Beryllium 7	5000	ND	1.3	ND	1.7	ND	3.2	ND	5.3	ND	1.8	ND	1.9	ND	6.4	ND	ND	ND	6.4	ND	ND	8.2
Caesium 134	15,000	ND	0.093	ND	0.08	ND	0.18	ND	0.29	ND	0.12	ND	0.11	ND	0.35	ND	ND	ND	0.35	ND	ND	0.46
Caesium 137	7,000E+06	51 J	8.2	640	950	548	59	710	100	109	17	116	18	1090	160	1460	210	1090	160	1460	210	
Cobalt 57	10,000	ND	0.5	ND	5.8	ND	1.1	ND	1.8	ND	0.65	ND	0.68	ND	2.3	ND	ND	ND	2.3	ND	ND	2.9
Cobalt 60	1000	ND	0.034	ND	0.00	ND	0.049	ND	0.067	ND	0.048	ND	0.059	ND	0.3	ND	ND	ND	0.3	ND	ND	0.077
Europium 152	4,000E+05	ND	0.35	ND	4.2	ND	0.8	ND	1.3	ND	0.59	ND	0.5	ND	1.6	ND	ND	ND	1.6	ND	ND	2.1
Europium 154	5,000	ND	0.32	ND	5.4	ND	0.38	ND	0.7	ND	0.15	ND	0.4	ND	0.98	ND	ND	ND	0.98	ND	ND	1.3
Europium 155	5,000	ND	0.25	ND	2.5	ND	0.47	ND	0.9	ND	0.3	ND	0.31	ND	1	ND	ND	ND	1	ND	ND	1.3
Manganese 54	10,000	ND	0.04	ND	0.65	ND	0.048	ND	0.077	ND	0.037	ND	0.035	ND	0.12	ND	ND	ND	0.12	ND	ND	0.17
Sodium 22	10,000	ND	0.037	ND	0.36	ND	0.037	ND	0.051	ND	0.039	ND	0.047	ND	0.072	ND	ND	ND	0.072	ND	ND	0.072
Zinc 65	5000	ND	0.097	ND	0.93	ND	0.08	ND	0.15	ND	0.096	ND	0.13	ND	0.16	ND	ND	ND	0.16	ND	ND	0.24
Potassium 40	5000	4.9	1.6	ND	ND	6.1	1.6	5.3	1.5	7.8	1.7	6.5	1.7	5.4	1.5	6.1	1.7	5.4	1.5	6.1	1.7	
Plutonium 238	500	ND	0.09	ND	-0.18	ND	0.13	ND	0	ND	0.15	ND	0.15	ND	0.17	ND	ND	ND	0.17	ND	ND	0.37
Plutonium 239/240	1000	0.5 J	0.3	0.28 J	0.3	1.8 J	0.44	5.1 J	0.23	0.31 J	0.17	0.8 J	0.26	3.3 J	0.17	ND	ND	3.3 J	0.17	ND	ND	0.37
Strontium 90	25,000	5.2 J	5.4	7.4	1.2	0.48	0.43	0.57	0.43	1.0 J	0.56	1.39 J	0.56	2.8 J	0.64	4.73	0.69	2.8 J	0.64	4.73	0.69	

Concentrations in pCi/g

Italicized concentrations in bold

J- Results in greater than sample detection limit but less than stated reporting limit.

TABLE 3.12  
 Former Hazardous Waste Management Facility  
 Waste Confirmation Sample Results  
 (Radiological Analyses)

Parameter	Maximum Allowable Conc.	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)
Americium 241	8700	ND	0.5	ND	0.2	ND	0.4	ND	0.3	ND	0.2	ND	0.2	ND	0.2	ND	0.2
Beryllium 7	5000	ND	4.4	ND	1.3	ND	1.8	ND	2.3	ND	1.8	ND	1.8	ND	1	ND	1.7
Cesium 134	15,000	ND	0.28	ND	0.098	ND	0.18	ND	0.12	ND	0.13	ND	0.07	ND	0.07	ND	0.1
Cesium 137	2,000E+06	600	91	55.3	9.2	240	35	273	41	137	133	26	4	108	17	17	17
Cobalt 57	10,000	ND	1.6	ND	0.6	ND	1.2	ND	0.8	ND	0.7	ND	0.4	ND	0.4	ND	0.7
Cobalt 60	1000	ND	0.016	ND	0.043	ND	0.030	ND	0.042	ND	0.036	ND	0.036	ND	0.036	ND	0.044
Europium 152	2,000E+05	ND	1.1	ND	0.38	ND	0.82	ND	0.74	ND	0.57	ND	0.51	ND	0.51	ND	0.47
Europium 154	5,000	ND	0.55	ND	0.3	ND	0.35	ND	0.41	ND	0.33	ND	0.35	ND	0.35	ND	0.32
Europium 155	5,000	ND	0.72	ND	0.36	ND	0.51	ND	0.47	ND	0.31	ND	0.31	ND	0.31	ND	0.3
Manganese 54	10,000	ND	0.072	ND	0.044	ND	0.089	ND	0.093	ND	0.041	ND	0.041	ND	0.041	ND	0.038
Sodium 22	10,000	ND	0.044	ND	0.014	ND	0.066	ND	0.016	ND	0.044	ND	0.044	ND	0.044	ND	0.035
Zinc 65	5000	ND	0.12	ND	0.1	ND	0.13	ND	0.099	ND	0.1	ND	0.099	ND	0.099	ND	0.074
Protactinium 231	5000	4.4	1.4	7.8	1.8	6.6	1.8	6.1	1.5	6	1.5	5.6	1.3	7.3	1.7	4.5	1.3
Plutonium 238	500	ND	0.13	ND	0.24	ND	0.19	ND	0.18	ND	0.12	ND	0.11	ND	0.11	ND	0.19
Plutonium 239/240	1000	17.7	0.1	27.7	0.2	26.7	0.2	25.7	0.2	24.7	0.1	ND	0.1	ND	0.1	0.16	0.1
Strontium 90	25,000	2.6	0.6	51.7	0.5	56.6	0.8	1.58	0.5	0.81	0.5	0.79	0.5	0.81	0.5	0.5	0.4

Parameter	Maximum Allowable Conc.	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)	WCSG	Uncertainty (%)
Americium 241	8700	ND	0.4	ND	0.6	ND	1.8	ND	0.3	ND	0.24	ND	0.24	ND	0.24	ND	0.23
Beryllium 7	5000	ND	2.8	ND	5.3	ND	7.4	ND	2	ND	1.9	ND	1.9	ND	1.9	ND	0.6
Cesium 134	15,000	ND	0.16	ND	0.31	ND	0.43	ND	0.13	ND	0.13	ND	0.06	ND	0.06	ND	0.06
Cesium 137	2,000E+06	216	33	1100	170	1610	240	110	17	106	16	171	19	19	19	19	19
Cobalt 57	10,000	ND	1.8	ND	2.0	ND	2.9	ND	0.7	ND	0.69	ND	0.69	ND	0.69	ND	0.69
Cobalt 60	1000	ND	0.050	ND	0.5	ND	0.056	ND	0.096	ND	0.097	ND	0.09	ND	0.09	ND	0.31
Europium 152	4,000E+05	ND	0.72	ND	1.4	ND	1.9	ND	0.57	ND	0.51	ND	0.52	ND	0.52	ND	0.32
Europium 154	5,000	ND	0.33	ND	1.3	ND	1.5	ND	0.28	ND	0.30	ND	0.30	ND	0.30	ND	0.43
Europium 155	5,000	ND	0.46	ND	0.9	ND	1.3	ND	0.34	ND	0.32	ND	0.32	ND	0.32	ND	0.32
Manganese 54	10,000	ND	0.04	ND	0.16	ND	0.17	ND	0.049	ND	0.046	ND	0.046	ND	0.046	ND	0.038
Sodium 22	10,000	ND	0.015	ND	0.087	ND	0.066	ND	0.044	ND	0.076	ND	0.076	ND	0.076	ND	0.040
Zinc 65	5000	ND	0.1	ND	0.24	ND	0.23	ND	0.14	ND	0.075	ND	0.11	ND	0.11	ND	0.11
Potassium 40	5000	5.3	1.5	3.3	1	ND	6.4	1.7	ND	ND	5.3	1.4	1.4	1.4	1.4	1.4	1.4
Plutonium 238	500	ND	0.17	ND	0.00	ND	0.07	ND	0.07	ND	0.072	ND	0.072	ND	0.072	ND	0.05
Plutonium 239/240	1000	ND	0.1	0.62	0.2	57.7	0.2	0.39	0.2	0.38	0.15	0.29	0.15	0.29	0.15	0.15	0.15
Strontium 90	25,000	ND	0.3	9.2	1.2	7.5	0.6	2.77	0.6	4.56	0.81	3.56	0.63	3.56	0.63	0.63	0.63

Concentrations in pCi/g  
 Detectable concentrations in bold  
 3- Results greater than sample detection limit but less than stated reporting limit.

**TABLE 3-13**  
 Site Restoration Materials  
 TAGM 4046 Recommended soil cleanup objectives  
 Volatile Organic Contaminants

Contaminant	Rec. Soil Cleanup Objective (ppm) <sup>1</sup>	Topsoil Results (ppm)	On-site Fill Results (ppm)
Acetone	0.2	0.007	ND
Benzene	0.06	ND	ND
Benzoic Acid	2.7	ND	ND
2-Butanone	0.3	ND	ND
Carbon Disulfide	2.7	ND	ND
Carbon Tetrachloride	0.6	ND	ND
Chlorobenzene	1.7	ND	ND
Chloroethane	1.9	ND	ND
Chloroform	0.3	ND	ND
Dibromochloro-methane	N/A	ND	ND
1,2-Dichloro-benzene	7.9	ND	0.001
1,3-Dichloro-benzene	1.6	ND	ND
1,4-Dichloro-benzene	8.5	ND	ND
1,1-Dichloroethane	0.2	ND	ND
1,2-Dichloroethane	0.1	ND	ND
1,1-Dichloroethene	0.4	ND	ND
1,2-Dichloroethene (trans)	0.3	ND	ND
1,3 dichloropropane	0.3	ND	ND
Ethylbenzene	5.5	ND	ND
113 Freon (1,1,2 Trichloro-1,2,2 Trifluoroethane)	6	ND	ND
Methylene chloride	0.1	ND	0.005
4-Methyl-2-Pentanone	1	ND	ND
Tetrachloroethene	1.4	ND	ND
1,1,1-Trichloroethane	0.8	ND	ND
1,1,2,2-Tetrachloro-ethane	0.6	ND	ND
1,2,3-trichloro-propane	0.4	ND	ND
1,2,4-trichloro-benzene	3.4	ND	ND
Toluene	1.5	ND	ND
Trichloroethene	0.7	ND	ND
Vinyl chloride	0.2	ND	ND
Xylenes	1.2	ND	ND

<sup>1</sup>As per TAGM #4046, Total VOCs < 10 ppm.

ND Not Detected

**TABLE 3-14**  
 Site Restoration Materials  
 TAGM 4046 Recommended soil cleanup objectives  
 Semi-Volatile Organic Contaminants

Contaminant	Rec. Soil Cleanup Objective (ppm) <sup>1</sup>	Topsoil Results (ppm)	On-site Fill Results (ppm)
Acenaphthene	50.0 <sup>1</sup>	ND	ND
Acenaphthylene	41	ND	ND
Aniline	0.1	ND	ND
Anthracene	50.0 <sup>1</sup>	ND	ND
Benzo(a) anthracene	0.224 or MDL	ND	ND
Benzo (a) pyrene	0.061 or MDL	ND	ND
Benzo (b) fluoranthene	1.1	ND	ND
Benzo (g,h,i) perylene	50.0 <sup>1</sup>	ND	ND
Benzo (k) fluoranthene	1.1	ND	ND
bis(2-ethylhexyl) phthalate	50.0 <sup>1</sup>	10	ND
Butylbenzylphthalate	50.0 <sup>1</sup>	ND	ND
Chrysene	0.4	ND	ND
4-Chloroaniline	0.220 or MDL	ND	ND
4-Chloro-3-methylphenol	0.240 or MDL	ND	ND
2-Chlorophenol	0.8	ND	ND
Dibenzofuran	6.2	ND	ND
Dibenzo(a,h) anthracene	0.014 or MDL	ND	ND
3,3'-Dichlorobenzidine	N/A	ND	ND
2,4-Dichlorophenol	0.4	ND	ND
2,4-Dinitrophenol	0.200 or MDL	ND	ND
2,6 Dinitrotoluene	1	ND	ND
Diethylphthalate	7.1	ND	ND
Dimethylphthalate	2	ND	ND
Di-n-butyl phthalate	8.1	ND	ND
Di-n-octyl phthalate	50.0 <sup>1</sup>	ND	ND
Fluoranthene	50.0 <sup>1</sup>	0.4	ND
Fluorene	50.0 <sup>1</sup>	ND	ND
Hexachlorobenzene	0.41	ND	ND
Indeno (1,2,3-cd)pyrene	3.2	ND	0.24
Isophorone	4.4	ND	ND
2-methylnaphthalene	36.4	ND	ND
2-Methylphenol	0.100 or MDL	ND	ND
4-Methylphenol	0.9	ND	ND
Naphthalene	13	ND	ND
Nitrobenzene	0.200 or MDL	ND	ND
2-Nitroaniline	0.430 or MDL	ND	ND
2-Nitrophenol	0.330 or MDL	ND	ND
4-Nitrophenol	0.100 or MDL	ND	ND
3-Nitroaniline	0.500 or MDL	ND	ND
Pentachlorophenol	1.0 or MDL	ND	ND
Phenanthrene	50.0 <sup>1</sup>	0.24	ND
Phenol	0.03 or MDL	ND	ND
Pyrene	50.0 <sup>1</sup>	0.33	ND
2,4,5-Trichlorophenol	0.1	ND	ND

<sup>1</sup>As per TAGM #4046, Total VOCs < 10 ppm., Total Semi-VOCs < 500ppm  
 ND Not Detected

**TABLE 3-15**  
 Site Restoration Materials  
 TAGM 4046 Recommended soil cleanup objectives  
 Organic Pesticides / Herbicides and PCBs

Contaminant	Rec. Soil Cleanup Objective (ppm)	Topsoil Fill Results (ppm)	On-site Fill Results (ppm)
Aldrin	0.041	0.0035	ND
alpha- BHC	0.11	ND	ND
beta - BHC	0.2	ND	ND
delta - BHC	0.3	ND	ND
Chlordane	0.54	0.22	ND
2,4-D	0.5	ND	ND
4,4'- DDD	2.9	ND	ND
4,4'-DDE	2.1	0.024	0.002
4,4'-DDT	2.1	0.0014	0.001
Dibenzo-P-dioxins (PCDD) 2,3,7,8 TCDD	N/A	Not tested	Not tested
Dieldrin	0.044	ND	ND
Endosulfan I	0.9	0.008	ND
Endosulfan II	0.9	ND	ND
Endosulfan Sulfate	1	ND	ND
Endrin	0.1	ND	ND
Endrin keytone	N/A	ND	ND
gamma - BHC (Lindane)	0.06	ND	ND
gamma - chlordane	0.54	0.026	ND
Heptachlor	0.1	ND	ND
Heptachlor epoxide	0.02	0.0072	ND
Methoxychlor	***	ND	ND
Mitotane	N/A	Not tested	Not tested
Parathion	1.2	ND	ND
PCBs	1.0 (Surface) 10 (sub-surf)	0.013 <sup>1</sup>	ND
Polychlorinated dibenzo-furans (PCDF)	N/A	Not tested	Not tested
Silvex	0.7	ND	ND
2,4,5-T	1.9	ND	ND

<sup>1</sup>Aroclor 1260 only, all other Aroclor's ND  
 ND Not Detected



**TABLE 3-16**  
 Site Restoration Materials  
 TAGM 4046 Recommended soil cleanup objectives  
 Heavy Metals

Contaminants	Eastern USA Background (ppm)	* CRDL (mg/kg or ppm)	Rec. Soil Cleanup Objective (ppm) <sup>1</sup>	Topsoil Fill Results (mg/kg)	On-site Fill Results (mg/kg)
Aluminum	33,000	2.0	SB	5080	4730
Antimony	N/A	0.6	SB	ND	ND
Arsenic	3-12 <sup>2</sup>	0.1	7.5 or SB	4.4	ND
Barium	15-600	2.0	300 or SB	26.6	13.3
Beryllium	0-1.75	0.05	0.16 (HEAST) or SB	ND	ND
Cadmium	0.1-1	0.05	1 or SB	ND	ND
Calcium	130 - 35,000 <sup>2</sup>	50.0	SB	5100	249
Chromium	1.5 - 40 <sup>2</sup>	0.1	10 or SB	13	5.3
Cobalt	2.5 - 60 <sup>2</sup>	0.5	30 or SB	2.5	2.0
Copper	1 - 50	0.25	25 or SB	14.8	3.7
Cyanide	N/A	0.1	See Note <sup>3</sup>	ND	ND
Iron	2,000 - 550,000	1.0	2,000 or SB	6840	6500
Lead	See Note <sup>4</sup>	0.03	SB <sup>4</sup>	19.2	3.7
Magnesium	100 - 5,000	50.0	SB	1490	765
Manganese	50 - 5,000	0.15	SB	159	76.6
Mercury	0.001 - 0.2	0.002	0.1	0.057	ND
Nickel	0.5 -25	0.4	13 or SB	6	3.4
Potassium	8,500 - 43,000 <sup>2</sup>	50.0	SB	1110	226
Selenium	0.1 - 3.9	0.05	2 or SB	ND	ND
Silver	N/A	0.1	SB	ND	ND
Sodium	6,000 - 8,000	50.0	SB	107	46.0
Thallium	N/A	0.1	SB	ND	ND
Vanadium	1-300	0.5	150 or SB	11.5	9.3
Zinc	9-50	0.2	20 or SB	42.4	12.6

SB is site background

N/A is not available

<sup>1</sup>Recommended soil cleanup objectives are average background concentrations as reported in a 1984 survey of reference material by E. Carol McGovern, NYSDEC.

ND Not Detected

**Table 4-1**  
**Quality Assurance/Quality Control Sample Results**

Sample ID	STL Results (pCi/g)		
	Cs-137	Sr-90	Ra-226
SS05A109	16.90	1.07	0.43
SS05A109-DUP	2.40	0.86	0.28
SS05C112	3.22	0.41	0.64
SS05C112-DUP	2.84	0.52	0.17
SS05C119	0.20	0.18	0.47
SS05C119-DUP	0.10	0.38	0.18
SS05C207	2.89	0.18	0.73
SS05C207-DUP	0.42	0.26	0.99
SS05C217	2.48	0.72	0.48
SS05C217-DUP	0.84	1.04	0.42
SS05C307	27.00	3.79	0.53
SS05C307-DUP	27.00	4.09	0.46
SS05D105	1.11	0.44	0.44
SS05D105-DUP	1.03	0.26	0.41
SS05D223	2.39	3.22	1.28
SS05D223-DUP	1.54	2.85	0.64
SS05D348	1.71	1.11	0.51
SS05D348-DUP	1.08	0.88	0.60
SS05D459	7.30	3.49	0.63
SS05D459-DUP	3.90	2.81	0.63
SS05D579	0.37	0.11	0.35
SS05D579-DUP	0.27	0.10	0.28
SS05D697	0.99	0.38	0.45
SS05D697-DUP	1.53	0.38	0.18
SS05L113	44.60	0.35	0.64
SS05L113-DUP	45.70	0.46	0.27
SS05Z105	2.64	0.62	0.32
SS05Z105-DUP	2.60	1.04	0.38
SS05Z210	10.10	1.97	0.36
SS05Z210-DUP	12.60	2.49	0.29
SS05K107	0.30	0.00	0.97
SS05K107-DUP	0.16	0.00	0.90
SS05K218	0.10	0.12	0.48
SS05K218-DUP	0.12	0.15	0.55
SS05K317	3.74	0.34	0.08
SS05K317-DUP	3.81	0.83	0.35
SS05Z313	3.65	1.08	0.85
SS05Z313-DUP	2.87	0.13	0.71