

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06May2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

Reviewed by:		
5/4/2016	5/27/2016	5/4/2016
<p><b>X</b> Robert Chmiel</p> <hr/> Robert Chmiel Safety Officer Signed by: Chmiel, Robert	<p><b>X</b> Scott Buda</p> <hr/> Scott Buda Accelerator Safety Systems Group Leader Signed by: Buda, Scott	<p><b>X</b> Ewart Orr</p> <hr/> Ewart Orr Accelerator Safety Systems Engineer Signed by: Orr, Ewart
5/5/2016	5/5/2016	5/3/2016
<p><b>X</b> John Aloï</p> <hr/> John Aloï Facility Support Representative Signed by: Aloï Jr, John	<p><b>X</b> </p> <hr/> Mo Benmerrouche Physicist - Radiation Safety Signed by: Benmerrouche, Mohamed	<p><b>X</b> </p> <hr/> Bruce Lein Training Group Leader Signed by: Lein, Bruce
5/3/2016	5/4/2016	5/5/2016
<p><b>X</b> </p> <hr/> Christopher Porretto Quality Assurance Manager Signed by: Porretto, Christopher J	<p><b>X</b> </p> <hr/> Steve Moss Acting Conduct of Operations Manager Signed by: Moss, Steven H	<p><b>X</b> Ferdinand Willeke</p> <hr/> Ferdinand Willeke Accelerator Division Director Signed by: Willeke, Ferdinand
6/13/2016	5/9/2016	
<p><b>X</b> </p> <hr/> Paul Zschack Photon Science Division Director Signed by: Zschack, Paul	<p><b>X</b> Christie Nelson</p> <hr/> Christie Nelson 4-ID Lead Beamline Scientist Signed by: Nelson, Christie	

USI Screening/Resolution	Procedure Validation*
5/4/2016	5/4/2016
<p><b>X</b> </p> <hr/> Steve Moss Authorization Basis Manager Signed by: Moss, Steven H	<p><b>X</b> Thomas McDonald</p> <hr/> Thomas McDonald ESH Engineer Signed by: McDonald, Thomas *for Operations/Technical procedures only

Approved by:
5/5/2016
<p><b>X</b> </p> <hr/> Robert Lee ESH Manager Signed by: Lee, Robert J

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06May2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

### VERSION HISTORY LOG

VERSION	DESCRIPTION	DATE
1	First Issue.	06May2016

### ACRONYMS

ABM	Authorization Basis Manager	MCR	Main Control Room
ASE	Accelerator Safety Envelope	Neg	Negative
BNL	Brookhaven National Laboratory	NLSL-II	National Synchrotron Light Source II
ES	Emergency Stop	P	Pendant
ESH	Environment, Safety and Health	Pos	Positive
FE	Front End	PS	Power Supply
FOE	First Optical Enclosure	PPS	Personnel Protection System
FRM	First Optical Enclosure Radiation Monitor	R	Right
FR	Front Right	RF	Radio Frequency
GPM	Gallons Per Minute	SAF	Safety Approval Form
HMI	Human Machine Interface	SB	Search Button
HVPS	High Voltage Power Supply	SBE	Search Button External
ID	Insertion Device	SBMS	Standards Based Management System
I/O	Input/Output	SR	Storage Ring
LED	Light Emitting Diode	SS	Safety Shutter
LOTO	Lockout/Tagout	STA	Safety Test Amplifier

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

## 1 PURPOSE AND SCOPE

The purpose of this procedure is to provide instructions for testing and certifying the radiological interlock system for the BNL NSLS-II Beamline 4-ID. The system will be re-tested every six months, in accordance with the SBMS Program Description: *Radiological Control Manual* and SBMS Subject Area, *Interlock Safety for High Risk Hazards*. Certification shall be completed sometime during, but no later than, the last day of the calendar month in which it is due. Any beamline PPS system going beyond the last day of the month in which it is due will be disabled by ESH Staff using Centrally Controlled LOTO until certification is complete. Testing will also be required after a change in wiring, components, or programming in accordance with PS-ESH-PRM-3.4.1, *Procedure for Safety System Work Permits* and the guidelines for certification specified in PS-C-ASD-SPC-SR-PPS-001, *Storage Ring Personnel Protection System (SPPS) Design Description* and PS-C-XFD-SPC-PPS-001, *Beamline Personnel Protection System (BLPPS) and Front End Personnel Protection System Design Description*. Changes to the system shall be performed in accordance with PS-C-ASD-PRC-057, *NSLS-II PPS Configuration Management*.

## 2 DEFINITIONS

None.

## 3 RESPONSIBILITIES

### 3.1 Testers

- 3.1.1 Coordinate and perform radiological interlock certification testing.
- 3.1.2 Delegate radiological interlock testing step actions to personnel acting as Assistants.
- 3.1.3 Complete attached test checklist as required.

### 3.2 Assistants

- 3.2.1 Assist the Tester in performing the interlock test step actions when directed by the Tester.
- 3.2.2 Report all radiological interlock test observations to the Tester.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

### 3.3 Accelerator Safety Systems Engineers and Technicians

3.3.1 Provide technical support throughout testing.

### 3.4 Primary Authorized Employees

3.4.1 Apply LOTO in accordance with this procedure.

### 3.5 Qualified Beamline Staff

3.5.1 Assist with the test of the PPS Aperture.

### 3.6 Configuration Management Specialist

3.6.1 Posts completed test checklists on the SharePoint Document Center.

## 4 PREREQUISITES

4.1 At least one Tester shall be ESH Staff.

4.2 Assistants shall be designated by the Testers.

4.3 A Mechanical Engineering Review has been completed for all hutch door switches to ensure proper positioning.

## 5 PRECAUTIONS AND LIMITATIONS

5.1 All steps in this procedure that require LOTO of systems/equipment for servicing and maintenance activities shall be performed in accordance with SBMS Subject Area, *Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance*.

5.2 All steps in this procedure that require LOTO for any purpose other than servicing and maintenance shall be performed in accordance with PS-C-ASD-PRC-005, *Centrally Controlled Lockout/Tagout (LOTO) Procedure*.

5.3 Mufflers shall be used to reduce noise during testing by placing them on the sounders.

5.4 The radiological interlock systems for the facility are a credited control in accordance with the ASE. Any deviation or discrepancy from an expected test result may be a violation of the ASE and shall be reported to the ABM as soon as practical.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

- 5.5 All steps in the test checklist that require a beamline search shall be performed in accordance with PS-C-XFD-PRC-010, *Beamline Enclosure Search and Secure and Breaking Security Procedure*.
- 5.6 All configuration control checklists, commissioning approval forms and SAFs for Beamline 4-ID shall be voided prior to the start of certification testing.

## 6 PROCEDURE

### 6.1 Test and Certify Radiological Interlocks

**Note:** Two Testers are required to test and certify Beamline 4-ID radiological interlocks.

- 6.1.1 Testers notify the Lead Operator and the Lead Beamline Scientist that a test of the Beamline 4-ID radiological interlocks will be performed.
- 6.1.2 Testers obtain the Beamline 4-ID enable key and Beamline PPS reset key from the Control Room.

**Note:** LOTO may be applied to other pieces of equipment such as: injection shutters, bending magnet power supplies, linac PPS enable switch, booster PPS enable switch or SR PPS enable switches that offer an equivalent amount of protection. Live testing will require the LOTO listed in 6.1.3 and 6.1.4.

6.1.3 Primary Authorized Employee applies LOTO to the following:

- Gun HVPS output cable connector in accordance with SBMS Subject Area, *Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance* to ensure no signal output to the electron gun cage
- Three linac modulator power supply line cords OR Booster Dipole F Power Supply in accordance with SBMS Subject Area, *Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance*
- Booster RF HVPS OR Booster low level RF drive termination in accordance with PS-C-ASD-PRC-047, *NSLS-II Booster Ring Radio Frequency System High Voltage Power Supply (BR-HVPS) Lockout/Tagout (LOTO)*
- SR System "C" low level RF drive termination OR SR System "C" RF output connection to cavity in accordance with SBMS Subject Area,

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance*

- SR System “D” low level RF drive termination OR SR System “D” RF output connection to cavity in accordance with SBMS Subject Area, *Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance*

6.1.4 Tester applies LOTO to each of the following in accordance with PS-C-ASD-PRC-005, *Centrally Controlled Lockout/Tagout (LOTO) Procedure*:

- Gun HVPS output cable connector
- Three linac modulator power supply line cords OR Booster Dipole F Power Supply
- Booster RF HVPS OR Booster low level RF drive termination
- SR System “C” low level RF drive termination OR SR System “C” RF output connection to cavity
- SR System “D” low level RF drive termination OR SR System “D” RF output connection to cavity

**Note:** With the exception of LOTO checklist items, checklist items (i.e., tests) specified in Attachment A, *NSLS-II Beamline 4-ID Radiological Interlock Test Checklist* may be performed without all of the specified checklist items (i.e., partial radiological interlock test).

6.1.5 Testers use Attachment A, *NSLS-II Beamline 4-ID Radiological Interlock Test Checklist* to test and certify the radiological interlocks.

- IF the correct corresponding observation has been made, THEN make a checkmark (✓) for each step.
- IF any step results in an undesired event or outcome, THEN contact the Accelerator Safety Systems Engineer and/or Technician.
- IF the undesired outcome or event requires a change to wiring, components, or programming, THEN make a checkmark (✓) in the Test Result “Failed” box at the top of the checklist.
- IF the checklist is fully completed with desirable outcomes, THEN make a checkmark (✓) in the Test Result “Passed” box at the top of the checklist.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

- 6.1.6 Testers notify the Lead Operator that the test of the NSLS-II Beamline 4-ID radiological interlocks is completed and the resulting outcome (i.e., Passed or Failed).
- 6.1.7 Testers remove LOTO from each of the following in accordance with PS-C-ASD-PRC-005, *Centrally Controlled Lockout/Tagout (LOTO) Procedure*:
- Gun HVPS output cable connector
  - Three linac modulator power supply line cords OR Booster Dipole F Power Supply
  - Booster RF HVPS OR Booster low level RF drive termination
  - SR System “C” low level RF drive termination OR SR System “C” RF output connection to cavity
  - SR System “D” low level RF drive termination OR SR System “D” RF output connection to cavity
- 6.1.8 Testers ensure all Beamline PPS cabinets are secure and locked.
- 6.1.9 Testers return the Beamline 4-ID enable key and the Beamline PPS reset key to the Control Room.
- 6.1.10 Testers notify Primary Authorized Employees for each of the following systems that interlock testing is complete AND removal of LOTO may be performed:
- Gun HVPS output cable connector
  - Three linac modulator power supply line cords OR Booster Dipole F Power Supply
  - Booster RF HVPS OR Booster low level RF drive termination
  - SR System “C” low level RF drive termination OR SR System “C” RF output connection to cavity
  - SR System “D” low level RF drive termination OR SR System “D” RF output connection to cavity
- 6.1.11 Testers provide the completed test checklist to the Configuration Management Specialist for posting on the SharePoint Document Center.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

## REFERENCES

- 7.1 PS-C-ASD-PRC-005, *Centrally Controlled Lockout/Tagout (LOTO) Procedure*
- 7.2 PS-C-ASD-PRC-008, *NSLS-II Area Radiation Monitor PPS Test*
- 7.3 PS-C-ASD-PRC-047, *NSLS-II Booster Ring Radio Frequency System High Voltage Power Supply (BR-HVPS) Lockout/Tagout (LOTO)*
- 7.4 PS-C-ASD-PRC-057, *NSLS-II PPS Configuration Management*
- 7.5 PS-ESH-PRM-3.4.1, *Procedure for Safety System Work Permits*
- 7.6 PS-C-XFD-PRC-010, *Beamline Enclosure Search and Secure and Breaking Security Procedure*
- 7.7 SBMS Program Description: *Radiological Control Manual*
- 7.8 SBMS Subject Area, *Interlock Safety for High Risk Hazards*
- 7.9 SBMS Subject Area, *Lockout/Tagout (LOTO) for Installation, Demolition, or Service and Maintenance*
- 7.10 PS-C-CMD-PRC-002, *Records Management Procedure*
- 7.11 PS-C-ASD-SPC-SR-PPS-001, *Storage Ring Personnel Protection System (SPPS) Design Description*
- 7.12 PS-C-XFD-SPC-PPS-001, *Beamline Personnel Protection System (BLPPS) and Front End Personnel Protection System Design Description*

## 8 ATTACHMENTS

Attachment A, *NSLS-II Beamline 4-ID Radiological Interlock Test Checklist*

Attachment B, *NSLS-II 4-ID Beamline PPS Equipment Photos*

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

## 9 DOCUMENTATION

The following document is generated as a result of this procedure, and shall be maintained in accordance with PS-C-CMD-PRC-002, *Records Management Procedure*:

- Completed NSLS-II Beamline 4-ID Radiological Interlock Test Checklists

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06May2016 Review Frequency: 3 yrs	Version 1
Title: <b>Beamline 4-ID Radiological Interlock Test</b>			<b>Technical</b>

*Intentionally blank for 2-sided printing*

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06May2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

## Attachment A

### NLS-II Beamline 4-ID Radiological Interlock Test Checklist

Test Reason:	Test Result: <input type="checkbox"/> Passed <input type="checkbox"/> Failed		
	Test Type:	<input type="checkbox"/> Pre-Certification	<input type="checkbox"/> Certification <input type="checkbox"/> Partial
Test Date:	Start Time:	Finish Time:	
Tester 1:	Assistant 1:		
Tester 2:	Assistant 2:		
Tester 1 Signature:	Tester 2 Signature:		
*Reviewer 1:	Reviewer 1 sig.:		
Reviewer 2:	Reviewer 2 sig.:		
** Safety Signature 4-ID (Beamline HMI) A Chain:                      B Chain:	Previous 4-ID SS#	Date: / /	
** Safety Signature Pentant 2 Beamline (SR HMI) A Chain:                      B Chain:	Previous Pentant 2 SS#	Date: / /	

\* A review by an Accelerator Safety Systems Engineer and a designated specialist (Reviewer 2) is only required upon a Test failure.

\*\*If Current Safety Signature number (found in top left corner on HMI) is different from previous number, contact the Accelerator Safety Systems Cognizant Engineer.

#### PREPARATION:

I. All hutch door switches have been evaluated by Mechanical Engineering for proper positioning	
II. Inform Control Room Lead Operator that testing will be done	
III. Obtain Beamline enable and PPS reset keys from Control Room	
IV. Verify that beamline vacuum and water interlocks are satisfied	
V. Place muffler on beam imminent sounder	
VI. Request Lead Operator enable Master shutters	

#### A1 **Verify System Lockouts**

Gun HVPS output cable connector \_\_\_\_\_

Linac modulator line cords (3) OR Booster Dipole F PS 480 V \_\_\_\_\_

Booster RF HVPS 480 V OR Booster low level RF drive termination \_\_\_\_\_

SR System C low level RF drive termination OR SR System C RF output connection to cavity \_\_\_\_\_

SR System D low level RF drive termination OR SR System D RF output connection to cavity \_\_\_\_\_

#### A2 **Verify Search and Time Beam Imminent Alarm**

Repeat steps for each 4-ID Hutch

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	<u>A</u>	<u>B</u>	<u>C</u>	<u>D</u>
Verify that search path is free from obstacles and line of sight is clear in search mirrors in accordance with PS-C-XFD-PRC-010, <i>Beamline Enclosure Search and Secure and Breaking Security Procedure</i>	_____	_____	_____	_____
<i>Close all hutch secondary doors</i>	_____	_____	_____	_____
“Entry Permitted” signs ON (2 signs on A and D)	_____	_____	_____	_____
<i>Using the keypad, lock the closed doors</i>	_____	_____	_____	_____
<i>Press SB1</i>	_____	_____	_____	_____
SB1 illuminates	_____	_____	_____	_____
Search sounder sounds	_____	_____	_____	_____
Search yellow beacon flashing	_____	_____	_____	_____
<i>Press SB2</i>	_____	_____	_____	_____
SB2 illuminates	_____	_____	_____	_____
<i>Exit hutch and close main door</i>	_____	_____	_____	_____
<i>Press SBE and begin timing</i>	_____	_____	_____	_____
Beam imminent alarm sounds for 30 seconds	_____	_____	_____	_____
After warning, (FOE, B, C, D) Interlocked A and B ON ( <b>green</b> ), HMI	_____	_____	_____	_____
“Interlocked” signs ON (2 signs on A and D)	_____	_____	_____	_____
Maglock A and B ON ( <b>green</b> ), all doors, HMI	_____	_____	_____	_____
<i>Press the SBE/Access Button</i>	_____	_____	_____	_____
“Interlocked” signs OFF, “Entry Permitted” signs are ON	_____	_____	_____	_____
FOE, B, C, D Interlocked A and B OFF, HMI	_____	_____	_____	_____
Maglock A OFF (may require opening Maglock on key pad)	_____	_____	_____	_____
<i>Open door</i>	_____	_____	_____	_____
Door opens, Maglock B OFF door	_____	_____	_____	_____



The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	Upstream Left Maglock A ON (green)	_____	_____	_____	_____
	Downstream Right Maglock A ON (green)	_____	_____	_____	_____
	Downstream Left Maglock A ON (green)	_____	_____	_____	_____
	<i>Press ES</i>	_____	_____	_____	_____
	FE Shutters A and B closed (red)	_____	_____	_____	_____
	FOE Interlocked A and B OFF	_____	_____	_____	_____
	FE Shutter Permit A and B OFF	_____	_____	_____	_____
	FE Critical Device Permits A and B OFF	_____	_____	_____	_____
	Upstream Right Maglock A OFF	_____	_____	_____	_____
	Upstream Left Maglock A OFF	_____	_____	_____	_____
	Downstream Right Maglock A OFF	_____	_____	_____	_____
	Downstream Left Maglock A OFF	_____	_____	_____	_____
	<i>Pull out ES</i>	_____	_____	_____	_____
	ES Sum Latch OFF	_____	_____	_____	_____
	<i>Reset fault</i>	_____	_____	_____	_____
	ES Sum Latch ON (green)	_____	_____	_____	_____
A7	<b>Emergency Stops (ES) B Hutch</b>				
	For each ES search hutch	<b><u>ES1</u></b>	<b><u>ES2</u></b>	<b><u>ES3</u></b>	
	<i>Open FE and LIS1 Shutters from keypad</i>	_____	_____	_____	
	FE Shutters A and B open (green)	_____	_____	_____	
	LIS1 Shutter A and B open (green)	_____	_____	_____	
	B Interlocked A and B ON (green)	_____	_____	_____	
	LIS1 Shutter Permit A and B ON (green)	_____	_____	_____	
	FE Critical Device Permits A and B ON	_____	_____	_____	
	Right Maglock ON A and B (green)	_____	_____	_____	
	<i>Press ES</i>	_____	_____	_____	
	FE Shutters A and B closed (red)	_____	_____	_____	
	LIS1 Shutter A and B closed (red)	_____	_____	_____	
	B Interlocked A and B OFF	_____	_____	_____	
	LIS1 Shutter Permit A and B OFF	_____	_____	_____	
	FE Critical Device Permits A and B OFF	_____	_____	_____	
	Rear Maglock A OFF	_____	_____	_____	

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

		_____	_____	_____
	<i>Pull out ES</i>	_____	_____	_____
	ES Sum Latch OFF	_____	_____	_____
	<i>Reset fault</i>	_____	_____	_____
	ES Sum Latch ON (green)	_____	_____	_____
<b>A8</b>	<b>Emergency Stops (ES) C Hutch</b>			
	For each ES search hutch. Beam stop is closed	<b><u>ES1</u></b>	<b><u>ES2</u></b>	<b><u>ES3</u></b>
	<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____
	FE Shutters A and B open (green)	_____	_____	_____
	LIS3 Shutter A and B open (green)	_____	_____	_____
	C Interlocked A and B ON (green)	_____	_____	_____
	LIS3 Shutter Permit A and B ON (green)	_____	_____	_____
	FE Critical Device Permits A and B ON	_____	_____	_____
	Right Maglock ON A and B (green)	_____	_____	_____
	Left Maglock ON A and B (green)	_____	_____	_____
	<i>Press ES</i>	_____	_____	_____
	FE Shutters A and B closed (red)	_____	_____	_____
	LIS3 Shutter A and B closed (red)	_____	_____	_____
	C Interlocked A and B OFF	_____	_____	_____
	LIS3 Shutter Permit A and B OFF	_____	_____	_____
	FE Critical Device Permits A and B OFF	_____	_____	_____
	Right Maglock A OFF	_____	_____	_____
	Left Maglock A OFF	_____	_____	_____
	<i>Pull out ES</i>	_____	_____	_____
	ES Sum Latch OFF	_____	_____	_____
	<i>Reset fault</i>	_____	_____	_____
	ES Sum Latch ON (green)	_____	_____	_____
<b>A9</b>	<b>Emergency Stops (ES) D Hutch</b>			
	For each ES search hutch. Beam stop is open	<b><u>ES1</u></b>	<b><u>ES2</u></b>	<b><u>ES3</u></b>
	<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____
	FE Shutters A and B open (green)	_____	_____	_____
	LIS3 Shutter A and B open (green)	_____	_____	_____
	D Interlocked A and B ON (green)	_____	_____	_____

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

L1S3 Shutter Permit A and B ON (green)	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____
Front Right Maglock ON A and B (green)	_____	_____	_____	_____
Front Left Maglock ON A and B (green)	_____	_____	_____	_____
Rear Right Maglock ON A and B (green)	_____	_____	_____	_____
Rear Left Maglock ON A and B (green)	_____	_____	_____	_____
<i>Press ES</i>	_____	_____	_____	_____
FE Shutters A and B closed (red)	_____	_____	_____	_____
L1S3 Shutter A and B closed (red)	_____	_____	_____	_____
D Interlocked A and B OFF	_____	_____	_____	_____
L1S3 Shutter Permit A and B OFF	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____
Front Right Maglock A OFF	_____	_____	_____	_____
Front Left Maglock A OFF	_____	_____	_____	_____
Rear Right Maglock A OFF	_____	_____	_____	_____
Rear Left Maglock A OFF	_____	_____	_____	_____
<i>Pull out ES</i>	_____	_____	_____	_____
ES Sum Latch OFF	_____	_____	_____	_____
<i>Reset fault</i>	_____	_____	_____	_____
ES Sum Latch ON (green)	_____	_____	_____	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

**A10 Hutch A Labyrinth 1 Switches and Latches**

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock. \_\_\_\_\_

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutter A and B open (green)	_____	_____	_____	_____	_____
FOE Interlocked A and B ON (green)	_____	_____	_____	_____	_____
FE Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____	_____	_____
FOE Interlocked A and B OFF	_____	_____	_____	_____	_____
FE Shutter Permit OFF	_____	_____	_____	_____	_____
FE Shutter A and B closed (red)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____	_____	_____

**A11 Hutch B Labyrinth 1 Switches and Latches**

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock. \_\_\_\_\_

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE and LIS1 Shutters from keypad</i>	_____	_____	_____	_____	_____
LIS1 Shutter A and B open (green)	_____	_____	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS1 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch A and B ON (green)	_____	_____	_____	_____	_____

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____	_____	_____
B Interlocked OFF	_____	_____	_____	_____	_____
L1S1 Shutter Permit OFF	_____	_____	_____	_____	_____
L1S1 Shutter A and B closed (red)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____	_____	_____

**A12 Hutch C Labyrinth 1 Switches and Latches**

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock. \_\_\_\_\_

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

Beam stop is closed, D hutch not secure	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, L1S1 and L1S3 Shutters from keypad</i>	_____	_____	_____	_____	_____
L1S3 Shutter A and B open (green)	_____	_____	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____	_____	_____
L1S3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____	_____	_____
C Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
L1S3 Shutter A and B closed (red)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____	_____	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

**A13 Hutch D Labyrinth 1 Switches and Latches**

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock. \_\_\_\_\_

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

Beam stop is open	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
D Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
LIS3 Shutter Permit OFF	_____	_____	_____	_____	_____
LIS3 Shutter A and B closed (red)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____	_____	_____

**A14 Hutch D Labyrinth 2 Switches and Latches**

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock. \_\_\_\_\_

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

Beam stop is open	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
D Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
Cable Lab 2 Switch/Latch A and B ON (green)	_____	_____	_____	_____	_____

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
Cable Lab 2 Switch/Latch Permit OFF	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
L1S3 Shutter A and B closed (red)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____	_____	_____

**A15 FOE Upstream Right Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
FOE Interlocked A and B ON (green)	_____	_____	_____	_____	_____
FE Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
FOE Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
FE Shutters A and B closed (red)	_____	_____	_____	_____	_____
FOE Interlocked OFF	_____	_____	_____	_____	_____
FE Shutter Permit OFF	_____	_____	_____	_____	_____
FOE Door Switch Sum OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove actuators and close door	_____	_____	_____	_____	_____

**A16 FOE Upstream Left Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

A1      A2      B1      B2      Reed

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Search hutch*

*Open FE Shutters from keypad*

FE Shutters A and B open (green)

FOE Interlocked A and B ON (green)

FE Shutter Permit A and B ON (green)

FOE Door Switch Sum A and B ON (green)

FE Critical Device Permits A and B ON

*Remove one switch actuator*

FE Shutters A and B closed (red)

FOE Interlocked OFF

FE Shutter Permit OFF

FOE Door Switch Sum OFF

FE Critical Device Permits A and B OFF

*Replace switch actuator and reset fault*

Remove actuators and close door

**A17 FOE Downstream Right Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

**A1      A2      B1      B2      Reed**

*Search hutch*

*Open FE Shutters from keypad*

FE Shutters A and B open (green)

FOE Interlocked A and B ON (green)

FE Shutter Permit A and B ON (green)

FOE Door Switch Sum A and B ON (green)

FE Critical Device Permits A and B ON

*Remove one switch actuator*

FE Shutters A and B closed (red)

FOE Interlocked OFF

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

FE Shutter Permit OFF \_\_\_\_\_

FOE Door Switch Sum OFF \_\_\_\_\_

FE Critical Device Permits A and B OFF \_\_\_\_\_

*Replace switch actuator and reset fault* \_\_\_\_\_

Remove actuators and close door \_\_\_\_\_

**A18 FOE Downstream Left Door Switches**

Place actuators on the door switches and Maglock. \_\_\_\_\_

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

**A1      A2      B1      B2      Reed**

*Search hutch* \_\_\_\_\_

*Open FE Shutters from keypad* \_\_\_\_\_

FE Shutters A and B open (**green**) \_\_\_\_\_

FOE Interlocked A and B ON (**green**) \_\_\_\_\_

FE Shutter Permit A and B ON (**green**) \_\_\_\_\_

FOE Door Switch Sum A and B ON (**green**) \_\_\_\_\_

FE Critical Device Permits A and B ON \_\_\_\_\_

*Remove one switch actuator* \_\_\_\_\_

FE Shutters A and B closed (**red**) \_\_\_\_\_

FOE Interlocked OFF \_\_\_\_\_

FE Shutter Permit OFF \_\_\_\_\_

FOE Door Switch Sum OFF \_\_\_\_\_

FE Critical Device Permits A and B OFF \_\_\_\_\_

*Replace switch actuator and reset fault* \_\_\_\_\_

Remove actuators and close door \_\_\_\_\_

**A19 B Hutch Right Door Switches**

Place actuators on the door switches and Maglock. \_\_\_\_\_

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE and LIS1 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
LIS1 Shutter A and B open (green)	_____	_____	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS1 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
B Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
LIS1 Shutter A and B closed (red)	_____	_____	_____	_____	_____
B Interlocked OFF	_____	_____	_____	_____	_____
LIS1 Shutter Permit OFF	_____	_____	_____	_____	_____
B Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove actuators and close door	_____	_____	_____	_____	_____
<b>A20 C Hutch Right Door Switches</b>					
Place actuators on the door switches and Maglock.					_____
Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).					
Beam stop is closed, D hutch not secure	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
C Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

L1S3 Shutter A and B closed ( <b>red</b> )	_____	_____	_____	_____	_____
C Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
C Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove actuators and close door					_____

A21 **C Hutch Left Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

Beam stop is closed, D hutch not secure **A1** **A2** **B1** **B2** **Reed**

*Search hutch* \_\_\_\_\_

*Open FE, L1S1 and L1S3 Shutters from keypad* \_\_\_\_\_

FE Shutters A and B open (**green**) \_\_\_\_\_

L1S3 Shutter A and B open (**green**) \_\_\_\_\_

C Interlocked A and B ON (**green**) \_\_\_\_\_

L1S3 Shutter Permit A and B ON (**green**) \_\_\_\_\_

C Door Switch Sum A and B ON (**green**) \_\_\_\_\_

FE Critical Device Permits A and B ON \_\_\_\_\_

*Remove one switch actuator* \_\_\_\_\_

L1S3 Shutter A and B closed (**red**) \_\_\_\_\_

C Interlocked OFF \_\_\_\_\_

L1S3 Shutter Permit OFF \_\_\_\_\_

C Door Switch Sum Permit OFF \_\_\_\_\_

FE Critical Device Permits A and B OFF \_\_\_\_\_

*Replace switch actuator and reset fault* \_\_\_\_\_

Remove actuators and close door \_\_\_\_\_

A22 **Beam Stop**

Place actuators on the beam stop switches and latch.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	<u>A1</u>	<u>B1</u>	<u>Latch</u>
<i>Search FOE, B and C hutches; D hutch not secured</i>	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____
Beam Stop indicates Open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____
<i>Remove one actuator</i>	_____	_____	_____
Beam Stop Does Not indicate Open	_____	_____	_____
LIS3 Shutter A and B closed (red)	_____	_____	_____
LIS3 Shutter Permit OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove actuators and close beam stop			_____

**A23 D Hutch Front Right Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
Open beam stop, C hutch secure	_____	_____	_____	_____	_____
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
D Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
D Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

L1S3 Shutter A and B closed ( <b>red</b> )	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
D Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____

*Replace switch actuator and reset fault*

Remove actuators and close door

**A24 D Hutch Front Left Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

Open beam stop, C hutch secure	<u><b>A1</b></u>	<u><b>A2</b></u>	<u><b>B1</b></u>	<u><b>B2</b></u>	<u><b>Reed</b></u>
--------------------------------	------------------	------------------	------------------	------------------	--------------------

*Search hutch*

*Open FE, LIS1 and LIS3 Shutters from keypad*

FE Shutters A and B open ( <b>green</b> )	_____	_____	_____	_____	_____
L1S3 Shutter A and B open ( <b>green</b> )	_____	_____	_____	_____	_____
D Interlocked A and B ON ( <b>green</b> )	_____	_____	_____	_____	_____
L1S3 Shutter Permit A and B ON ( <b>green</b> )	_____	_____	_____	_____	_____
D Door Switch Sum A and B ON ( <b>green</b> )	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____

*Remove one switch actuator*

L1S3 Shutter A and B closed ( <b>red</b> )	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
D Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____

*Replace switch actuator and reset fault*

Remove actuators and close door

**A25 D Hutch Rear Right Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
Open beam stop, C hutch secure					
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
D Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
D Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____
LIS3 Shutter A and B closed (red)	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
LIS3 Shutter Permit OFF	_____	_____	_____	_____	_____
D Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove actuators and close door					_____

A26 **D Hutch Rear Left Door Switches**

Place actuators on the door switches and Maglock.

Check the corresponding permits for each switch tested (e.g., A Permit for switch A1).

	<u>A1</u>	<u>A2</u>	<u>B1</u>	<u>B2</u>	<u>Reed</u>
Open beam stop, C hutch secure					
<i>Search hutch</i>	_____	_____	_____	_____	_____
<i>Open FE, LIS1 and LIS3 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
LIS3 Shutter A and B open (green)	_____	_____	_____	_____	_____
D Interlocked A and B ON (green)	_____	_____	_____	_____	_____
LIS3 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
D Door Switch Sum A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____	_____	_____

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

L1S3 Shutter A and B closed (red)	_____	_____	_____	_____	_____
D Interlocked OFF	_____	_____	_____	_____	_____
L1S3 Shutter Permit OFF	_____	_____	_____	_____	_____
D Door Switch Sum Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____	_____	_____
Remove actuators and close door					_____

A27 **Magnetic Lock Test (FOE)**

Connect the FOE test box (Attachment B Figure B4) to the PPS cabinet (Attachment B Figure B7). Use the box to turn ON the Maglocks (set switches to "Normal").

Repeat steps for each door: Upstream Right (USR), Upstream Left (USL), Downstream Right (DSR) and Downstream Left (DSL).

	<u>USR</u>	<u>USL</u>	<u>DSR</u>	<u>DSL</u>
<i>Search hutch</i>	_____	_____	_____	_____
FOE Interlocked A and B ON (green)	_____	_____	_____	_____
FE Shutter Permit A and B ON (green)	_____	_____	_____	_____
Door Maglock A and B ON (green)	_____	_____	_____	_____
<i>Open FE Shutters</i>	_____	_____	_____	_____
FE Shutters open (green)	_____	_____	_____	_____
<i>Using FOE test box, turn OFF Maglock</i>	_____	_____	_____	_____
Door Maglock A OFF	_____	_____	_____	_____
FOE Shutters closed (red)	_____	_____	_____	_____
FOE Interlocked A OFF	_____	_____	_____	_____
FE Shutter Permit A OFF	_____	_____	_____	_____
<i>Turn On Maglock and reset fault</i>	_____	_____	_____	_____
<i>Search hutch</i>	_____	_____	_____	_____
<i>Using FE Shutter test fixture, Open FE Shutters</i>	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____
<i>Using FOE test box, turn OFF Maglock</i>	_____	_____	_____	_____
<i>Within 3 seconds: FE Critical Devices Permits A Chain OFF</i>	_____	_____	_____	_____
Reset fault	_____	_____	_____	_____
<i>Disconnect FOE test box</i>				_____

A28 **Magnetic Lock Test (B Hutch)**

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

Connect the FOE test box (Attachment B Figure B4) to the PPS cabinet (Attachment B Figure B7). Use the box to turn ON the Maglocks (set switches to "Normal").

Complete steps for Right (R) door

**R**

*Search hutch*

B Interlocked A and B ON (green)

L1S1 Shutter Permit A and B ON (green)

Door Maglock A and B ON (green)

*Open FE and LIS1 Shutters*

Shutters open (green)

*Using FOE test box, turn OFF Maglock*

Door Maglock A OFF

Shutters closed (red)

B Interlocked A OFF

L1S1 Shutter Permit A OFF

*Turn On Maglock and reset fault*

*Search hutch*

*Using FE Shutter test fixture, Open FE Shutters*

FE Critical Device Permits A and B ON

*Using FOE test box, turn OFF Maglock*

*Within 3 seconds: FE Critical Devices Permits A Chain OFF*

*Disconnect FOE test box and reset fault*

**A29 Magnetic Lock Test (C Hutch)**

Connect the FOE test box (Attachment B Figure B4) to the PPS cabinet (Attachment B Figure B7). Use the box to turn ON the Maglocks (set switches to "Normal").

Repeat steps for each door: Right (R), Left (L)

**R**

**L**

*Search hutch*

C Interlocked A and B ON (green)

L1S3 Shutter Permit A and B ON (green)

Door Maglock A and B ON (green)

*Open FE, LIS1 and LIS3 Shutters*

Shutters open (green)

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Using FOE test box, turn OFF Maglock*

Door Maglock A OFF

Shutters Closed (**red**)

C Interlocked A OFF

L1S3 Shutter Permit A OFF

*Turn On Maglock and reset fault*

*Search hutch*

*Using FE Shutter test fixture, Open FE Shutters*

FE Critical Device Permits A and B ON

*Using FOE test box, turn OFF Maglock*

*Within 3 seconds:*

FE Critical Devices Permits A Chain OFF

Reset fault

Disconnect FOE test box and rese

**A30 Magnetic Lock Test (D Hutch)**

Connect the FOE test box (Attachment B Figure B4) to the PPS cabinet (Attachment B Figure B7). Use the box to turn ON the Maglocks (set switches to "Normal").

Repeat steps for each door: Front Right (FR), Front Left (FL), Rear Right (RR), Rear Left (RL)

Open beam stop

**FR**      **FL**      **RR**      **RL**

*Search hutch*

D Interlocked A and B ON (**green**)

L1S3 Shutter Permit A and B ON (**green**)

Door Maglock A and B ON (**green**)

*Open FE, LIS1 and LIS3 Shutters*

Shutters open (**green**)

*Using FOE test box, turn OFF Maglock*

Door Maglock A OFF

Shutters Closed (**red**)

D Interlocked A OFF

L1S3 Shutter Permit A OFF

*Turn On Maglock and reset fault*

*Search hutch*

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Using Shutter test fixture, Open FE Shutters*

FE Critical Device Permits A and B ON

*Using FOE test box, turn OFF Maglock*

*Within 3 seconds:*

FE Critical Devices Permits A Chain OFF

Rest fault

Disconnect FOE test box

_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____


**A31 Water Interlock**

Water flow meters are located on top of the hutch (Figure 1).



**Figure 1: Water Meters**

The PPS Water Safety Test Amplifiers (STA) are located in the cabinet to the upper right of the meters on top of the hutch (Figure 2).



**Figure 2: PPS Water STAs**

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

Record the pretest water flows for the PPS meters in GPM.

Meter Reading	Meter Reading	Current STA A	Current STA B
A1= _____	B1= _____	A STA1= _____	B STA1= _____
A2= _____	B2= _____	A STA2= _____	B STA2= _____
A3 For future Use	B3 For future Use		

The current programmed trip settings for the amplifiers are in column 1. The STA readouts for each tested A and B chain STAs will be recorded in columns 3 and 4. These recordings should be within 15% of the programmed trip point (column 2).

Trip Points	Trip Points (- 15 %)	Recorded A Trip	Recorded B Trip
PPS 1: 1.5 GPM	1.3 GPM	A STA1= _____	B STA1= _____
PPS 2: 1.5 GPM	1.3 GPM	A STA2= _____	B STA2= _____
PPS 3: TBD			

Repeat each step for all water flow meters	<u>PPS1</u>	<u>PPS2</u>
<i>Open FE Shutters</i>	_____	_____
FE Shutters A and B open ( <b>green</b> )	_____	_____
Water Permits A and B ON ( <b>green</b> ), HMI	_____	_____
FE Shutter Permits A and B ON ( <b>green</b> ), HMI	_____	_____
<i>Using the valve, lower water flow to trip point</i>	_____	_____
FE Shutters A and B closed ( <b>red</b> )	_____	_____
In 5 seconds: FE Shutter Permits A and B OFF, HMI	_____	_____
Water Permits A and B OFF, HMI	_____	_____
Recorded STA A and B levels above; within 15%	_____	_____
<i>Return water flow to pretest values</i>	_____	_____
Water Permits A and B remain OFF, HMI	_____	_____
<i>Reset fault at PPS cabinet</i>	_____	_____
Water Permits ON ( <b>green</b> ), HMI	_____	_____
FE Shutter Permits A and B ON ( <b>green</b> ), HMI	_____	_____

A32 **Water Safety Test Amplifier Faults**

Repeat each step for all water flow meters

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	<u>PPS1</u>	<u>PPS2</u>
<i>Open FE Shutters with keypad</i>	_____	_____
FE Shutters A and B open ( <b>green</b> )	_____	_____
Water Permits A and B ON ( <b>green</b> ), HMI	_____	_____
FE Shutter Permits A and B ON ( <b>green</b> ), HMI	_____	_____
<i>Press A chain fault/reset button</i>	_____	_____
FE Shutters A and B closed ( <b>red</b> )	_____	_____
Water Permit A OFF, HMI	_____	_____
In 5 seconds: FE Shutter Permit A OFF, HMI	_____	_____
<i>Reset fault</i>	_____	_____
<i>Open FE Shutters with keypad</i>	_____	_____
FE Shutters A and B open ( <b>green</b> )	_____	_____
Water Permits A and B ON ( <b>green</b> ), HMI	_____	_____
FE Shutter Permits A and B ON ( <b>green</b> ), HMI	_____	_____
<i>Press B chain fault/reset button</i>	_____	_____
FE Shutters A and B closed ( <b>red</b> )	_____	_____
Water Permit B OFF, HMI	_____	_____
In 5 seconds: FE Shutter Permit B OFF, HMI	_____	_____
<i>Reset fault</i>	_____	_____

A33 **PPS Aperture**

The PPS Aperture Transmitter meters are located inside the FOE (Figure 3). The STAs are located in the PPS cabinet outside of the FOE (Figure 4).



**Figure 3:** PPS Aperture Transmitters



**Figure 4:** PPS Aperture STAs

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

Record the Transmitter meter readings (absolute pressure):

Meter Reading	Meter Reading	Current STA A	Current STA B
A1= _____	B1= _____	A STA1= _____	B STA1= _____

Qualified Beamline Staff will adjust the valve to lower the absolute pressure (trip point at 18 psia).

*Open FE Shutters*

FE Shutters A and B open (**green**) \_\_\_\_\_

Aperture Low Press. A and B ON (**green**), HMI \_\_\_\_\_

FE Critical Device Permits A and B ON (**green**), HMI \_\_\_\_\_

*Using the valve, lower pressure to below trip point at 18 psia*

Both A and B chains trip within 5% of 18 psia (>17.1) **A** \_\_\_\_ **B** \_\_\_\_

FE Shutters A and B closed (**red**) \_\_\_\_\_

FE Critical Device Permits A and B OFF, HMI \_\_\_\_\_

Aperture Low Press. A and B OFF, HMI \_\_\_\_\_

*Qualified Beamline Staff return pressure to pretest values*

Aperture Low Press. A and B ON (**green**), HMI \_\_\_\_\_

*Reset fault at I/O Box*

FE Critical Device Permits A and B ON (**green**), HMI \_\_\_\_\_

**A34 PPS Aperture (Module Fault)**

Repeat for A and B chain STAs **A1** **B1**

*Open FE Shutters* \_\_\_\_\_

FE Shutters A and B open (**green**) \_\_\_\_\_

Aperture Module Fault A and B ON (**green**), HMI \_\_\_\_\_

FE Critical Device Permits A and B ON (**green**), HMI \_\_\_\_\_

*Generate a trip amplifier fault* \_\_\_\_\_

FE Shutters A and B closed (**red**) \_\_\_\_\_

FE Critical Device Permits A and B OFF, HMI \_\_\_\_\_

Aperture Module Fault OFF (**red**), HMI \_\_\_\_\_

*Return trip amplifier to operating condition* \_\_\_\_\_

Aperture Module Fault A and B ON (**green**), HMI \_\_\_\_\_

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Reset fault at I/O box*

FE Critical Device Permits A and B ON (**green**), HMI

\_\_\_\_\_

\_\_\_\_\_

**A35 Observe Beamline Photon Shutter Operation**

**L1S1   L1S3**

*Close Beamline Photon Shutter*

Shutter indicates closed A and B (**red**), HMI

\_\_\_\_\_

\_\_\_\_\_

*Open Beamline Photon Shutter*

Shutter opens smoothly without hesitation

\_\_\_\_\_

\_\_\_\_\_

Shutter indicates open A and B (**green**), HMI

\_\_\_\_\_

\_\_\_\_\_

*Close Beamline Photon Shutter*

\_\_\_\_\_

**A36 Observe FE Safety Shutter(s) Operation**

With Maintenance Door open, connect FE Shutter test fixture (Attachment B Figure B5).

Shutters are in the closed (down) position

\_\_\_\_\_

FE Shutter Closed A and B (**red**), HMI

\_\_\_\_\_

\_\_\_\_\_

*Turn the "Air" switch ON*

\_\_\_\_\_

*Open FE Photon Shutter and SSs A and B*

Shutters open freely without hesitation

\_\_\_\_\_

Shutters are in the open (up) position

\_\_\_\_\_

FE Shutter Open A and B (**green**), HMI

\_\_\_\_\_

\_\_\_\_\_

*Actuate Shutters closed*

FE Shutter Closed A and B (**red**), HMI

\_\_\_\_\_

**A37 FE Safety Shutters can only be Closed if FE Photon Shutter is Closed**

*Search hutch*

FOE Interlocked A and B ON (**green**), HMI

\_\_\_\_\_

FE Critical Devices Permits A and B ON (**green**), HMI

\_\_\_\_\_

*Open FE SSA*

SSA Open

\_\_\_\_\_

*Open FE Photon Shutter*

FE Critical Devices Permits A and B OFF, HMI

\_\_\_\_\_

*Close Shutters*

\_\_\_\_\_

*Reset fault*

FE Critical Devices Permits A and B ON (**green**), HMI

\_\_\_\_\_

*Open FE SSB*

SSB Open

\_\_\_\_\_

*Open FE Photon Shutter*

FE Critical Devices Permits A and B OFF, HMI

\_\_\_\_\_

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Close shutters* \_\_\_\_\_

*Reset fault* FE Critical Devices Permits A and B ON (green), HMI \_\_\_\_\_

**A38 Beamline Enable Key (Opening Shutter Without Key Trips SR RF and Dipole PS)**

*Remove beamline enable key* Beamline Online A and B OFF \_\_\_\_\_

*Search FOE* FOE Interlocked A and B ON (green), HMI \_\_\_\_\_

FE Critical Devices Permits A and B ON (green), HMI \_\_\_\_\_

*Using FE Shutter test fixture, Open FE Shutters* FE Critical Devices Permits A and B OFF \_\_\_\_\_

*Replace beamline enable key and reset faults* Beamline Online A and B ON (green) \_\_\_\_\_

**Live Testing**

**A39 Reach Back FOE Door Switches**

*Secure P1 through P5* SR Secure, A and B chain, SR HMI \_\_\_\_\_

*Place actuators on FOE hutch downstream left door switches and Maglock* \_\_\_\_\_

*Search hutch* FOE Interlocked A and B ON (green), HMI \_\_\_\_\_

FE Critical Devices Permits A and B ON (green), HMI \_\_\_\_\_

*Check Control Room SR HMI (MCR beamline 1)* FE Critical Device Permit A and B ON (green) SR HMI \_\_\_\_\_

*Check I/O Box 4 Beamline Enable Panel* FE Critical Devices Permits A and B LEDs ON \_\_\_\_\_

*Check I/O Box 28 Beamline Enable Panel* FE Critical Device Permit Sum A and B LEDs ON \_\_\_\_\_

FE Shutters Closed A and B LEDs ON \_\_\_\_\_

*Check Dipole PS (positive) Beamline Interface* A and B Permits ON, Dipole PS Pos. Interface \_\_\_\_\_

*Check Dipole PS (negative) Beamline Interface* A and B Permits ON, Dipole PS Neg. Interface \_\_\_\_\_

*Check SR RF System C HVPS Beamline Interface* A and B Permits ON, SR RF System C HVPS Interface \_\_\_\_\_

*Check SR RF System D HVPS Beamline Interface* A and B Permits ON, SR RF System D HVPS Interface \_\_\_\_\_

*Operator enables SR Dipole PS* SR Dipole PS is ON \_\_\_\_\_

*Operator enables SR RF System C HVPS* SR RF HVPS C is ON \_\_\_\_\_

*Operator enables SR RF System D HVPS* SR RF HVPS D is ON \_\_\_\_\_

*Using FE Shutter test fixture, open the FE Shutters (SSA, SSB and Photon)* \_\_\_\_\_

FE Shutters Open \_\_\_\_\_

*Remove an "A chain" door switch actuator from beamline hutch door* \_\_\_\_\_

FOE Interlocked OFF A, HMI \_\_\_\_\_

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

	FE Critical Devices Permits A chain OFF, HMI	_____
<i>Check I/O Box 4 Beamline Enable Panel</i>	FE Critical Devices Permit A LED OFF	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A LED OFF	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A ( <b>red</b> ), SR HMI	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A Permits OFF, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A Permits OFF, SR RF System D HVPS Interface	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A Permits OFF, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A Permits OFF, Dipole PS Neg. Interface	_____
	SR RF System C HVPS is OFF	_____
	SR RF System D HVPS is OFF	_____
	SR Dipole PS is OFF	_____
<i>Close FE Shutter with test fixtures</i>	Shutters closed	_____
Replace A chain door switch holder and reset fault(s)		_____
<i>Search hutch</i>		_____
	FOE Interlocked A and B ON ( <b>green</b> ), HMI	_____
	FE Critical Devices Permits A and B ON ( <b>green</b> ), HMI	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A and B ON ( <b>green</b> ), SR HMI	_____
<i>Check I/O Box 4 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LEDs ON	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Shutters Closed A and B LEDs ON	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits ON, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits ON, Dipole PS Neg. Interface	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits ON, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits ON, SR RF System D HVPS Interface	_____
<i>Operator enables SR Dipole PS</i>	SR Dipole PS is ON	_____
<i>Operator enables SR RF System C HVPS</i>	SR RF System C HVPS is ON	_____
<i>Operator enables SR RF System D HVPS</i>	SR RF System D HVPS is ON	_____
<i>Using FE Shutter test fixture, open the FE Shutters (SSA, SSB and Photon)</i>		_____
	FE Shutters Open	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

Remove “ <b>B chain</b> ” switch actuator	FOE Interlocked B OFF, HMI	_____
	FE Critical Devices Permits B OFF, HMI	_____
<i>Check I/O Box 4 Beamline Enable Panel</i>	FE Critical Devices Permit B LED OFF	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permits B OFF ( <b>red</b> ), SR HMI	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum B LED OFF	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	B Permits OFF, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	B Permits OFF, SR RF System D HVPS Interface	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	B Permits OFF, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	B Permits OFF, Dipole PS Neg. Interface	_____
	SR Dipole is OFF	_____
	SR RF System C HVPS is OFF	_____
	SR RF System D HVPS is OFF	_____
<i>Close FE Shutters with test fixture</i>		_____
<i>Remove beamline hutch switch holders and Maglock actuator</i>		_____
<b>A40</b> <b>Water Interlock (Live)</b>		
<i>Search FOE</i>	FOE Interlocked A and B ON ( <b>green</b> ), HMI	_____
	FE Shutter Permits A and B ON ( <b>green</b> ), HMI	_____
	FE Critical Devices Permits A and B ON ( <b>green</b> ), HMI	_____
<i>Check I/O Box 4 Beamline Enable Panel</i>	FE Critical Devices Permits A and B LEDs ON	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LEDs ON	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A and B ON ( <b>green</b> ), SR HMI	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits ON, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits ON, Dipole PS Neg. Interface	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits ON, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits ON, SR RF System D HVPS Interface	_____
<i>Operator enables SR Dipole PS</i>	SR Dipole PS is ON	_____
<i>Operator enables SR RF System C HVPS</i>	SR RF System C HVPS is ON	_____
<i>Operator enables SR RF System D HVPS</i>	SR RF System D HVPS is ON	_____

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

*Using FE Shutter test fixture, turn on air and open Photon then SSs*

FE Shutters indicate Open (**green**), HMI

*Using water trip points in Step A31, lower flow to one meter*

Water Permits A and B OFF, HMI

FE Shutter Permits A and B OFF, HMI

Within 3 seconds

FE Critical Devices Permits A and B OFF, HMI

*Check I/O Box 4 Beamline Enable Panel*

FE Critical Devices Permit A and B OFF

*Check I/O Box 28 Beamline Enable Panel*

FE Critical Device Permit Sum A and B LED OFF

*Check Control Room SR HMI (MCR beamline 1)*

FE Critical Device Permit A and B OFF, SR HMI

*Check SR RF System C HVPS Beamline Interface*

A and B Permits OFF, SR RF System C HVPS Interface

*Check SR RF System D HVPS Beamline Interface*

A and B Permits OFF, SR RF System D HVPS Interface

*Check Dipole PS (positive) Beamline Interface*

A and B Permits OFF, Dipole PS Pos. Interface

*Check Dipole PS (negative) Beamline Interface*

A and B Permits OFF, Dipole PS Neg. Interface

SR RF System C HVPS is OFF

SR RF System D HVPS is OFF

SR Dipole PS is OFF

*Close FE Shutters with test fixture*

Shutters closed

*Return water flow to recorded level*

*Reset fault(s)*

**A41 Observe All Shutters Closed Sum**

*Check I/O Box 28 Beamline Enable Panel*

FE Shutters closed A chain light ON

FE Shutters closed B chain light ON

*Using FE Shutter test fixture open both FE SSs and then Photon Shutter*

FE Shutters open (**green**), HMI

*Check I/O Box 28 Beamline Enable Panel*

FE Shutters closed A chain light OFF

FE Shutters closed B chain light OFF

*Close FE Shutters and remove test device*

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

A42 **FOE Area Radiation Monitor**

**Refer to PS-C-ASD-PRC-008, NSLS-II Area Radiation Monitor PPS Test and complete Attachment D, NSLS-II Beamline (FOE) Area Radiation Monitor Checklist.**

FRM 4-ID Test Checklist Completed \_\_\_\_\_

A43 **Test Completion**

Inspect all hutch doors and labyrinths to ensure all PPS switch and Maglock actuators have been removed \_\_\_\_\_

Return Beamline enable key and Beamline PPS reset key to the Control Room \_\_\_\_\_

Remove muffler from beam imminent sounder \_\_\_\_\_

Ensure PPS cabinets are secure and locked; challenge locks \_\_\_\_\_

Remove all LOTO \_\_\_\_\_

Inform Lead Operator that testing is complete \_\_\_\_\_

**- END ATTACHMENT A -**

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical

## Attachment B - NSLS-II 4-ID Beamline PPS Equipment Photos



**Figure B1:** NSLS-II Beamline Enable Panel (Mounted on Mezzanine I/O Box)



**Figure B2:** FE Safety Shutters B and A

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical




**Figure B3: FE Photon Shutter**



**Figure B4: FOE Test Box**

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical




**Figure B5:** FE Shutter Test Fixture



**Figure B6:** FE Shutter Junction Boxes (inside SR)

The only official copy of this document is the one online in the SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's version history log (p. ii) with that of the online version.

National Synchrotron Light Source II, Brookhaven National Laboratory			
Doc No. PS-C-XFD-PRC-057	Author: T. McDonald	Effective Date: 06 May 2016 Review Frequency: 3 yrs	Version 1
Title: Beamline 4-ID Radiological Interlock Test			Technical



**Figure B7:** FOE Test Box Connection inside PPS Cabinet

**-END-**