

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 1 of 31

NSLS-II Beamline 12-ID Radiological Interlock Test Checklist

Test Reason:	Test Result: <input type="checkbox"/> Passed <input type="checkbox"/> Failed		
	Test Type:	<input type="checkbox"/> Pre-Certification	<input type="checkbox"/> Certification <input type="checkbox"/> Partial
Test Date:	Start Time:	Finish Time:	
Tester 1:	Assistant 1:		
Tester 2:	Assistant 2:		
Tester 1 Signature:	Tester 2 Signature:		
*Reviewer 1:	Reviewer 1 Signature:		
Reviewer 2:	Reviewer 2 Signature:		
** Safety Signature 12-ID (Beamline HMI)	Previous 12-ID SS#	Date: / /	
A Chain: B Chain:	A Chain:	B Chain:	
** Safety Signature Pentant 4 Beamline (SR HMI)	Previous Pentant 4 SS#	Date: / /	
A Chain: B Chain:	A Chain:	B Chain:	

* A review by an Accelerator Safety Systems Engineer and a designated specialist (Reviewer 2) is only required upon a Test failure.

**If Current Safety Signature number (found in top left corner on HMI) is different from previous number, contact the Accelerator Safety Systems Cognizant Engineer.

PREPARATION:

I. All hutch door switches have been evaluated by NSLS-II Engineering for proper positioning	
II. Inform Control Room Lead Operator that testing will be done	
III. Obtain Beamline enable and PPS reset keys from Control Room	
IV. Verify that beamline vacuum and water interlocks are satisfied	
V. Place muffler on beam imminent sounder	
VI. Request Lead Operator enable Master shutters	

A1 **Verify System Lockouts**

Gun HVPS Enable Switch _____

Linac modulator line cords (3) OR Booster Dipole F PS 480 V _____

Booster RF HVPS 480 V OR Booster low level RF drive termination _____

SR System C low level RF drive termination OR SR System C RF output connection to cavity _____

SR System D low level RF drive termination OR SR System D RF output connection to cavity _____

A2 **Verify Search and Time Beam Imminent Alarm**

Repeat steps for each 12-ID Hutch

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 2 of 31

	<u>A</u>	<u>B</u>	<u>C</u>
Verify that search path is free from obstacles and line of sight is clear in search mirrors in accordance with PS-C-XFD-PRC-010, <i>Beamline Enclosure Search and Secure and Breaking Security Procedure</i>	_____	_____	_____
<i>Close all hutch secondary doors</i>	_____	_____	_____
“Entry Permitted” signs ON (2 signs on A and C)	_____	_____	_____
<i>Using the keypad, lock the closed doors</i>	_____	_____	_____
<i>Press SB1</i>	_____	_____	_____
SB1 illuminates	_____	_____	_____
Search sounder sounds	_____	_____	_____
Search yellow beacon flashing	_____	_____	_____
<i>Press SB2</i>	_____	_____	_____
SB2 illuminates	_____	_____	_____
<i>In the C hutch Press SB3</i>	_____	_____	_____
SB3 Illuminate	_____	_____	_____
<i>Exit hutch and close main door</i>	_____	_____	_____
<i>Press SBE and begin timing</i>	_____	_____	_____
Beam imminent alarm sounds for 30 seconds	_____	_____	_____
After warning, (FOE, B, C,) Interlocked A and B ON (green), HMI	_____	_____	_____
“Interlocked” signs ON (2 signs on A and C)	_____	_____	_____
Maglock A and B ON (green), all doors, HMI	_____	_____	_____
<i>Press the SBE/Access Button</i>	_____	_____	_____
“Interlocked” signs OFF, “Entry Permitted” signs are ON	_____	_____	_____
FOE, B, C Interlocked A and B OFF, HMI	_____	_____	_____
Maglock A OFF (may require opening Maglock on key pad)	_____	_____	_____
<i>Open door</i>	_____	_____	_____
Door opens, Maglock B OFF	_____	_____	_____

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 3 of 31

A3 **Out of Sequence Search**

Repeat steps for each 12-ID hutch	<u>A</u>	<u>B</u>	<u>C</u>
<i>Press SB2</i>	_____	_____	_____
SB2 does not illuminate	_____	_____	_____
<i>Press SB1</i>	_____	_____	_____
SB1 illuminates	_____	_____	_____
<i>In the C hutch Press SB3</i>			_____
SB3 does not illuminate			_____
<i>Close hutch door and press SBE</i>	_____	_____	_____
Hutch does NOT secure	_____	_____	_____

A4 **Search Timeout**

Repeat steps for each 12-ID hutch	<u>A</u>	<u>B</u>	<u>C</u>
<i>Press first search button and begin timing</i>	_____	_____	_____
<i>Complete search without pressing Final Search button</i>	_____	_____	_____
Search sounders off in 2 minutes	_____	_____	_____
<i>Press Final Search button</i>	_____	_____	_____
Search does not complete	_____	_____	_____

A5 **Shutter Enable**

Place actuators on FOE door switches and attach Maglock devices		_____
	Beamline Online A and B OFF	_____
Enable beamline with key and perform a reset	Beamline Online A and B ON (green)	_____
Search the FOE	FE Shutter Permits A and B ON <i>after</i> Beam Imminent Warning	_____
Open FE Shutters	FE Shutters A and B indicate open (green)	_____
	2 "Beam On" signs are ON	_____
Close FE Shutters	FE Shutters A and B indicate closed (red)	_____

A6 **Emergency Stops (ES) FOE (A Hutch)**

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 4 of 31

	<u>ES1</u>	<u>ES2</u>	<u>ES3</u>
For each ES search FOE hutch			
<i>Open FE Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
FOE Interlocked A and B ON (green)	_____	_____	_____
FE Shutter Permit A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
Upstream Right Maglock A ON (green)	_____	_____	_____
Upstream Left Maglock A ON (green)	_____	_____	_____
Downstream Right Maglock A ON (green)	_____	_____	_____
Downstream Left Maglock A ON (green)	_____	_____	_____
<i>Press ES</i>	_____	_____	_____
FE Shutters A and B closed (red)	_____	_____	_____
FOE Interlocked A and B OFF	_____	_____	_____
FE Shutter Permit A and B OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
Upstream Right Maglock A OFF	_____	_____	_____
Upstream Left Maglock A OFF	_____	_____	_____
Downstream Right Maglock A OFF	_____	_____	_____
Downstream Left Maglock A OFF	_____	_____	_____
<i>Pull out ES</i>	_____	_____	_____
ES Sum Latch OFF	_____	_____	_____
<i>Reset fault</i>	_____	_____	_____
ES Sum Latch ON (green)	_____	_____	_____

A7 Emergency Stops (ES) B Hutch

Mode 1: Beam into ESEE B only- Moveable Backstop and covers in place

	<u>ES1</u>	<u>ES2</u>	<u>ES3</u>
For each ES search hutch			
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II				
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist			
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 5 of 31	

Front Maglock A and B ON (green) _____

Press ES

FE Shutters A and B closed (red) _____

L2S2 Shutter A and B closed (red) _____

B Interlocked A and B OFF _____

L2S2 Shutter Permit A and B OFF _____

FE Critical Device Permits A and B OFF _____

Front Maglock A OFF _____

Pull out ES

ES Sum Latch OFF _____

Reset fault

ES Sum Latch ON (green) _____

A8 Emergency Stops (ES) C Hutch

Mode 2: Beam into ESEE C only- Moveable Beam Pipe and covers in place

For each ES search hutch.

ES1 ES2 ES3 ES4 ES5

Open FE and L2S2 Shutters from keypad

FE Shutters A and B open (green) _____

L2S2 Shutter A and B open (green) _____

C Interlocked A and B ON (green) _____

L2S2 Shutter Permit A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Right Maglock A and B ON (green) _____

Left Maglock A and B ON (green) _____

Press ES

FE Shutters A and B closed (red) _____

L2S2 Shutter A and B closed (red) _____

C Interlocked A and B OFF _____

L2S2 Shutter Permit A and B OFF _____

FE Critical Device Permits A and B OFF _____

Right Maglock A OFF _____

Left Maglock A OFF _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 6 of 31

<i>Pull out ES</i>	_____	_____	_____	_____	_____
ES Sum Latch OFF	_____	_____	_____	_____	_____
<i>Reset fault</i>	_____	_____	_____	_____	_____
ES Sum Latch ON (green)	_____	_____	_____	_____	_____

A9 Hutch B Labyrinth 1 Switches and Latch

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. **Note:** B chain reed and push button switches must be cycled together for reset.

Mode 1: Beam into ESEE B only- Moveable Backstop and covers in place

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
Shutters A and B open (green)	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
Cable Lab 1 Switches/Latch A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____
B Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove labyrinth actuators and close labyrinth door			_____

A10 Hutch B Labyrinth 2 Switches and Latch

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. Note: B chain reed and push button switches must be cycled together for reset.

Mode 1: Beam into ESEE B only- Moveable Backstop and covers in place

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 7 of 31

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
Shutters A and B open (green)	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
Cable Lab 2 Switches/Latch A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
Cable Lab 2 Switch/Latch Permit OFF	_____	_____	_____
B Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____

A11 Hutch C Labyrinth 1 Switches and Latch

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. Note: B chain reed and push button switches must be cycled together for reset.

Mode 2: Beam into ESEE C only- Moveable Beam Pipe and covers in place

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
Cable Lab 1 Switches/Latch A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 8 of 31

C Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove labyrinth actuators and close labyrinth door			_____

A12 Hutch C Labyrinth 2 Switches and Latch

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. Note: B chain reed and push button switches must be cycled together for reset.

Mode 2: Beam into ESEE C only- Moveable Beam Pipe and covers in place

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
Cable Lab 2 Switches/Latch A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
Cable Lab 2 Switch/Latch Permit OFF	_____	_____	_____
C Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove labyrinth actuators and close labyrinth door			_____

A13 Hutch C Labyrinth 3 Switches and Latch

Place actuators on the labyrinth switches/latches and downstream left door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1). Latch trips on both A and B Permits. Note: B chain reed and push button switches must be cycled together for reset.

Mode 2: Beam into ESEE C only- Moveable Beam Pipe and covers in place

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 9 of 31

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
Shutters A and B open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
Cable Lab 1 Switches/Latch A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
Cable Lab 1 Switch/Latch Permit OFF	_____	_____	_____
C Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove labyrinth actuators and close labyrinth door	_____	_____	_____

A14 FOE Upstream Right Door Switches

Place actuators on the door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

	<u>A</u>	<u>B</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
FOE Interlocked A and B ON (green)	_____	_____	_____
FE Shutter Permit A and B ON (green)	_____	_____	_____
FOE Door Switch Sum A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
FE Shutters A and B closed (red)	_____	_____	_____
FOE Interlocked OFF	_____	_____	_____
FE Shutter Permit OFF	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 10 of 31

FOE Door Switch Sum OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

A15 FOE Upstream Left Door Switches

Place actuators on the door switches and Maglock. _____

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

A B Reed

Search hutch _____

Open FE Shutters from keypad _____

FE Shutters A and B open (green) _____

FOE Interlocked A and B ON (green) _____

FE Shutter Permit A and B ON (green) _____

FOE Door Switch Sum A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

FE Shutters A and B closed (red) _____

FOE Interlocked Permit OFF _____

FE Shutter Permit OFF _____

FOE Door Switch Sum OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

A16 FOE Downstream Right Door Switches

Place actuators on the door switches and Maglock. _____

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

A B Reed

Search hutch _____

Open FE Shutters from keypad _____

FE Shutters A and B open (green) _____

FOE Interlocked A and B ON (green) _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 11 of 31

FE Shutter Permit A and B ON (green) _____

FOE Door Switch Sum A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

FE Shutters A and B closed (red) _____

FOE Interlocked OFF _____

FE Shutter Permit OFF _____

FOE Door Switch Sum OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

A17 FOE Downstream Left Door Switches

Place actuators on the door switches and Maglock. _____

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

A B Reed

Search hutch _____

Open FE Shutters from keypad _____

FE Shutters A and B open (green) _____

FOE Interlocked A and B ON (green) _____

FE Shutter Permit A and B ON (green) _____

FOE Door Switch Sum A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

FE Shutters A and B closed (red) _____

FOE Interlocked OFF _____

FE Shutter Permit OFF _____

FOE Door Switch Sum OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 12 of 31

A18 B Hutch Right Door Switches

Place actuators on the door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

Mode 1: Beam into ESSE B, Backstop in place

	<u>A</u>	<u>B</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
B Door Switch Sum A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
B Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
Door Switch Sum Permit OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
Remove actuators and close door	_____	_____	_____

A19 B Hutch Left Door Switches

Place actuators on the door switches and Maglock.

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).

Mode 1: Beam into ESSE B, Backstop in place

	<u>A</u>	<u>B</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II				
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist			
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 13 of 31	

L2S2 Shutter Permit A and B ON (green) _____

B Door Switch Sum A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator

L2S2 Shutter A and B closed (red) _____

B Interlocked OFF _____

L2S2 Shutter Permit OFF _____

Door Switch Sum Permit OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault

Search hutch leaving actuator in place _____

A20 B1 Enclosure Switches and Kirk Key

Place actuators on the B1 inner enclosure door switches and place latch device on Kirk Key (KK) assembly. _____

Remove KK from door and cycle into SRU _____

Attempt to remove KK without pressing button _____

Key cannot be removed _____

Check the corresponding Permits for each switch tested (e.g., A Permit for switch A). KK drops both chains.

Mode 1: Beam into ESSE B, Backstop in place

Use FOE test box to “cheat” KK SRU (SRU light is ON with LS2S open) _____

	<u>Left Door</u>		<u>Right Door</u>		
	<u>A</u>	<u>B</u>	<u>A</u>	<u>B</u>	<u>KK</u>
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____	_____	_____
B Interlocked A and B ON (green)	_____	_____	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____	_____
<i>Remove one switch actuator/cycle KK out</i>	_____	_____	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____	_____	_____
B Interlocked OFF	_____	_____	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____	_____	_____
<i>Replace switch actuator/KK and reset fault</i>	_____	_____	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 14 of 31

Remove actuators and close B1 Doors _____

A21 Mode 1 Beam into B Backstop SW5

Place actuators on upstream (SW1) and downstream (SW2) covers. _____

Place actuators on Backstop switches (SW5) and latch _____

Search B1 enclosure and B hutch _____

A B Latch

Open FE and L2S2 Shutters from keypad _____

FE Shutters A and B open (**green**) _____

L2S2 Shutter A and B open (**green**) _____

L2S2 Shutter Permit A and B ON (**green**) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

L2S2 Shutter A and B closed (**red**) _____

L2S2 Shutter Permit OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

A22 Mode 1 Beam into B Upstream Cover SW1

A B Latch

Open FE and L2S2 Shutters from keypad _____

FE Shutters A and B open (**green**) _____

L2S2 Shutter A and B open (**green**) _____

L2S2 Shutter Permit A and B ON (**green**) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

L2S2 Shutter A and B closed (**red**) _____

L2S2 Shutter Permit OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 15 of 31

A23 Mode 1 Beam into B Downstream Cover SW2

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator</i>	_____	_____	_____
<i>Remove actuators from Backstop</i>			_____

A24 Mode 2 Beam into C Upstream Beam Pipe SW3

Search C hutch.			_____
Place actuators on Beam Pipe switches/latch (SW3 and SW4).			_____
	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____

A25 Mode 2 Beam into C Upstream Cover SW1

	<u>A</u>	<u>B</u>	<u>Latch</u>
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 16 of 31

	FE Critical Device Permits A and B ON	_____	_____	_____
	<i>Remove one switch actuator</i>	_____	_____	_____
	L2S2 Shutter A and B closed (red)	_____	_____	_____
	L2S2 Shutter Permit OFF	_____	_____	_____
	FE Critical Device Permits A and B OFF	_____	_____	_____
	<i>Replace switch actuator and reset fault</i>	_____	_____	_____
A26	Mode 2 Beam into C Downstream Beam Pipe SW4	<u>A</u>	<u>B</u>	<u>Latch</u>
	<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
	FE Shutters A and B open (green)	_____	_____	_____
	L2S2 Shutter A and B open (green)	_____	_____	_____
	L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
	FE Critical Device Permits A and B ON	_____	_____	_____
	<i>Remove one switch actuator</i>	_____	_____	_____
	L2S2 Shutter A and B closed (red)	_____	_____	_____
	L2S2 Shutter Permit OFF	_____	_____	_____
	FE Critical Device Permits A and B OFF	_____	_____	_____
	<i>Replace switch actuator and reset fault</i>	_____	_____	_____
A27	Mode 2 Beam into C Downstream Cover SW2	<u>A</u>	<u>B</u>	<u>Latch</u>
	<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
	FE Shutters A and B open (green)	_____	_____	_____
	L2S2 Shutter A and B open (green)	_____	_____	_____
	L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
	FE Critical Device Permits A and B ON	_____	_____	_____
	<i>Remove one switch actuator</i>	_____	_____	_____
	L2S2 Shutter A and B closed (red)	_____	_____	_____
	L2S2 Shutter Permit OFF	_____	_____	_____
	FE Critical Device Permits A and B OFF	_____	_____	_____
	<i>Replace switch actuator and reset fault</i>	_____	_____	_____
	<i>Remain in Mode 2 Configuration for hutch C tests</i>	_____	_____	_____
A28	C Hutch Rear Right Door Switches			
	Place actuators on the door switches and Maglocks.			_____
	Check the corresponding Permits for each switch tested (e.g., A Permit for switch A1).			

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 17 of 31

	<u>A</u>	<u>B</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
C Door Switch Sum A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
C Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____
C Door Switch Sum Permit OFF	_____	_____	_____
FE Critical Device Permits A and B OFF	_____	_____	_____
<i>Replace switch actuator and reset fault</i>	_____	_____	_____
<i>Remove actuators and close door</i>	_____	_____	_____

A29 C Hutch Rear Left Door Switches

	<u>A</u>	<u>B</u>	<u>Reed</u>
<i>Search hutch</i>	_____	_____	_____
<i>Open FE and L2S2 Shutters from keypad</i>	_____	_____	_____
FE Shutters A and B open (green)	_____	_____	_____
L2S2 Shutter A and B open (green)	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____
C Door Switch Sum A and B ON (green)	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____
<i>Remove one switch actuator</i>	_____	_____	_____
L2S2 Shutter A and B closed (red)	_____	_____	_____
C Interlocked OFF	_____	_____	_____
L2S2 Shutter Permit OFF	_____	_____	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 18 of 31

C Door Switch Sum Permit OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

A30 C Hutch Front Right Door Switches

A B Reed

Search hutch _____

Open FE and L2S2 Shutters from keypad _____

FE Shutters A and B open (green) _____

L2S2 Shutter A and B open (green) _____

C Interlocked A and B ON (green) _____

L2S2 Shutter Permit A and B ON (green) _____

C Door Switch Sum A and B ON (green) _____

FE Critical Device Permits A and B ON _____

Remove one switch actuator _____

L2S2 Shutter A and B closed (red) _____

C Interlocked OFF _____

L2S2 Shutter Permit OFF _____

C Door Switch Sum Permit OFF _____

FE Critical Device Permits A and B OFF _____

Replace switch actuator and reset fault _____

Remove actuators and close door _____

A31 C Hutch Front Left Door Switches

A B Reed

Search hutch _____

Open FE and L2S2 Shutters from keypad _____

FE Shutters A and B open (green) _____

L2S2 Shutter A and B open (green) _____

C Interlocked A and B ON (green) _____

L2S2 Shutter Permit A and B ON (green) _____

C Door Switch Sum A and B ON (green) _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 19 of 31

FE Critical Device Permits A and B ON

Remove one switch actuator

L2S2 Shutter A and B closed (**red**)

C Interlocked OFF

L2S2 Shutter Permit OFF

C Door Switch Sum Permit OFF

FE Critical Device Permits A and B OFF

Replace switch actuator and reset fault

Remove actuators and close door

A32 Magnetic Lock Test (FOE)

Connect the FOE test box to the PPS cabinet. Use the box to turn ON the Maglocks (set switches to "Normal").

Repeat steps for each door: Upstream Right (USR), Upstream Left (USL), Downstream Right (DSR) and Downstream Left (DSL).

USR USL DSR DSL

Search hutch

FOE Interlocked A and B ON (**green**)

FE Shutter Permit A and B ON (**green**)

Door Maglock A and B ON (**green**)

Open FE Shutters

FE Shutters open (**green**)

Using FOE test box, turn OFF Maglock

Door Maglock A OFF

FOE Shutters closed (**red**)

FOE Interlocked A OFF

FE Shutter Permit A OFF

Turn On Maglock and reset fault

Search hutch

Using FE Shutter test fixture, Open FE Shutters

FE Critical Device Permits A and B ON

Using FOE test box, turn OFF Maglock

Within 3 seconds: FE Critical Device Permit A Chain OFF

Close FE Shutters and reset fault

Disconnect FOE test box

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 20 of 31

A33 **Magnetic Lock Test (B Hutch)**

Connect the FOE test box to the PPS cabinet. Use the box to turn ON the Maglocks (set switches to "Normal").

Complete steps for Right (R) door and Left (L) door

Mode 1: Beam into ESSE B, Backstop in place

	<u>R</u>	<u>L</u>
<i>Search hutch</i>	_____	_____
B Interlocked A and B ON (green)	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____
Door Maglock A and B ON (green)	_____	_____
<i>Open FE and L2S2 Shutters</i>	_____	_____
Shutters open (green)	_____	_____
<i>Using FOE test box, turn OFF Maglock</i>	_____	_____
Door Maglock A OFF	_____	_____
Shutters closed (red)	_____	_____
B Interlocked A OFF	_____	_____
L2S2 Shutter Permit A OFF	_____	_____
<i>Turn On Maglock and reset fault</i>	_____	_____
<i>Search hutch</i>	_____	_____
<i>Using FE Shutter test fixture, Open FE Shutters</i>	_____	_____
<i>Using FOE test box, Open L2S2 shutter</i>	_____	_____
FE Critical Device Permits A and B ON	_____	_____
<i>Using FOE test box open, turn OFF Maglock</i>	_____	_____
<i>Within 3 seconds: FE Critical Device Permit A Chain OFF</i>	_____	_____
<i>Close ALL shutters and reset fault</i>	_____	_____
<i>Disconnect FOE test box</i>	_____	_____

A34 **Magnetic Lock Test (C hutch)**

Connect the FOE test box to the PPS cabinet. Use the box to turn ON the Maglocks (set switches to "Normal").

Repeat steps for each door: Front Right (FR), Front Left (FL), Rear Right (RR), Rear Left (RL)

Mode 2: Beam into ESSE C, Beam Pipe in place

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 21 of 31

	<u>FR</u>	<u>FL</u>	<u>RR</u>	<u>RL</u>
<i>Search hutch</i>	_____	_____	_____	_____
C Interlocked A and B ON (green)	_____	_____	_____	_____
L2S2 Shutter Permit A and B ON (green)	_____	_____	_____	_____
Door Maglock A and B ON (green)	_____	_____	_____	_____
<i>Open FE and L2S2 Shutters</i>	_____	_____	_____	_____
Shutters open (green)	_____	_____	_____	_____
<i>Using FOE test box, turn OFF Maglock</i>	_____	_____	_____	_____
Door Maglock A OFF	_____	_____	_____	_____
Shutters Closed (red)	_____	_____	_____	_____
C Interlocked A OFF	_____	_____	_____	_____
L2S2 Shutter Permit A OFF	_____	_____	_____	_____
<i>Turn On Maglock and reset fault</i>	_____	_____	_____	_____
<i>Search hutch</i>	_____	_____	_____	_____
<i>Using FE Shutter test fixture, Open FE Shutters</i>	_____	_____	_____	_____
<i>Using FOE test box, Open L2S2 shutter</i>	_____	_____	_____	_____
FE Critical Device Permits A and B ON	_____	_____	_____	_____
<i>Using FOE test box, turn OFF Maglock</i>	_____	_____	_____	_____
<i>Within 3 seconds:</i>				
FE Critical Device Permit A Chain OFF	_____	_____	_____	_____
<i>Close ALL shutters and reset fault</i>	_____	_____	_____	_____
Disconnect FOE test box from PPS cabinet				_____

A35 **Water Interlock**

Water flow meters are located on top of the hutch (Figure 1).

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 22 of 31



Figure 1: Water Flow Meters

The PPS Water Safety Test Amplifiers (STA) are located in the cabinet to the upper right of the meters on top of the hutch (Figure 2).




Figure 2: PPS Water STAs

Record the pretest water flows for the PPS meters in GPM.

Meter Reading	Meter Reading	Current STA A	Current STA B
A1= _____	B1= _____	A STA1= _____	B STA1= _____
A2= _____	B2= _____	A STA2= _____	B STA2= _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 23 of 31

The current programmed trip settings for the amplifiers are in column 1. The STA readouts for each tested A and B chain STAs will be recorded in columns 3 and 4. These recordings should be within 15% of the programmed trip point (column 2).

Trip Points	Trip Points (- 15 %)	Recorded A Trip	Recorded B Trip
PPS 1: 1.06 GPM	0.9 GPM	A STA1=_____	B STA1=_____
PPS 2: 0.35 GPM	0.3 GPM	A STA2=_____	B STA2=_____

Repeat each step for all water flow meters **PPS1** **PPS2**

Open FE Shutters

FE Shutters A and B open (green)	_____	_____
Water Permits A and B ON (green), HMI	_____	_____
FE Shutter Permits A and B ON (green), HMI	_____	_____

Using the valve, lower water flow to trip point

FE Shutters A and B closed (red)	_____	_____
In 5 seconds: FE Shutter Permits A and B OFF, HMI	_____	_____
Water Permits A and B OFF, HMI	_____	_____
Recorded STA A and B levels above; within 15%	_____	_____

Return water flow to pretest values

Water Permits A and B remain OFF, HMI	_____	_____
---------------------------------------	-------	-------

Reset fault at PPS cabinet

Water Permits A and B ON (green), HMI	_____	_____
FE Shutter Permits A and B ON (green), HMI	_____	_____

A36 Water Safety Test Amplifier Faults

Repeat each step for all water flow meters **PPS1** **PPS2**

Open FE Shutters with keypad

FE Shutters A and B open (green)	_____	_____
Water Permits A and B ON (green), HMI	_____	_____
FE Shutter Permits A and B ON (green), HMI	_____	_____

Press A chain fault/reset button

FE Shutters A and B closed (red)	_____	_____
Water Permit A OFF, HMI	_____	_____
In 5 seconds: FE Shutter Permit A OFF, HMI	_____	_____

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 24 of 31

Reset fault _____

Open FE Shutters with keypad _____

FE Shutters A and B open (**green**) _____

Water Permits A and B ON (**green**), HMI _____

FE Shutter Permits A and B ON (**green**), HMI _____

Press B chain fault/reset button _____

FE Shutters A and B closed (**red**) _____

Water Permit B OFF, HMI _____

In 5 seconds: FE Shutter Permit B OFF, HMI _____

Reset fault _____

A37 PPS Aperture

The PPS Aperture Transmitter meters are located inside the FOE. The STAs are located in the PPS cabinet outside of the FOE.

Record the Transmitter meter readings (absolute pressure):

Meter Reading	Meter Reading	Current STA A	Current STA B
A1= _____	B1= _____	A STA1= _____	B STA1= _____

Qualified Beamline Staff will adjust the valve to lower the absolute pressure (trip point at 18 psia).

Open FE Shutters _____

FE Shutters A and B open (**green**) _____

Aperture Low Press. A and B ON (**green**), HMI _____

FE Critical Device Permits A and B ON (**green**), HMI _____

Using the valve, lower pressure to below trip point at 18 psia _____

Both A and B chains trip within 5% of 18 psia (>17.1) **A** ____ **B** ____

FE Shutters A and B closed (**red**) _____

FE Critical Device Permits A and B OFF, HMI _____

Aperture Low Press. A and B OFF, HMI _____

Qualified Beamline Staff return pressure to pretest values _____

Aperture Low Press. A and B ON (**green**), HMI _____

Reset fault at I/O Box _____

FE Critical Device Permits A and B ON (**green**), HMI _____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 25 of 31

A38 PPS Aperture (Module Fault)

	<u>A1</u>	<u>B1</u>
Repeat for A and B chain STAs		
<i>Open FE Shutters</i>	_____	_____
FE Shutters A and B open (green)	_____	_____
Aperture Module Fault A and B ON (green), HMI	_____	_____
FE Critical Device Permits A and B ON (green), HMI	_____	_____
<i>Generate a trip amplifier fault</i>	_____	_____
FE Shutters A and B closed (red)	_____	_____
FE Critical Device Permits A and B OFF, HMI	_____	_____
Aperture Module Fault OFF (red), HMI	_____	_____
<i>Return trip amplifier to operating condition</i>	_____	_____
Aperture Module Fault A and B ON (green), HMI	_____	_____
<i>Reset fault at I/O box</i>	_____	_____
FE Critical Device Permits A and B ON (green), HMI	_____	_____

A39 Observe Beamline Photon Shutter Operation

	<u>L2S2</u>
<i>Close Beamline Photon Shutter</i>	_____
Shutter indicates closed A and B (red), HMI	_____
<i>Open Beamline Photon Shutter</i>	_____
Shutter opens smoothly without hesitation	_____
Shutter indicates open A and B (green), HMI	_____
<i>Close Beamline Photon Shutter</i>	_____
Shutter indicates closed A and B (red), HMI	_____

A40 Observe FE Safety Shutter(s) Operation

With Maintenance Door open, connect FE Shutter test fixture.	_____
Shutters are in the closed (down) position	_____
FE Shutters A and B closed (red), HMI	_____
<i>Turn the "Air" switch ON</i>	_____
<i>Open FE Photon Shutter and SSs A and B</i>	_____
Shutters open freely without hesitation	_____
Shutters are in the open (up) position	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 26 of 31

	FE Shutters A and B open (green), HMI	_____
<i>Actuate Shutters closed</i>	FE Shutters A and B closed (red), HMI	_____
A41 FE Safety Shutters can only be Closed if FE Photon Shutter is Closed		
<i>Search hutch</i>	FOE Interlocked A and B ON (green), HMI	_____
	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Open FE SSA</i>	SSA Open	_____
<i>Open FE Photon Shutter</i>	FE Critical Device Permits A and B OFF, HMI	_____
<i>Close Shutters</i>		_____
<i>Reset fault</i>	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Open FE SSB</i>	SSB Open	_____
<i>Open FE Photon Shutter</i>	FE Critical Device Permits A and B OFF, HMI	_____
<i>Close Shutters</i>		_____
<i>Reset fault</i>	FE Critical Device Permits A and B ON (green), HMI	_____
A42 Beamline Enable Key (Opening shutter without key trips SR RF and Dipole PS)		
<i>Remove beamline enable key</i>	Beamline Online A and B OFF	_____
<i>Search FOE</i>	FOE Interlocked A and B ON (green), HMI	_____
	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Using FE Shutter test fixture, Open FE Shutters</i>	FE Critical Device Permits A and B OFF	_____
<i>Using FE Shutter test fixture, Close FE Shutters</i>		_____
<i>Replace beamline enable key and reset faults</i>	Beamline Online A and B ON (green)	_____
Live Testing		
A43 Reach Back FOE Door Switches		
<i>Secure P1 through P5</i>	SR Secure, A and B chain, SR HMI	_____
<i>Place actuators on FOE hutch door switches and Maglock</i>		_____
<i>Search hutch</i>	FOE Interlocked A and B chain (green), HMI	_____
	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A and B ON (green) SR HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permits A and B LEDs ON	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LEDs ON	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits ON, Dipole PS Pos. Interface	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 27 of 31

<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits ON, Dipole PS Neg. Interface	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits ON, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits ON, SR RF System D HVPS Interface	_____
<i>Operator enables SR Dipole PS</i>	SR Dipole PS is ON	_____
<i>Operator enables SR RF System C HVPS</i>	SR RF System C HVPS is ON	_____
<i>Operator enables SR RF System D HVPS</i>	SR RF System D HVPS is ON	_____
<i>Using FE Shutter test fixture, open the FE Shutters (SSA, SSB and Photon)</i>		_____
	FE Shutters Open	_____
<i>Remove an "A chain" door switch actuator from beamline hutch door</i>		_____
	FOE Interlocked OFF A, HMI	_____
	FE Critical Device Permits A chain OFF, HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permit A LED OFF	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A LED OFF	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A OFF (red), SR HMI	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A Permit OFF, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A Permit OFF, SR RF System D HVPS Interface	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A Permit OFF, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A Permit OFF, Dipole PS Neg. Interface	_____
	SR RF System C HVPS is OFF	_____
	SR RF System D HVPS is OFF	_____
	SR Dipole PS is OFF	_____
<i>Close FE Shutters with FE Shutter test fixture</i>	FE Shutters closed	_____
<i>Replace "A chain" door switch actuator and reset fault(s)</i>		_____
<i>Search hutch</i>		_____
	FOE Interlocked A and B ON (green), HMI	_____
	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permits A and B ON (green), SR HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permits A and B LEDs ON	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LEDs ON	_____

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 28 of 31

<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits ON, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits ON, Dipole PS Neg. Interface	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits ON, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits ON, SR RF System D HVPS Interface	_____
<i>Operator enables SR Dipole PS</i>	SR Dipole PS is ON	_____
<i>Operator enables SR RF System C HVPS</i>	SR RF System C HVPS is ON	_____
<i>Operator enables SR RF System D HVPS</i>	SR RF System D HVPS is ON	_____
<i>Using FE Shutter test fixture, open the FE Shutters (SSA, SSB and Photon)</i>		_____
	FE Shutters Open	_____
<i>Remove “B chain” switch actuator</i>	FOE Interlocked B OFF, HMI	_____
	FE Critical Device Permit B OFF, HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permit B LED OFF	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit B OFF (red), SR HMI	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum B LED OFF	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	B Permits OFF, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	B Permits OFF, SR RF System D HVPS Interface	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	B Permits OFF, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	B Permits OFF, Dipole PS Neg. Interface	_____
	SR Dipole PS is OFF	_____
	SR RF System C HVPS is OFF	_____
	SR RF System D HVPS is OFF	_____
<i>Close FE Shutters with FE Shutter test fixture</i>	FE Shutters closed	_____
<i>Remove beamline hutch switch actuators and Maglock actuator</i>		_____

A44 Water Interlock (Live)

<i>Search FOE</i>	FOE Interlocked A and B ON (green), HMI	_____
	FE Shutter Permits A and B ON (green), HMI	_____
	FE Critical Device Permits A and B ON (green), HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permits A and B LEDs ON	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LEDs ON	_____

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 29 of 31

<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A and B ON (green), SR HMI	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits ON, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits ON, Dipole PS Neg. Interface	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits ON, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits ON, SR RF System D HVPS Interface	_____
<i>Operator enables SR Dipole PS</i>	SR Dipole PS is ON	_____
<i>Operator enables SR RF System C HVPS</i>	SR RF System C HVPS is ON	_____
<i>Operator enables SR RF System D HVPS</i>	SR RF System D HVPS is ON	_____
<i>Using FE Shutter test fixture, turn on air and open Photon then SSs</i>		
	FE Shutters indicate open (green), HMI	_____
<i>Using water trip points in Step A35, lower flow to one meter</i>		_____
	Water Permits A and B OFF, HMI	_____
	FE Shutter Permits A and B OFF, HMI	_____
<i>Within 5 seconds</i>	FE Critical Device Permits A and B OFF, HMI	_____
<i>Check I/O Box 12 Beamline Enable Panel</i>	FE Critical Device Permits A and B OFF	_____
<i>Check I/O Box 28 Beamline Enable Panel</i>	FE Critical Device Permit Sum A and B LED OFF	_____
<i>Check Control Room SR HMI (MCR beamline 1)</i>	FE Critical Device Permit A and B OFF, SR HMI	_____
<i>Check SR RF System C HVPS Beamline Interface</i>	A and B Permits OFF, SR RF System C HVPS Interface	_____
<i>Check SR RF System D HVPS Beamline Interface</i>	A and B Permits OFF, SR RF System D HVPS Interface	_____
<i>Check Dipole PS (positive) Beamline Interface</i>	A and B Permits OFF, Dipole PS Pos. Interface	_____
<i>Check Dipole PS (negative) Beamline Interface</i>	A and B Permits OFF, Dipole PS Neg. Interface	_____
	SR RF System C HVPS is OFF	_____
	SR RF System D HVPS is OFF	_____
	SR Dipole PS is OFF	_____
<i>Close FE Shutters with FE Shutter test fixture</i>	FE Shutters closed	_____
<i>Return water flow to recorded level</i>		_____
<i>Reset fault(s)</i>		_____

The only official copy of this document is the one online in the NSLS-II SharePoint Document Center. Before using a printed copy, verify that it is current by checking the printed document's revision history with that of the online version.

Brookhaven National Laboratory/ National Synchrotron Light Source II			
Subject:	NSLS-II Beamline 12-ID Radiological Interlock Test Checklist		
Number: NSLSII-12ID-CHK-001	Revision: 1	Effective: 17OCT2017	Page: 31 of 31

Reviewed By:

10/17/2016

X Scott Buda

Scott Buda
Accelerator Safety Systems Group Leader
Signed by: Buda, Scott

10/14/2016

X Robert Chmiel

Robert Chmiel
NSLS-II Safety Officer
Signed by: Chmiel, Robert

Approved By:

10/14/2016

X 

Robert Lee
NSLS-II ESH Manager
Signed by: Lee, Robert J

Revision History

Revision	Description	Date
1	First Issue.	17OCT2016