

# CSX HOLOGRAPHY END-STATION Equipment Readiness Review (ERR)

*Wen Hu - Beamline Scientist*

*Daniel M Bacescu - Mechanical Engineer*


September 25, 2018

# OUTLINE

- Beamline layout overview
  - Self identified pre- and post-start findings
  - Primary capability
  - Holography End Station Overview
  - Holography setup – In-Vacuum Electro-Magnet
  - Holography setup – Sample Holder & Manipulator
  - Holography setup – fCCD, Beam Stop & Cold Finger
  - Holography setup – fCCD X-Y-Z Motion Module
- Pillar I: Documentation:  
RSC review, Hazard Identification and Mitigation, ESR and PASS
- Pillar II: Hardware  
PPS, Utilities, EPS, Controls
- Pillar III: Personnel  
Beamline Staff



fCCD: fast CCD camera

# BEAMLINE LAYOUT OVERVIEW




Beam can be focused in TARDIS or HOLOGRAPHY chamber (4 m along beamline).

Holography chamber



TARDIS chamber




# SELF IDENTIFIED PRE- and POST-START FINDINGS

➤ Pre-start findings:

**None**

➤ Post-start findings:

A1 drawing to be approved and released




# PRIMARY CAPABILITIES

➤ Establish world-leading time-resolved x-ray holographic imaging capability at the beamline CSX, NSLS-II.

## Requirement:

- Study magnetic materials as a function of temperature and magnetic field.
- 2D detector for imaging.
- Flexible detector-sample distance.





## In-situ experimental condition:

- i. In-vacuum electro-magnet
- ii. fCCD detector
- iii. Translation motions of detector

## More (excluded from ERR):

- i. high frequency electrical field ( $\sim$ ns)
- ii. Multiple samples at a time
- iii. Temperature control on sample board

# HOLOGRAPHY END STATION OVERVIEW




IN VACUUM  
ELECTRO-MAGNET

FCCD CAMERA  
& BEAM STOP

COLD FINGER



CAMERA  
X-Y-Z MOTION

# HOLOGRAPHY SETUP IN VACUUM ELECTRO-MAGNET




Max: 0.7 T @ 4 A (64 W)

HALL  
SENSOR



# HOLOGRAPHY SETUP

## SAMPLE, SAMPLE HOLDER & MANIPULATOR




### Capabilities:

- Multiple samples at a time
- High frequency electrical field (up to 18 GHz)
- Water cooling of the sample board (not in use)
- Adjustable sample temperature (TEC on sample board)

# HOLOGRAPHY SETUP

## fCCD, BEAM STOP & COLD FINGER





fCCD COOLING BLOCK  
& BEAM STOP

ALUMINUM FILTER

COLD FINGER


FEEDTHROUGH  
& ELECTRONICS



The fCCD used is identical to the one used in TARDIS. Liquid Nitrogen cooling, standard operation at CSX

# HOLOGRAPHY SETUP

## F-CCD X-Y-Z MOTION MODULE




X, Y -MOTION:

- Lead Screw & nut: MISUMI MTSWK16240S44 & MTSGR16
- Linear Guides: McMaster-Carr 5708K25 & 5708K992

Z - MOTION

- Jack Screw: DUFF-NORTON TM-2625-4
- Linear Guides: THK HSR20A-2-QZ-420



# OUTLINE

- Beamline layout overview
  - Self identified pre- and post-start findings
  - Primary capability
  - Holography End Station Overview
  - Holography setup – In-Vacuum Electro-Magnet
  - Holography setup – Sample Holder & Manipulator
  - Holography setup – fCCD, Beam Stop & Cold Finger
  - Holography setup – fCCD X-Y-Z Motion Module
- Pillar I: Documentation:  
RSC review, Hazard Identification and Mitigation, ESR and PASS
- Pillar II: Hardware  
PPS, Utilities, EPS, Controls
- Pillar III: Personnel  
Beamline Staff

fCCD: fast CCD camera

# RSC REVIEW & RADIATION SAFETY MEMO

National Synchrotron Light Source

**BROOKHAVEN**  
NATIONAL LABORATORY

Building 743, National Synchrotron Light Source  
Brookhaven National Laboratory  
Upton, NY 11973-5000  
Phone 631 344-2117  
Fax 631 344-3238  
zhong@bnl.gov  
managed by Brookhaven Science Associates  
for the U.S. Department of Energy

## Memo

Date: September 19, 2018  
To: Wen Hu, Stuart Wilkins, and Paul Zschack  
From: Zhong Zhong (chair), Photon Science Radiation Safety Committee  
Subject: Review of the radiation safety configuration of the new CSX holography endstation at the CSX beamline

Dear Wen, Stuart, and Paul

The Photon Science Radiation Safety Committee (RSC) reviewed the design of the new CSX holography endstation (to be installed at the CSX beamline) on July 17. Subjects reviewed include synchrotron radiation shielding analysis, design and configuration control of the new synchrotron beamstop.

### Written documents

The following documents and drawings were reviewed:

1. Presentation "CSX- Holography Chamber", by Wen Hu, Claudio Mazzoli and D.M. Bacescu, dated July 17, 2018.
2. Memo from Mo. Benmerrouche dated July 17 to the RSC chair describing the shielding calculation of the holography chamber beamstop.

### Oral Presentation

**Attendance:** Daniel Bacescu, Andi Barbour, Mo Benmerrouche, Smil Chitra, Wen Hu, Steve Hulbert, Wah-Keat Lee, Chuck Schaefer, Chris Stelmach, Lutz Wiegart, Emil Zitvogel, and Joe Zipper

Wen Hu gave the presentation entitled "CSX- Holography Chamber ". Following the guideline from the memo by Paul Zschack to the RSC on May 29, 2014, the following were discussed:

1. CSX beamline has been reviewed by the RSC before in 2014. The beamline has been in safe operation for about 4 years. Currently the beamline terminates at the TARDIS chamber which receives synchrotron soft x-rays. Being a soft x-ray beamline, current beamstop is a 2.75-inch blank conflat flange.
2. The RSC recommended approval of the beamline as a soft x-ray beamline. Thus, adding an extra experimental end chamber into the existing monochromatic section on the experimental floor is largely covered by our prior review.

- CSX has been in safe operation for > 3 years.
- Configuration control: a blank flange or a FCCD detector
- New vacuum switches (PPS)

3. The new Holography chamber will be attached to the end of the TARDIS chamber. The chamber wall thickness is sufficient for shielding against scattered soft x-rays.
4. The beamstop for the holography chamber can be either a FCCD detector or a blank flange (when the FCCD is not installed). Both are adequate for shielding the direct synchrotron soft x-rays entering the chamber, as demonstrated by Mo's memo.
5. The holography chamber will have dual vacuum switches that turns off the beam when the chamber is vented. These will be integrated into the existing PPS system at the CSX beamline.
6. Configuration control of the FCCD detector is discussed.

### Notes

1. In a follow-up meeting, the RSC chair met with the CSX holography team, the safety team, and NSLS-II management to further discuss strategy for configuration control of the beamstop.
2. Since the risk of radiation exposure is extremely low, we note that the commissioning survey of the chamber can be performed at normal ring current.

### Recommendations



There are no recommendations from the RSC at this time.

### Conclusions

Based on our assessment of the CSX chamber configuration, and simulation results, the RSC finds that the new CSX holography chamber design meets the NSLS-II shielding policy. Subject to experimental verification by radiation survey, we believe the installed chamber and beamstop will provide adequate personnel protection for normal operation and against failures of synchrotron orbit.

New CSX holography chamber design meets the NSLS-II shielding policy.

## End of the beamline flange:



# RSC REVIEW & RADIATION SAFETY MEMO

## Radiation Safety Memo

**To:** Robert Lee, NSLS-II ESH Manager  
Claudio Mazzoli, Lead Beamline Scientist, 23ID Beamline  
Stewart Wilkins, Program Manager, Soft X-ray Scattering and Spectroscopy  
Zhong Zhong, NSLS-II RSC Chair

**Cc:** Sunil Chitra, Associate Radiation Physicist  
Wen Hu, Assistant Physicist, 23ID (CSX)  
Steve Moss, NSLS-II Authorization Basis Manager

**From:** Mo Benmerrouche, Radiation Health Physicist

**Subject:** Dose rates on contact with the New Beam Stop inside the Holography Chamber at 23ID-1 (CSX) Beamline

**Date:** July 17, 2018


This note describes the radiation analysis of the new monochromatic beam stop that is planned to be installed as part of the new holography chamber at 23ID-1 (CSX) beamline. The following storage ring and insertion device parameters [1] are used for the calculations herein:

- Electron Energy: 3 GeV
- Stored beam Current: 500 mA
- Elliptically Polarized Undulator Source:
  - Number of periods: 76
  - Period Length: 49.2 mm
  - Maximum Magnetic Field: 0.97 T

The analytical code STAC8 v. 2.3 [2] is used to estimate the dose rates on contact with copper beam stop. The monochromatic beam directly striking the monochromatic beam stop is conservatively simulated as a zero-order beam generated by a 3-mirror configuration (gold coated mirrors at 1.17 degrees angle of incidence) [1]. The current 23ID-1 beamline is equipped with a 2.75" diameter blank flange which acts as a monochromatic beam stop. The new holography chamber will be connected directly to 23ID-1 beamline by removing this blank flange and connecting to an upstream beam pipe with bellows. The fast CCD camera of the new chamber will be the new monochromatic beam stop for 23ID-1 and the monochromatic beam is completely stopped by the camera detector. There is a minimum of 3.56 mm thick Cu block covering the camera in addition to a thick cold finger made of copper just downstream of it [3].

## Configuration control

- Blank flange (current)
- fCCD detector (new)



The resulting dose rates on contact with the new beam stop are negligible (<0.001 mrem/h).

- CSX has been in safe operation for > 3 years.

The resulting dose rates on contact with the new beam stop are negligible (< 0.001 mrem/h).

## References

1. Z. Xia, "23-ID CSX Beamline Radiation Shielding Analysis", NSLS-II Technical Note 135, August 06 2014.
2. Y. Asano, "A study on radiation shielding and safety analysis for a synchrotron radiation beamline," JAERI-Research-2001-006, March 2001. Y. Asano and N. Sasamoto, "Development of Shielding Design Code for Synchrotron Radiation Beamline," Radia. Phys. Chem. 44 (1994) 133.
3. 23-ID-1 (CSX) Holography Chamber Final Design Review, PS-DRR-1067, July 17 2018

# HAZARD IDENTIFICATION & Mitigation

USI (Unreviewed Safety Issue) Evaluation Negative.

Hazard	Mitigation
Radiation	Analysis shows no impact to existing configuration
Cryogenics	Handle following beamline ESR and wear required PPEs.
Pressure Safety	Burst disk installed, 1/3 psi pressure relief on gN <sub>2</sub> venting system
Magnetic field	5 gauss line was measured, within vacuum chamber.
Electrical	EI, grounding, installation according to code

## ESR & NSLS-II PASS

- CSX beamline (23-ID-1) ESR updated with new holography chamber, and approved within ESR system.
- CSX defined as a single resource in PASS.
- Technical commissioning proposal (#303014) and SAF (#303882) submitted and approved.


# OUTLINE

- Beamline layout overview
  - Self identified pre- and post-start findings
  - Primary capability
  - Holography End Station Overview
  - Holography setup – In-Vacuum Electro-Magnet
  - Holography setup – Sample Holder & Manipulator
  - Holography setup – fCCD, Beam Stop & Cold Finger
  - Holography setup – fCCD X-Y-Z Motion Module
- Pillar I: Documentation:  
RSC review, Hazard Identification and Mitigation, ESR and PASS
- Pillar II: Hardware  
PPS, Utilities, EPS, Controls
- Pillar III: Personnel  
Beamline Staff

fCCD: fast CCD camera

## Pillar II: Hardware

- PPS: new dual vacuum switches were installed for CSX holography chamber and certified (Aug. 21-24,2018).
- Utilities: DI water integrated for cooling in-vacuum magnet (Sep. 20, 2018). Existing circuit on DI water manifold was used.
- EPS: 2 gate valve, chamber pressure, flow rate. Programming and tested by Garrett.
- Control: Single axis motor of sample manipulator. Tested and EPICS software ready.



# Pillar III: Personnel

<b>Lead Beamline Scientist</b>	<b>Claudio Mazzoli</b>
Authorized Beamline Staff	Wen Hu Stuart Wilkins
Beamline Supporting Staff	Daniel Bacescu (mechanical engineer) John Sinsheimer (control engineer) Andrew Mingino (technician)

All staff members have completed required training.