Cryogenic Summary -Testing D1L102 in MAGCOOL K. C. Wu

June 02

- Test Configuration for D1L102
- Tests Performed
- Summary

Test Configuration for D1L102

• Warm bore tube not installed

Operation Summary

• 6/11 - 12 Initial cooldown, 300 –100 K, 100 – 4.5 K

• 6/13 Working on data acquisition system for power supply when magnet is 4.5 K instead of 300 K

• 6/14 Test (4000A, 6504A, 7000 A),
Ramp to 7000 A - 5 times


Ramp to 7000 A - 3 times

Stay at 7000 A ~ 30 minutes

Main Results

- Good quench result
- Ramp to 7000A and down
- The cryogenic system works properly with operator carefully control lead flow as before

Quench Current for D1L103, 104 & 102




(No. 8, 9, 11, 12 field measurement with w.b.)


No. 14 - 22, D1L104 (warm bore removed), No. 22 no quench

No. 25 - 27, D1L102 (warm bore removed), No. 28 no quench


Operating condition for D1L102 (0.1 g/s flow through each lead)



Lead Flow and Current - Ramp to 7000A and down



Lead Flow - Ramp to 7000A and down 6 times



Precooling 7500 A Lead

- Tare flow was set at 0.10 to 0.12 g/s, some lead cooling is needed
- Need to reduce lead flow after peak current is reached and during ramp down
- With 0.120 g/s lead flow, voltage on (-) lead is \sim 0.043 V at 7000 A. Warm end of the lead become frosty and need to reduce Tare flow to 0.07-0.08 g/s.

Problem

- During the first ramping up, voltage across lead and bus are too high. The operator ramp D1 to 2900 A and then 1000 A for the recovery. Tare flow was increased to 0.10 and 0.12 g/s for ramp up.
- A cold leak 1 x 10⁻⁶ in the Feed Can End was found. The leak went Off Scale after a quench.
- During the electrical check on 6/13, fake current signal used for the check procedure causes flow through the leads. The warm end of the lead freeze. Helium leak out from the O-ring of the (+) lead. The cryo operators quickly reduce pressure in D1 and use heat gun to warm up the lead. The incident took about 25 minutes to recover.

Summary

- Complete test D1L102 as plan
- Cryogenic characteristic same as previous
 D1