


D2L103 QUENCH TESTS



8-Aug-2002
J. F. Muratore
Brookhaven National Lab

D2L103 QUENCH SUMMARY

Magcool Bay C

QUENCH #	RUN #	CURRENT (A)	T1 (K)	T4 (K)	START (ms)	MIITS	COIL	COMMENTS
<hr/>								
T = 4.5K (nom)								
No warm bore tube								
Forced flow cooling @ 12atm								
1	10	6176	5.008	5.338	-44	10.1	upper right	
2	11	7228	4.972	5.259	-15	9.6	lower right	
3	12	7423	4.920	5.238	-13	9.8	lower left	
*	13	7500	4.936	5.244	ramp to 7500A; NO QUENCH			
	14	7500	4.907	5.214	4 cycles to 7500A; NO QUENCH			
	15	7500	4.926	5.227	1 hour at 7500A; NO QUENCH			
Liquid helium bath cooling @ 1.4atm								
*	16	7500	4.754	4.749	ramp to 7500A; NO QUENCH			
	17	7500	4.766	4.766	4 cycles to 7500A; NO QUENCH			
					20 min at 7500A; NO QUENCH			

Notes:

- Ramp rate for quenches was 20A/s.
- Energy extraction used: 35mohms for all quenches. For Quench #1, SCR voltage was 1200V and SCR switch did not open; it should have been set at 1700V. It was not increased after the 4000A strip heater quench (Run #9), which is always done at 1200V. For all subsequent runs, SCR voltage was set to 1700V.
- The temperature T4 is a diode sensor located in the helium return line tube which contains the superconducting bus; T1 is in the lower lead interconnect pot. Both have associated redundant sensors.
- There were no auxiliary voltage taps in the magnet coils.
- Data acquisition sampling rate was 1kHz for all quenches.
- Strip heaters were fired at 475V (nom) and 96A (nom), with 1ms delay.
- Voltage spikes were seen on the voltage difference signals for all three quenches. For the last quench #3, a spike occurred right before the quench start.