


D2L106 QUENCH TESTS



22-July-2003
J. F. Muratore
Brookhaven National Lab

D2L106 QUENCH SUMMARY

Magcool Bay C

QUENCH #	RUN #	CURRENT (A)	T1 (K)	T3 (K)	START (ms)	MIITS	COIL	COMMENTS
T = 4.5K (nom)								
Warm bore tubes installed, sealed, and under vacuum								
Forced flow cooling @ 12atm								
1	16	5274	4.604	5.072	-86	10.0	lower right	
2	17	7002	4.640	5.132	-22	9.7	lower left	
Warm bore tubes open								
Forced flow cooling @ 12atm								
Magnetic field measurements to 6400A with no quenches								
Liquid helium bath cooling @ 1.4atm								
Warm bore tubes sealed and under vacuum								
	61	6600	4.619	4.610				reached level, for 1 hr; no quench

Notes:

- Ramp rate for quenches was 20A/s.
- Energy extraction used: 35mohms for all quenches.
- The temperature T1 is a diode sensor located in the helium return line tube which contains the superconducting bus; T3 is in the lower lead interconnect pot. Both have associated redundant sensors.
- There were no auxiliary voltage taps in the magnet coils.
- Data acquisition sampling rate was 1kHz for all quenches.
- Strip heaters were fired at 475V (nom) and 96A (nom), with 1ms delay.
- Voltage spikes were seen on the voltage difference signal for quench #2.
- For quench #1 the voltage difference quench detector threshold voltage was set at 1.6V. For all other quenches the setting was 0.6V.