


# D2L107 QUENCH TESTS



16-Sept-2003  
J. F. Muratore  
Brookhaven National Lab

D2L107 QUENCH SUMMARY

Magcool Bay C

---

QUENCH #	RUN #	CURRENT (A)	T1 (K)	T3 (K)	START (ms)	MIITS	COIL	COMMENTS
T = 4.5K (nom)								
Warm bore tubes installed, sealed, and under vacuum								
Forced flow cooling @ 12atm								
1	19	6559	4.602	5.170	-28	9.2	upper right	
	20	7000	4.573	5.199	ramp to 7000A; NO QUENCH			
Liquid helium bath cooling @ 1.4atm								
Warm bore tubes sealed and under vacuum								
2	21	7187	4.572	4.568	-14	8.8	lower right	
Forced flow cooling @ 12atm								
Warm bore tubes open								
Magnetic field measurements to 6400A with no quenches								

---

Notes:

- Ramp rate for quenches was 20A/s.
- Energy extraction used: 35mohms for all quenches.
- The temperature T1 is a diode sensor located in the helium return line tube which contains the superconducting bus; T3 is in the lower lead interconnect pot. Both have associated redundant sensors.
- There were no auxiliary voltage taps in the magnet coils.
- Data acquisition sampling rate was 1kHz for all quenches.
- Strip heaters were fired at 475V (nom) and 96A (nom), with 1ms delay.
- Voltage spikes were seen on the voltage difference signal for quench #2.
- For all quenches, the voltage difference quench detector threshold voltage was set at 0.6V.
- For quench #2, there was a voltage spike at the quench start. Also, spikes appeared at other times before the quench.