

**Table 3.2.18-2
OU III HFBR Tritium System 2013 Extraction Well Pumping Rates**

2013 BNL Groundwater Status Report

HFBR-Tritium Remediation Project					
Groundwater Withdrawal (gpm)					
BNL Well No. Extraction Well Screen Int. elevation (ft. msl) depth (feet)	105-040 EW-9 -61 to -81 130 to 150	105-039 EW-10 -60 to -80 130 to 150	105-041 EW-11 -60 to -80 130 to 150	096-119 EW-16 -14 to -54 80 to 120	Tritium Remediation Monthly Total
January	0	0	40	88	128
February	0	0	40	82	122
March	0	0	41	83	124
April	0	0	21	41	62
May	0	0	29	63	92
June	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
July	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
August	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
September	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
October	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
November	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
December	Stand-by	Stand-by	Stand-by	Stand-by	Stand-by
Annual Average (gpm)	0	0	34	71	106

Notes:

Source: BNL Facility and Operations

ft. msl = Elevation in feet referenced to mean sea level.

HFBR = High Flux Beam Reactor

HFBR Tritium Remediation Project placed in standby mode September 2000

Elevations rounded to nearest foot