Table 3.2.2-3 OU III Middle Road 2020 Extraction Well Pumping Rates

2020 BNL Groundwater Status Report

Operable Unit III - Pump and Treat								
MIDDLE ROAD SYSTEM - Groundwater Withdrawal (GPM)								
BNL Well No.	113-23	113-24	113-25	113-26	113-27	106-66	113-33	MIDDLE
Extraction Well	RW-1	RW-2	RW-3	RW-4	RW-5	RW-6	RW-7	ROAD
Screen Int.								
elevation (ft. msl)	-17 to -57	-99 to -129	-159 to -199	-98 to -128	-91 to -121	-124 to -154		
depth (feet)	90 to 130	170 to 200	228 to 268	150 to 180	150 to 180	188 to 218	202 to 222	Monthly
								Total
January	0	76	91	0	0	0	104	271
February	0	51	93	0	0	0	111	255
March	0	55	108	0	0	0	129	292
April	0	108	130	0	0	0	108	346
May	0	108	133	0	0	0	111	352
June	0	115	139	0	0	0	118	372
July	0	112	103	0	0	0	127	342
August	0	132	114	0	0	0	128	374
September	0	120	111	0	0	0	87	318
October	0	130	123	0	0	0	66	319
November	0	39	37	0	0	0	0	76
December	0	102	95	0	0	0	0	197
Annual			_		_	_		
	0	96	106	0	0	0	91	293
Average (gpm)								

Notes:

Source: BNL Facility and Operations

ft. msl = Elevation in feet referenced to mean sea level.

Elevations rounded to nearest foot