

**Table 2-2**  
**2003 Water Pumpage Report for Process Supply Wells**

2003 BNL Groundwater Status Report

<b>Process Water Supply Wells</b>					
<b>Groundwater Withdrawal (1,000 gallons per month)</b>					
BNL Well No.	101	102	103	105	9
LI Well Permit	W-1656	W-1656	W-1656	W-1656	W-3117
Well No	S-15949	S-15950	S-15951	S-18703	S-63771
Building No.	915	916	917	492	463
Screen Int. elevation (ft. msl)	-29 to -49	-29 to -49	-22 to -32	0 to -50	-25 to -30
depth	99 to 119	95 to 119	92 to 102	95 to 145	115 to 120
Capacity (gpm)	600 - 800	1,200	600 - 800	1,300	10
January	0	0	0	0	14
February	0	0	0	0	14
March	0	0	0	0	4
April	0	0	0	0	3
May	0	0	0	0	8
June	0	0	0	0	34
July	0	0	0	0	2
August	0	0	0	0	1
September	0	0	0	0	1
October	0	0	0	0	1
November	0	0	0	0	0
December	0	0	0	0	2
Annual Average K gallons per month	0	0	0	0	7

Notes:

Source: BNL Plant Engineering Division.

ft. msl = Elevation in feet referenced to mean sea level.

gpm = gallons per minute