Studies Report

23 Jan 74

Subj. FEB Instrumentation

Scheduled: 0000-0700

Useful time: 0 (zero!)

Initial finding (before starting) was that TV at U-15 & U-16.5 were not powered so we had to enter ring and tunnel. Beam extraction proved impossible; evidence was that beam was blown up. Later it was found that H-10 magnet position readout was faulty. Anyhow, vacuum valve was closed and beam line at atmospheric pressure. Position calibration of H-10 flag was also inoperative.

It appears that the FEB was NOT prepared for studies at this time.

A. Bennett, R. Belasco, J. G. Smith