

# E.W. Howell Co., LLC

## REQUEST FOR INFORMATION

113 Crossways Park Drive

No. 00062

Woodbury, NY 11797

Phone: 516-921-7100

Fax: 516-921-7920

**TITLE:** Verification Interface Points

**DATE:** 5/3/2010

**PROJECT:** BNL CCWF-II

**JOB:**

**TO:** Attn: Alan Raphael  
Brookhaven National Laboratory  
Brookhaven Sciences Associates, LLC  
Project Modernization Office  
Upton, NY 11973-5000  
Phone: 631-344-5854

**STARTED:**

**COMPLETED:**

**REQUIRED:** 5/10/2010

### WORK

**IMPACT:** Unknown

### SCHEDULE

**IMPACT:** Unknown

### COST

**IMPACT:** Unknown

### QUESTION:

5/3/10

Verification Interface Points

On contract drawing EP-401 note 19 states "Metering/communication cable to control room. Field verify with Brookhaven cable interface point." Please provide location.

On contract drawing EP-401 note 20 states "7500KVA transformer alarm cables to control room. Field verify with Brookhaven cable termination point." Please provide location.

On contract drawing EP-401 21 states "120 volt power cables to panel RP-U Circuits 8 & 10 and RP-6 circuits 11, 13, 15 & 17." This statement is suggesting one conduit going to two locations. Please clarify as to the intent and proper routing.

CC: Bill Harrison, George Santorilla, File

### PROPOSED SOLUTION:

### ANSWER:

*Metering/communication should be run to the telephone panel in Room 105.*

*Transformer alarms should be run to IO Panel 600-1N located in the Pipe Tunnel.*

*120V power cables were answered on RFI-46*

Requested By: E.W. Howell Co., LLC

Date: \_\_\_\_\_

Signed: \_\_\_\_\_  
Lauren Bergin

*Alan Raphael 5/19/10*