## Table 3.2.4-3 OU III South Boundary 2018 Extraction Well Pumping Rates

2018 BNL Groundwater Status Report

Operable Unit III - Pump and Treat									
SOUTH BOUNDARY SYSTEM - Groundwater Withdrawal (gpm)									
BNL Well No.	121-017	121-016	121-015	122-014	122-013	122-012	122-30	121-46	SOUTH
Extraction Well	EW-3	EW-4	EW-5	EW-6	EW-7	EW-8	EW-12	EW-17	BOUNDARY
Screen Int.									
elevation	-79 to -119	-88 to -108	-91 to -131	-105 to -145	-115 to -155	-131 to -151	-124 to -164		
(ft. msl)		-118 to -128				-171 to -191			
depth (feet)	150 to 190	160 to 180	160 to 200	160 to 200	170 to 210	190 to 210	180 to 220	207 to 237	Monthly
		190 to 200				230 to 250			Total
January	0	124	0	0	0	0	0	129	253
February	0	0	0	0	0	0	0	177	177
March	0	148	0	0	0	0	0	168	316
April	0	0	0	0	0	0	0	193	193
May	0	133	0	0	0	0	0	140	273
June	0	0	0	0	0	0	0	151	151
July	0	159	0	0	0	0	0	166	325
August	0	0	0	0	0	0	0	89	89
September	0	92	0	0	0	0	0	81	173
October	0	0	0	0	0	0	0	95	95
November	0	133	0	0	0	0	0	138	271
December	0	0	0	0	0	0	0	130	130
Annual Average (gpm)	0	66	0	0	0	0	0	138	204

## Notes:

Source: BNL Facility and Operations

ft. msl = Elevation in feet referenced to mean sea level.

Elevations rounded to nearest foot

EW-12 has been out of service since 2012