NSLS-II

NATIONAL SYNCHROTRON LIGHT SOURCE II

Beamline EPS Acceptance Testing

Rev Date: 09/16/2015
Author: Barrett Clay
Approved: 09/16/2015

Title	Name	Approval Date
Controls Infrastructure Group Leader	Ruslan Kadyrov	09/16/2015
ES&H Operations Manager	Lori Stiegler	09/16/2015
Quality Assurance Engineer	Joseph Zipper	09/16/2015

Serial No	Part No	Part Rev	ECN	Rev	ECN	Rev
	Beamline: 17 ID - FMX/HMX					

Deviation & Waiver: _____

OP	Description	Name/Life #	Date	DR
10	Follow the ES&H and Personal Protective Equipment Requirements for the area.	R. Kadyrov 25392	2/28/16	
20	Verify measuring and test equipment used for this procedure contains a valid calibration label in accordance with NSLS-II Calibration Procedure PS-QAP-0901, where applicable. The technician is responsible for notifying the technical supervisor and/or the cognizant engineer of any discrepancies occurring during the performance of this procedure. All discrepancies shall be identified and reported in accordance with NSLS-II Discrepancy Reporting Procedure PS-QAP-0002.	R. Kadyrov 25392	2/28/16	
30	BEAMLINE INFORMATION - This step shall be performed by the cognizant EPS Engineer. A) Record the relevant Beamline name on this sheet, in the box for "Part No". B) Review this entire traveler and write in the relevant drawing, software, and procedure numbers where required	M. Bilello 24738	3/1/16	
40	INSTALLATION VERIFICATION A) List the relevant drawing(s): Drawing No.: LT-EL-BL-EI-EPS-1170-90 Rev. No.: A Drawing No.: _____ Rev. No.: _____ B) Verify the following items are acceptable: ✓ System layout configured per drawing(s) ✓ System Labeled / Tagged	24738 M. Bilello	3/1/16	

OP	Description	Name/Life #	Date	DR
50	SOFTWARE CONFIGURATION A) Download PLC software to controller and verify it was accepted by the controller. B) Record the software part number: Part No.: LT-EL-BL-EI-EPS-1170-70 Rev. No.: A	H. Xu 24048	3/1/16	
60	ACCEPTANCE TESTING A) List relevant testing procedure Procedure No.: PS-R-XFD-EPS-CHK-001 Rev. No.: 1 B) Verify acceptable completion of test procedure C) Attach test report to this traveler	R. Kadyrov 25392	3/1/16	
65	WATER LEAK DETECTION SYSTEM TEST Verify water leak detection system, as designed for this beamline, functions correctly.	R. Kadyrov 25392	3/1/16	
70	Verify All Traveler Operations Complete	R. Kadyrov 25392	3/1/16	
80	REVISION HISTORY (This step is informational and does not require signoff) Rev - Description - Date A First Release 8/27/2014 B OP#65 added 9/16/15 Joe Delong removed as approver Ruslan Kadyrov added as approver			

Beam Line: 17ID FMX/AMX

Test Date:

EPS Engineer: Huijuan Xu

BL Group Leader: Dieter Schneider

Beam Line master spreadsheet: FAMX_universe_2_17_16

Pre-test setup:

Connect PPS interface test box at beam line EPS/PPS interface connector.

The Beam Line Master Spreadsheet contains a comprehensive list of all EPS related signals. As this test plan is executed note the results in the "test results" column of this spreadsheet.

Test Set 1: Vacuum

Vacuum Section:

Starting conditions: pressure at or below acceptable limits, GVs open.

Simulate pressure rise (toward poor vacuum) by disabling the vacuum gauge controller channel. Ensure EPICS PVs enter proper alarm states, photon shutter closes[1] and vacuum section is isolated. Two local gate valves and one (or more, if it is required to isolate upstream section, e.g. section branching) upstream gate valve close. Record results for the following:

EPICS PV Alarm

EPS fault

Photon Shutter closes

GVx closes

GVy closes:

GVz closes

Attempt to open the front end shutter and gate valves through EPICS.

Photon shutter and gate valves cannot be opened through EPICS (1)

[1] if the intensity of the beam in the section cannot cause damage to its valves, poor vacuum doesn't have to cause shutter close

Enable vacuum gauge controller and ensure EPICS alarms clear. Open gate valves and photon shutter through EPICS.

Photon shutter and gate valves can be opened through EPICS (2)

Gauge Name	EPS fault:				(1)	(2)
	Shutter:	d/s GV: *	u/s GV: *	D u/s: *	*	*
XF:17IDA-VA:FAMX{BC:1-CCG:1}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{BC:1-CCG:2}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{BC:1-TCG:1}	–	–	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{Mono:DCM-CCG:1}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{Mono:DCM-TCG:1}	–	–	–	N/A	✓	✓
XF:17IDA-VA:FAMX{Mir:TDM-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FAMX{Mir:TDM-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FAMX{Mir:TDM-TCG:1}	–	–	–	–	✓	✓
XF:17IDA-VA:FMX{BC:1-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BC:1-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BC:1-TCG:1}	–	–	–	–	✓	✓
XF:17IDA-VA:FMX{Mono:DCM-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{Mono:DCM-TCG:1}	–	–	–	–	✓	✓
XF:17IDA-VA:FMX{BPM:2-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BPM:2-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BPM:2-TCG:1}	–	–	–	–	✓	✓
XF:17IDA-VA:FMX{BLW:2-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BLW:2-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BLW:2-TCG:1}	–	–	–	–	✓	✓
XF:17IDC-VA:FMX{BPM:3-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{BPM:3-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓

Gauge Name	EPS fault:				(1)	(2)
	Shutter:	d/s GV:	u/s GV:	D u/s:		
XF:17IDC-VA:FMX{BPM:3-TCG:1}	—	—	—	—	✓	✓
XF:17IDC-VA:FMX{Lens:CRL-CCG:1}	L2 Sh2 ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{Lens:CRL-TCG:1}	—	—	—	—	✓	✓
XF:17IDC-VA:FMX{Mir:KB-CCG:1}	L2 Sh2 ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{Mir:KB-TCG:1}	—	—	—	—	✓	✓
XF:17IDA-VA:AMX{BT:1-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:AMX{BT:1-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:AMX{BT:1-TCG:1}	—	—	—	—	✓	✓
XF:17IDB-VA:AMX{BPM:2-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{BPM:2-CCG:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{BPM:2-TCG:1}	—	—	—	—	✓	✓
XF:17IDB-VA:AMX{Mir:KB-CCG:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{Mir:KB-TCG:1}	—	—	—	—	✓	✓

* GV tested with simulators

Simulate pressure rise (toward poor vacuum) by disabling the vacuum pump controller channel. Ensure EPICS PVs enter proper alarm states, photon shutter closes[2] and vacuum section is isolated. Two local gate valves and one upstream (or more, if it is required to isolate upstream section, e.g. section branching) gate valve close. Record results for the following:

EPICS PV Alarm

EPS fault

Photon Shutter closes

GVx closes

Gvy closes

GVz closes

Attempt to open the front end shutter and gate valves through EPICS.

[2] if the intensity of the beam in the section cannot cause damage to its valves, poor vacuum doesn't have to cause shutter close

Photon shutter and gate valves cannot be opened through EPICS (1)

Enable vacuum pump controller and ensure EPICS alarms clear. Open gate valves and photon shutter through EPICS.

Photon shutter and gate valves can be opened through EPICS (2)

Pump name:	EPS fault:				(1)	(2)
	Shutter:	d/s GV: *	u/s GV: *	D u/s: *	*	*
XF:17IDA-VA:FAMX{BC:1-IP:1}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{BC:1-IP:2}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{Mono:DCM-IP:1}	FE Sh ✓	✓	✓	N/A	✓	✓
XF:17IDA-VA:FAMX{Mir:TDM-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FAMX{Mir:TDM-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BC:1-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BC:1-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{Mono:DCM-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BPM:2-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BPM:2-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BLW:2-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:FMX{BLW:2-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{BPM:3-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{BPM:3-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{Lens:CRL-IP:1}	L2 Sh2 ✓	✓	✓	✓	✓	✓
XF:17IDC-VA:FMX{Mir:KB-IP:1}	L2 Sh2 ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:AMX{BT:1-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDA-VA:AMX{BT:1-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{BPM:2-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{BPM:2-IP:2}	FE Sh ✓	✓	✓	✓	✓	✓
XF:17IDB-VA:AMX{Mir:KB-IP:1}	FE Sh ✓	✓	✓	✓	✓	✓

* GV tested with simulators

Repeat for each vacuum section on beam line. For the sections adjacent to Front end and End Station, also simulate poor vacuum signal from remote systems.

EPS fault:	Front end:	End station:
Photon Shutter closes	✓	N/A
GVx closes (GV1)	✓	N/A
Gvy closes	N/A	N/A
GVz closes	N/A	N/A
Shutter and GVs cannot be opened	✓	N/A

Test Set 2: Water flow

Water flow Section:

Record initial flow through section with all valves fully open.

Slowly close supply valve and record the LOW and LOW LOW PV Alarm levels.

If the channel is associated with an EPS actionXFD-EPOS, also register the flow at which the EPS fault occurs. Ensure cable disconnection results in EPS action.

Repeat for each water circuit on beam line.

Sensor name:	Nominal flow:	LOW:	LOLO:	EPS:
XF:17IDA-OP:AMX{PPS:1A}F-I	1.18 GPM	0.9	0.8	—
XF:17IDA-OP:AMX{PPS:1B}F-I	1.17 GPM	0.9	0.8	—
XF:17IDA-OP:AMX{PPS:2A}F-I	1.28 GPM	0.9	0.8	—
XF:17IDA-OP:AMX{PPS:2B}F-I	1.28 GPM	0.9	0.8	—
XF:17IDA-BI:AMX{FS:1}F-I	1.07 GPM	0.9	0.8	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1}F-I	1.04 GPM	0.8	0.7	FE Sh ✓
XF:17IDA-OP:FMX{PPS:3A}F-I	1.02 GPM	0.9	0.8	—
XF:17IDA-OP:FMX{PPS:3B}F-I	1.01 GPM	0.9	0.8	—
XF:17IDA-OP:FMX{PPS:4A}F-I	1.02 GPM	0.9	0.8	—
XF:17IDA-OP:FMX{PPS:4B}F-I	1.04 GPM	0.9	0.8	—
XF:17IDA-BI:FMX{FS:1}F-I	1.14 GPM	0.9	0.8	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1}F-I	1.17 GPM	0.9	0.8	FE Sh ✓
XF:17IDA-OP:FAMX{}F:CW-I	11.62 GPM	—	—	—

Test Set 3: Thermal

For each temperature transducer ensure the temperature measurement reports expected value.

Attach an appropriate adaptor and transducer simulator to the temperature input of the EPS system (remote IO chassis or Armor Block). Raise the temperature above each of the HI and HIHI PV alarm limits and ensure the alarm is reported. If the transducer is associated with an EPS interlock, continue to raise the temperature until the EPS trip level is exceeded. Ensure the appropriate EPS mitigation process occurs. Ensure channel cable disconnection results in EPS action.

Sensor name:	Temperature:	HI:	HIHI:	EPS:
XF:17IDA-OP:AMX{Msk:1}T:UT-I	28.3 C	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:UB-I	28.1	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:UI-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:UO-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:DT-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:DB-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:DI-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Msk:1}T:DO-I	28.3	80	90	FE Sh ✓
XF:17IDA-BI:AMX{FS:1}T:H2O_In-I	27.8	80	90	FE Sh ✓
XF:17IDA-BI:AMX{FS:1}T:H2O_Out-I	28.0	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1U}T:DT-I	28.1	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1U}T:DB-I	28.0	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1U}T:DI-I	27.9	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1U}T:DO-I	28.1	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1D}T:DT-I	27.9	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1D}T:DB-I	27.9	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1D}T:DI-I	28.0	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Slt:1D}T:DO-I	27.9	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:LN2_Out-I	-144.7	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:H2O_Out-I	23.6	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:2X-I	-164.2	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:LN2-I	-149.6	80	90	FE Sh ✓

Sensor name:	Temperature:	HI:	HIHI:	EPS:
XF:17IDA-OP:AMX{Mono:DCM}T:1XM-I	17.2	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:2XM-I	-23.7	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:1X-I	-184.4	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:1XBP-I	17.4	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:1XCS-I	-121.9	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:1XDM-I	-170.1	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM}T:WBS-I	23.8	80	90	FE Sh ✓
XF:17IDA-OP:AMX{Mono:DCM-Mtr:Brag}T-I	19.6	80	90	–
XF:17IDA-OP:AMX{Mono:DCM-Mtr:T2}T-I	18.9	80	90	–
XF:17IDA-OP:AMX{Mono:DCM-Mtr:R}T-I	18.2	80	90	–
XF:17IDA-OP:AMX{Mono:DCM-Mtr:P}T-I	9.1	80	90	–
XF:17IDA-OP:AMX{Mir:TDMV-Mtr:X}T-I	25.1	80	90	–
XF:17IDA-OP:AMX{Mir:TDMV-Mtr:Y}T-I	25.9	80	90	–
XF:17IDA-OP:AMX{Mir:TDMV-Mtr:P}T-I	25.6	80	90	–
XF:17IDA-OP:AMX{Mir:TDMH-Mtr:X}T-I	25.1	80	90	–
XF:17IDA-OP:AMX{Mir:TDMH-Mtr:Y}T-I	26.3	80	90	–
XF:17IDA-OP:AMX{Mir:TDMH-Mtr:P}T-I	25.9	80	90	–
XF:17IDA-OP:AMX{Mir:TDMH-Mtr:R}T-I	25.6	80	90	–
XF:17IDB-OP:AMX{Mir:KBV-Mtr:X}T-I	25.6	80	90	–
XF:17IDB-OP:AMX{Mir:KBV-Mtr:Y}T-I	26.8	80	90	–
XF:17IDB-OP:AMX{Mir:KBV-Mtr:P}T-I	25.6	80	90	–
XF:17IDB-OP:AMX{Mir:KBH-Mtr:X}T-I	25.3	80	90	–
XF:17IDB-OP:AMX{Mir:KBH-Mtr:Y}T-I	26.1	80	90	–
XF:17IDB-OP:AMX{Mir:KBH-Mtr:P}T-I	25.9	80	90	–
XF:17IDB-OP:AMX{Mir:KBH-Mtr:R}T-I	25.9	80	90	–

Sensor name:	Temperature:	HI:	HIHI:	EPS:
XF:17IDA-OP:FMX{Msk:1}T:DT-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:DB-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:DI-I	28.5	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:DO-I	28.5	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:UT-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:UB-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:UI-I	28.1	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:1}T:UO-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:2}T:DT-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:2}T:DB-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:2}T:DI-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Msk:2}T:DO-I	28.1	80	90	FE Sh ✓
XF:17IDA-BI:FMX{FS:1}T:H2O_In-I	27.5	80	90	FE Sh ✓
XF:17IDA-BI:FMX{FS:1}T:H2O_Out-I	27.8	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1U}T:DT-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1U}T:DB-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1U}T:DI-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1U}T:DO-I	28.2	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1D}T:DT-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1D}T:DB-I	28.3	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1D}T:DI-I	28.1	80	90	FE Sh ✓
XF:17IDA-OP:FMX{Slt:1D}T:DO-I	28.2	80	90	FE Sh ✓

Sensor name:	Temperature:	HI:	HIHI:	EPS:
XF:17IDA-OP:FMX{Mono:DCM-Mtr:Brag}T-I	25.5	80	90	—
XF:17IDA-OP:FMX{Mono:DCM-Mtr:T2}T-I	25.7	80	90	—
XF:17IDA-OP:FMX{Mono:DCM-Mtr:R}T-I	24.9	80	90	—
XF:17IDA-OP:FMX{Mono:DCM-Mtr:P}T-I	25.9	80	90	—
XF:17IDC-OP:FMX{Mir:KBV-Mtr:X}T-I	24.8	80	90	—
XF:17IDC-OP:FMX{Mir:KBV-Mtr:Y}T-I	25.1	80	90	—
XF:17IDC-OP:FMX{Mir:KBV-Mtr:P}T-I	28.6	80	90	—
XF:17IDC-OP:FMX{Mir:KBH-Mtr:X}T-I	24.9	80	90	—
XF:17IDC-OP:FMX{Mir:KBH-Mtr:Y}T-I	26.1	80	90	—
XF:17IDC-OP:FMX{Mir:KBH-Mtr:P}T-I	25.5	80	90	—
XF:17IDC-OP:FMX{Mir:KBH-Mtr:R}T-I	25.7	80	90	—

Test Set 4: EPS/PPS interface

For the primary Photon Shutter:

Front End: If *FRONT END ENABLE STATUS* and *FOE PERMIT* and not *USER INTERLOCK* command the front end shutter to open.

Front end opens and ***FRONT END OPEN STATUS*** = OPEN: ✓

Command the front end shutter to close.

Front end closes and ***FRONT END OPEN STATUS*** = CLOSED: ✓

With the front end open force a user interlock.

Front end closes and ***FRONT END OPEN STATUS*** = CLOSED: ✓

Attempt to open the front end shutter through EPICS while not all gate valves in white-beam region down to next secondary shutter are open.

Front end cannot be opened through EPICS: ✓

For each secondary photon shutter:

If PHOTON SHUTTER x ENABLE STATUS = 1 (ABILITY TO OPEN) and ESEE x PERMIT command the shutter to open.

Shutter opens and **PHOTON SHUTTER x *OPEN STATUS*** = OPEN ✓

Command the shutter to close.

Shutter closes and **PHOTON SHUTTER x *OPEN STATUS*** = CLOSED ✓

Attempt to open the shutter through EPICS while not all gate valves in white-beam region downstream the shutter are open.

Shutter cannot be opened through EPICS: ✓

Prepared by:

X

Huijuan Xu
Advanced Application Engineer

Approved by:

X

Ruslan Kadyrov
Controls Infrastructure Group Leader

X

Dieter Schneider
FMX/AMX Beamline Group Leader

03-01-2016

Appendix A:

Cryogenic system interlocks testing.

1- Force an alarm status fault from the Cryo cooler and ensure the front end shutter closes.
2- Simulate or turn off the XF:17IDA-OP:FMX{Cryo:1} and XF:17IDA-OP:AMX{Cryo:1} Cryo coolers and ensure the front end shutter closes.
3- Break the Cryo cooler interlock condition and ensure the Cryo coolers return "Inhibit".
4- Recover the interlock condition for the Cryo cooler and ensure XF:17IDA-OP:AMX{Cryo:1}Enbl-Sts and XF:17IDA-OP:FMX{Cryo:1}Enbl-Sts returns "Enabled". Return to normal operation.

* Tested with inputs simulated on cable end, outputs checked up to cryo cooler connectors.