

# BGRR/HFBR Decommissioning Projects



**Chuck Armitage**  
**Director**  
**Environmental Restoration Projects**

**Community Advisory Council**  
**November 2010**

**BROOKHAVEN**  
NATIONAL LABORATORY

*a passion for discovery*



# Briefing Topics

- BGRR
  - Graphite removal completion and celebration
  - Biological shield
  - Engineered cap
- HFBR
  - Stabilization
  - Underground utilities
  - Fan houses
  - Stack

# Graphite Pile Removal Project in 2 Minutes



# Graphite Pile Removal Complete




# BGRR Celebration – Press Conference



# BGRR Celebration – Tour




# BGRR Bioshield



# BGRR Preparations for Bioshield Removal



# BGRR Preparations for Bioshield Removal



# BGRR -- Look Ahead

- Achieve ROD End State by Sept 2011
- Complete by 6/2011
  - Remove biological shield
  - Install engineered environmental cap and monitoring system

# HFBR Operations – Reactor Confinement Building – Experimental Level



# HFBR Stabilization – Reactor Confinement Building – Experimental Level



# HFBR Stabilization – Reactor Confinement Building – Equipment Level



# HFBR Stabilization – Reactor Confinement Building – Operations Level



# HFBR Stabilization – Reactor Confinement Building – Leak Detection



# HFBR Stabilization – Reactor Confinement Building – Lights Off, Door Locked



# HFBR Stabilization – Reactor Confinement Building – Lights Off, Door Locked



# HFBR Stabilization – Final Status Survey of Outside Area



# Excavation of HFBR Underground Air Exhaust Duct



# Survey of Excavated HFBR Underground Duct



# Fan House (Building 704) Demolition



# Fan House Demolition



# Fan House Below Ground Structure Demolition




# Fan House Site Restoration



# Stack Demolition

- Demolition contract awarded
- Contractor mobilization underway
- Mast climber system to support work platform
- Hoist system to move equipment and personnel



# HFBR -- Look Ahead

## Achieve ROD Long-term Intermediate End State by September 2011

- Completed Confinement Building stabilization and shifted to low maintenance state – 8/25/2010 – complete transition to EPD and SC in 2011
- Completed Fan House 704 demolition (10/2010)
- Complete Underground Utilities (2/2011)
- Stack Demolition – start (11/2010) - complete (2/2011)
- Fan House 802 demolition - start 1/2011 – complete (4/2011)

# Skyline Changes – September 2011



# ARRA Funding – Opportunities and Challenges

- Original ARRA Funding \$42M
- Success has created added ARRA Funding
  - Total ARRA \$70.8M
- Additional funding comes with added scope and accelerated completion
  - Meet HFBR and BGRR ROD states Sept 2011
  - New work sequencing
  - More work simultaneously
  - More integration for common real estate
  - Waste shipment and disposal